

PURCHASE DIVISION
Advice for approval for credit to supplier

Date: 12/02/2022		Prepared by: MINISH		Serial no. 2771	
Supplier name: HIR Singh Bajra Projects		HO inward no.			
Firm/Company: Modi Realty Mallapur UP		Project: GMR		HO received date	
PO/WO date: 15/12/2021		PO/WO No. 83644		Scan ID.	
Sl no.	Bill no.	Bill date	Bill amount	Original attached	
1.	868	21/12/21	3,36,700/-	☐ Yes ☐ No	
2.	901	29/12/21	3,58,900/-	☐ Yes ☐ No	
3.	882	23/12/21	25,900/-	☐ Yes ☐ No	
4.				☐ Yes ☐ No	
Amount A - Bills total (Excluding Transport & Hamali Charges):				7,21,500/-	
Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☐ RMC pour report ☐ Solid block report ☐ Installation report					
MRN nos.: Paving report Enclosed.		Proof of delivery matches MRN		☐ Yes ☐ No	
Amount B - Other Credits : Transportation charges					
Amount C - Other Debits :				285/-	
Amount D (D=A+B-C) - Amount to be credited to the supplier:				7,18,685/-	
Amount E - PO / WO value:				7,40,000/-	
Amount F - Difference (A - E):				21,315/-	
Quantity received as per PO / WO		☐ Yes ☐ Excess received ☐ Short received ☐ Part received			
Close PO / WO		☒ Yes ☐ No - wait for balance material ☐ Other			
Payment - due date		07/03/2022			
Remarks: 5 cu/mtr quantity received less PO closed					
NOTE: (1) Bill received on 12/02/2022					
Approved by	Purchase Officer	Purchase Manager	MD	Accountant	Accounts Manager
Name:					
Sign:		12 FEB 2022			
Date					
Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit. 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

To, Mr Narender Goud,

Hi-Tech Infra Projects

We recieved short material against your Bill No 868 Dt 21/12/2021,for 2,130 kgs against Our PO No 83644 Dt 15/12/2021,deducting Rs 2,815/- for the same.

Please Note.

--
Regards,

Minish Parikh


Manager-Procurement | +91 95155 46784 | minish@modiproperties.com

Modi Properties Pvt. Ltd. | www.modiproperties.com

5-4-187/ 3 & 4, M G Road, Secunderabad - 03 | +91 40 66335551

Don't just buy a flat or villa! Buy a great lifestyle!

We build affordable flats & villas in gated communities.


12/02/2022

(ORIGINAL FOR RECIPIENT)

This is a Computer Generated Invoice

TAX INVOICE

(ORIGINAL FOR RECIPIENT)

**Hi-Tech Infra Projects**

Survey No.49/2, Handaspally (V), ECIL
Keesara(M) Medchal (Dist)
Hyderabad-500083
GSTIN/UIN: 36AALFH6114K1Z7
State Name : Telangana, Code : 36
E-Mail : hitechinfraprojects99@gmail.com

Invoice No.

901

Dated

29-Dec-21

Buyer's Order No.

GMR-RMC-M20-83644

Dated

21-Dec-21

Buyer (Bill to)

Modi Reality Mallapur LLP

5-4-187/3&3, IInd Floor, Soham Mansion,
MG Road, Secunderabad.
GSTIN/UIN : 36AAEFM1459R1ZP
State Name : Telangana, Code : 36
Place of Supply : Telangana

Sl No.	Description of Goods	HSN/SAC	Quantity	Rate	per	Amount
1	M20 Ready Mix Concrete	38245010	6.000 Cum.	3,135.59	Cum.	18,813.54
2	M20 Ready Mix Concrete	38245010	7.000 Cum.	3,135.59	Cum.	21,949.13
3	M20 Ready Mix Concrete	38245010	7.000 Cum.	3,135.59	Cum.	21,949.13
4	M20 Ready Mix Concrete	38245010	7.000 Cum.	3,135.59	Cum.	21,949.13
5	M20 Ready Mix Concrete	38245010	7.000 Cum.	3,135.59	Cum.	21,949.13
6	M20 Ready Mix Concrete	38245010	7.000 Cum.	3,135.59	Cum.	21,949.13
7	M20 Ready Mix Concrete	38245010	7.000 Cum.	3,135.59	Cum.	21,949.13
8	M20 Ready Mix Concrete	38245010	7.000 Cum.	3,135.59	Cum.	21,949.13
9	M20 Ready Mix Concrete	38245010	7.000 Cum.	3,135.59	Cum.	21,949.13
10	M20 Ready Mix Concrete	38245010	7.000 Cum.	3,135.59	Cum.	21,949.13
11	M20 Ready Mix Concrete	38245010	7.000 Cum.	3,135.59	Cum.	21,949.13
12	M20 Ready Mix Concrete	38245010	7.000 Cum.	3,135.59	Cum.	21,949.13
13	M20 Ready Mix Concrete	38245010	7.000 Cum.	3,135.59	Cum.	21,949.13
14	M20 Ready Mix Concrete	38245010	7.000 Cum.	3,135.59	Cum.	21,949.13
						3,04,152.23
						CGST
						SGST
						Round Off
						27,373.68
						0.41
Total						97.000 Cum.
						₹ 3,58,900.00

CGST
SGST
Round Off



Amount Chargeable (in words)

INR Three Lakh Fifty Eight Thousand Nine Hundred Only

E. & O.E

HSN/GAC	Taxable Value	Central Tax Rate	Central Tax Amount	State Tax Rate	State Tax Amount	Total Tax Amount
38245010	3,04,152.23	9%	27,373.68	9%	27,373.68	54,747.36
Total	3,04,152.23		27,373.68		27,373.68	54,747.36

Tax Amount (in words) : **INR Fifty Four Thousand Seven Hundred Forty Seven and Thirty Six paise Only**

Declaration -

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Customer's Seal and Signature

Company's Bank Details

Bank Name : ICICI Bank

A/c No. : 131805000943

Branch & IFS Code : Kapra & ICIC0001318



SUBJECT TO SECUNDERABAD JURISDICTION JURISDICTION

This is a Computer Generated Invoice

TAX INVOICE

(ORIGINAL FOR RECIPIENT)

**Hi-Tech Infra Projects**

Survey No. 49/2, Haridaspally (V), ECIL,
Keesara(M) Medchal (Dist)
Hyderabad-500083
GSTIN/UIN: 36AALFH6114K1Z7
State Name : Telangana, Code : 36
E-Mail : hitechinfraprojects99@gmail.com

Invoice No.

882

Dated

23-Dec-21

Buyer's Order No.

GMR-RMC-M20-83644

Dated

21-Dec-21

Buyer (Bill to)

Modi Reality Mallapur LLP

5-4-187/3&3, IInd Floor, Soham Mansion,
MG Road, Secunderabad.
GSTIN/UIN : 36AAEFM1459R1ZP
State Name : Telangana, Code : 36
Place of Supply : Telangana

SI No.	Description of Goods	HSN/SAC	Quantity	Rate	per	Amount
1	M20 Ready Mix Concrete	38245010	7.000 Cum.	3,135.59	Cum.	21,949.13
						1,975.42
						1,975.42
						0.03
	CGST					
	SGST					
	Round Off					
	Total		7.000 Cum.			₹ 25,900.00



Amount Chargeable (in words)

INR Twenty Five Thousand Nine Hundred Only

E. & O.E

HSN/SAC	Taxable Value	Rate	Central Tax Amount	Rate	State Tax Amount	Total Tax Amount
38245010	21,949.13	9%	1,975.42	9%	1,975.42	3,950.84
Total	21,949.13		1,975.42		1,975.42	3,950.84

Tax Amount (in words) : **INR Three Thousand Nine Hundred Fifty and Eighty Four paise Only**

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Customer's Seal and Signature

Company's Bank Details

Bank Name : ICICI Bank
A/c No. : 131805000943
Branch & IFS Code : Kapra & ICIC0001318



SUBJECT TO SECUNDERABAD JURISDICTION JURISDICTION

This is a Computer Generated Invoice

Purchase Order



83644

15.12.21 11:27:15

Page(s) 1 Of 1

15-12-2021 3:33:18 PM

From Company : **Modi Reality Mallapur LLP**

5-4-187/3&3, II nd floor, Soham Mansion, MG Road, Secunderabad.

G S T No. : 36AAEFM1459R1ZP

Supplier Details

Hi-Tech Infra Projects

Sy.No. 49/2 Haridasally,Dammaiguda-500083

9160191602

Doc No	83644	192516
Doc Date	15-12-2021	
Quote No	NIL	
Quote Date	15-12-2021	
SupplyType	Supply	

Kind Attn : Mr Narender Goud

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST%	Amount
1 1013 - Building material - Ready Mix Concrete - NA - cu. mtrs. M-20	200.00	3,700.00	0.00	0.00	740,000.00
Total Order Value . . .					740,000.00

Rupees : Seven Lakh(s) Fourty Thousand Only.

Terms and Conditions :-**Specification / Brand** Concrete mix shall be of hitech Ready Mix Concrete**Payment Terms** Within 30 days of delivery.**Tax** Inclusive of all taxes**Delivery Date** As per request of project manager/engineer. Contact ___ on**Delivery Location** Gulmohar Residency

Survey No 19, Mallapur, Hyderabad. NExt to NFC Railway Over Bridge

Phone. Contact: Security ____, Admin 9502211011

Penalty For Delay Bills must be submitted to H.O. within 30 days of supply of material. 10% pty on value of order will be deducted in delay submission of bill.**Transportation Cost** Included in the above price.**Warranty** Nil**Advance Paid** Nil**Other Terms** Final payment acc. to actual qty supplied as per batch sheet/report to be sent. Confirmation & check of qty to be done by site engg. Above Order for C-Block 401 to 407 slab work purpose.**Completion Date** Nil**Measurement** Nil**Security** Nil**Remarks** Delivery at GMR Mallapur Contact Person Mr Ramprasad-8309938133.**For MDs APPROVAL**☐ High Value/quantity beyond limits.☒ Po/Req. processed-post approval.☐ Approval for technical details/clarification☐ Replenishing SSLLP stock☐ Other

2,130 x 3,700/- = 2,815/-
2,800
12/12/21

For **Modi Reality Mallapur LLP**

Authorised Signatory

Name : _____

Name : _____

Date : __/__/__

Accepted the above Terms And Conditions

For **Hi-Tech Infra Projects**

Requisition Form


Company Name:	MODI REALTY MALLAPUR LLP	Date:	13.12.2021
Site & Phase :	GULMCHAR RESIDENCY	Time:	14:08
Supplier	HI TECH	Req. No.	192516
Material required before date:	14.12.2021	ID No.	72020

No	Description	Size	Quantity	Units	Inward No	Date
1.	RMC	M20	200	M3	3,700 /	
2.						
3.						
4.						
5.						
6.						
7.						
8.						
9.						
10.						

Remarks: For C-block 401 to 407 slab work purpose at GMR site.

Prepared By	A. Janaki	Approved by	
Sign. & Date	13.12.2021	Sign. & Date	

Note:



Manj

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	Modi Reality Mallapur LLP	Block No.:	C-Block
Project:	Gulmohar Residency	Flat / Villa no.:	East side road work purpose
Supplier:	HI TECH INFRA PROJENCTS	Slab no.:	
Requisition nos.:	192516	A. Estimated quantity:	200 M3 (M20)
PO nos.:	83644	B. Requisition quantity:	200M3
Sign of Security	Sign of Admin	C. Actual quantity poured	195M3
	Deep	D. Difference (C-A)	5M3

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	21.12.21	06:00	06:28	06:36	7M3	6372	16800	17110	+310			
2.	21.12.21	06:40	06:48	06:56	7M3	6373	16800	16430	-370			
3.	21.12.21	07:05	07:10	07:13	7M3	6374	16800	16550	-250			
4.	21.12.21	07:15	07:20	07:25	7M3	6375	16800	16170	-630			
5.	21.12.21	07:30	07:49	07:57	7M3	6377	16800	17130	+330			
6.	21.12.21	08:00	7:35	07:43	7M3	6376	16800	16640	-160			
7.	21.12.21	08:05	08:10	08:15	7M3	6378	16800	16900	+100			
8.	21.12.21	08:20	08:59	09:07	7M3	6380	16800	17030	+230			
9.	21.12.21	11:00	11:31	11:39	7M3	6384	16800	17100	+300			
10.	21.12.21	12:00	12:48	12:56	7M3	6389	16800	16420	-380			
11.	21.12.21	01:00	01:05	01:10	7M3	6390	16800	16640	-160			
12.	21.12.21	01:15	01:22	01:30	7M3	6392	16800	16840	+40			
13.	21.12.21	01:32	01:36	01:44	7M3	6393	16800	17040	+240			
14.	23.12.21	01:10	01:22	01:30	7M3	6435	16800	14610	+10			
15.	29.12.21	03:18	03:20	03:36	6M3	6688	14400	16650	+210			

16.	29.12.21	09:13	09:20	09:25	7M3	6706	16800	16650	-150	✓
17.	29.12.21	09:37	09:40	09:45	7M3	6707	16800	16830	-150	✓
18.	29.12.21	09:50	09:55	10:07	7M3	6708	16800	16870	+30	✓
19.	29.12.21	10:13	10:17	10:23	7M3	6709	16800	16930	+70	✓
20.	29.12.21	10:28	10:32	10:38	7M3	6710	16800	16900	+130	✓
21.	29.12.21	10:40	10:45	10:50	7M3	6711	16800	16000	+100	✓
22.	21.12.21	10:55	11:00	11:10	7M3	6713	16800	17060	-800	✓
23.	21.12.21	11:15	11:26	11:35	7M3	6714	16800	17260	+460	✓
24.	21.12.21	11:40	11:45	11:50	7M3	6715	16800	16240	-560	✓
25.	21.12.21	11:55	11:59	12:05	7M3	6716	16800	16240	-560	✓
26.	21.12.21	12:10	12:15	12:20	7M3	6717	16800	15800	-90	✓
27.	21.12.21	12:25	12:30	12:35	7M3	6718	16800	17190	+6000	wrong
28.	21.12.21	12:40	12:45	12:50	7M3	6719	16800	14610	+390	✓
Total:					195M3		468000	466510	-1490	
Remarks										

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at sit