

**PURCHASE DIVISION**  
Advice for approval for credit to supplier

|                                        |  |                     |  |                   |  |
|----------------------------------------|--|---------------------|--|-------------------|--|
| Date: 12/02/2022                       |  | Prepared by: HINISH |  | Serial no.: 2775  |  |
| Supplier name: Hitech Infra Projects   |  |                     |  | HO inward no.:    |  |
| Firm/Company: Mod. Realty Mallapur UP. |  | Project: GMR.       |  | HO received date: |  |
| PO/WO date: 20/11/2021                 |  | PO/WO No.: 82772    |  | Scan ID:          |  |

| Sl no. | Bill no. | Bill date  | Bill amount | Original attached                                        |
|--------|----------|------------|-------------|----------------------------------------------------------|
| 1.     | 858      | 18/12/2021 | 22,200/-    | <input type="checkbox"/> Yes <input type="checkbox"/> No |
| 2.     |          |            |             | <input type="checkbox"/> Yes <input type="checkbox"/> No |
| 3.     |          |            |             | <input type="checkbox"/> Yes <input type="checkbox"/> No |
| 4.     |          |            |             | <input type="checkbox"/> Yes <input type="checkbox"/> No |

Amount A – Bills total (Excluding Transport & Hamali Charges): 22,200/-

Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☐ RMC pour report ☐ Solid block report ☐ Installation report

|                                    |                               |                                                          |
|------------------------------------|-------------------------------|----------------------------------------------------------|
| MRN nos.: Pouring Report Enclosed. | Proof of delivery matches MRN | <input type="checkbox"/> Yes <input type="checkbox"/> No |
|------------------------------------|-------------------------------|----------------------------------------------------------|

Amount B – Other Credits : Transportation charges

Amount C – Other Debits :

Amount D (D=A+B-C) – Amount to be credited to the supplier: 22,200/-

Amount E – PO / WO value: 5,55,000/-

Amount F – Difference (A – E): 5,32,800/-

|                                  |                                                                                                                                                                 |
|----------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------|
| Quantity received as per PO / WO | <input type="checkbox"/> Yes <input type="checkbox"/> Excess received <input checked="" type="checkbox"/> Short received <input type="checkbox"/> Part received |
| Close PO / WO                    | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No – wait for balance material <input type="checkbox"/> Other                                  |
| Payment – due date               | 21/02/2022 PO closed.                                                                                                                                           |

Remarks: Already 2 bills forwarded to A/c's bearing Nos- 773 & 783 Dtr 26/11/21 & 27/11/21 respectively, Please kindly check Pouring report.

|                |                  |                  |            |            |                  |
|----------------|------------------|------------------|------------|------------|------------------|
| Approved by    | Purchase Officer | Purchase Manager | MD         | Accountant | Accounts Manager |
| Name:          |                  |                  |            |            |                  |
| Sign:          |                  |                  |            |            |                  |
| Date           |                  |                  |            |            |                  |
| Approval limit | Upto 20k         | Above 20k        | Above 100k | Upto 20k   | Above 20k        |

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit. 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

## TAX INVOICE

(ORIGINAL FOR RECIPIENT)

**Hi-Tech Infra Projects**

Survey No.49/2, Haridaspally (V), ECIL  
**Keesara(M) Medchal (Dist)**  
**Hyderabad-500083**  
 GSTIN/UIN: 36AALFH6114K1Z7  
 State Name : Telangana, Code : 36  
 E-Mail : hitechinfraprojects99@gmail.com

Invoice No.

**858**

Dated

**18-Dec-21**

Buyer's Order No.

**GMR-RMC-M20-82772**

Dated

**20-Nov-21**

Buyer (Bill to)

**Modi Reality Mallapur LLP**

5-4-187/3&3, IInd Floor, Soham Mansion,  
 MG Road, Secunderabad.  
 GSTIN/UIN : 36AAEFM1459R1ZP  
 State Name : Telangana, Code : 36  
 Place of Supply : Telangana

| Sl No.       | Description of Goods          | HSN/SAC  | Quantity          | Rate     | per  | Amount             |
|--------------|-------------------------------|----------|-------------------|----------|------|--------------------|
| 1            | <b>M20 Ready Mix Concrete</b> | 38245010 | 6.000 Cum.        | 3,135.59 | Cum. | <b>18,813.54</b>   |
|              | <b>CGST</b>                   |          |                   |          |      | <b>1,693.22</b>    |
|              | <b>SGST</b>                   |          |                   |          |      | <b>1,693.22</b>    |
|              | <b>Round Off</b>              |          |                   |          |      | <b>0.02</b>        |
| <b>Total</b> |                               |          | <b>6.000 Cum.</b> |          |      | <b>₹ 22,200.00</b> |



Amount Chargeable (in words)

E. &amp; O.E

**INR Twenty Two Thousand Two Hundred Only**

| HSN/SAC      | Taxable Value    | Central Tax Rate | Central Tax Amount | State Tax Rate | State Tax Amount | Total Tax Amount |
|--------------|------------------|------------------|--------------------|----------------|------------------|------------------|
| 38245010     | 18,813.54        | 9%               | 1,693.22           | 9%             | 1,693.22         | 3,386.44         |
| <b>Total</b> | <b>18,813.54</b> |                  | <b>1,693.22</b>    |                | <b>1,693.22</b>  | <b>3,386.44</b>  |

Tax Amount (in words) : **INR Three Thousand Three Hundred Eighty Six and Forty Four paise Only**

## Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Customer's Seal and Signature

## Company's Bank Details

Bank Name : **ICICI Bank**  
 A/c No. : **131805000943**  
 Branch & IFS Code : **Kapra & ICIC0001318**



for Hi-Tech Infra Projects

Hyderabad

Authorized Signature

SUBJECT TO SECUNDERABAD JURISDICTION JURISDICTION

This is a Computer Generated Invoice

20/12/21

# Purchase Order



82772

12.11.21 5:08:07

Page(s) 1 Of 1

20-11-2021 2:25:36 PM

Original

From Company : **Modi Reality Mallapur LLP**  
5-4-187/3&3, II nd floor, Soham Mansion, MG Road, Secunderabad.  
G S T No. : 36AAEFM1459R1ZP

## Supplier Details

Hi-Tech Infra Projects  
Sy.No. 49/2 Haridasapally,Dammaiguda-500083

9160191602

|            |            |        |
|------------|------------|--------|
| Doc No     | 82772      | 187939 |
| Doc Date   | 20-11-2021 |        |
| Quote No   | NIL        |        |
| Quote Date | 20-11-2021 |        |
| SupplyType | Supply     |        |

**Kind Attn : Mr Narender Goud**

Purchase Order for the Supply of following Items.

| Item Name                                                             | Qty    | Rate     | Dis% | GST% | Amount     |
|-----------------------------------------------------------------------|--------|----------|------|------|------------|
| 1 1013 - Building material - Ready Mix Concrete - NA - cu. mtrs. M-20 | 150.00 | 3,700.00 | 0.00 | 0.00 | 555,000.00 |
| Total Order Value . . .                                               |        |          |      |      | 555,000.00 |

Rupees : Five Lakh(s) Fifty Five Thousand Only.

## Terms and Conditions :-

|                       |                                                                                                                                                                                                       |
|-----------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| Specification / Brand | Concrete mix shall be of hitech Ready Mix Concrete                                                                                                                                                    |
| Payment Terms         | Within 30 days of delivery.                                                                                                                                                                           |
| Tax                   | Inclusive of all taxes                                                                                                                                                                                |
| Delivery Date         | As per request of project manager/engineer. Contact ____ on ____                                                                                                                                      |
| Delivery Location     | Gulmohar Residency<br>Survey No 19, Mallapur, Hyderabad. NExt to NFC Railway Over Bridge<br>Phone. Contact: Security _____. Admin 9502211011                                                          |
| Penalty For Delay     | Bills must be submitted to H.O. within 30 days of supply of material. 10% pty on value of order will be deducted in delay submission of bill.                                                         |
| Transportation Cost   | Included in the above price.                                                                                                                                                                          |
| Warranty              | Nil                                                                                                                                                                                                   |
| Advance Paid          | Nil                                                                                                                                                                                                   |
| Other Terms           | Final payment acc. to actual qty supplied as per batch sheet/report to be sent. Confirmation & check of qty to be done by site engg. Above Order for C-Block slab 5 flat no 1,2,6&7 concrete purpose. |
| Completion Date       | Nil                                                                                                                                                                                                   |
| Measurment            | Nil                                                                                                                                                                                                   |
| Security              | Nil                                                                                                                                                                                                   |
| Remarks               | Delivery at GMR Mallapur Contact Person Mr Ramprasad-8309938133.                                                                                                                                      |

6 cu/mtr  
For MDS APPROVAL  
High Value/quantity beyond limits.  
Po/Req. processed-post approval.  
Approval for technical details/clarification  
Replenishing SLLP stock  
Other

part bill

1,640 x 3,700 = 2,528  
2,400

773 → 26/11/2021 → 466,200  
783 → 27/11/2021 → 33,300

499,500 ₹/-For **Modi Reality Mallapur LLP**

Authorised Signatory

Cal. Amt - 55,500 ₹/-

Accepted the above Terms And Conditions

For **Hi-Tech Infra Projects**

Name : \_\_\_\_\_

Name : \_\_\_\_\_

Date : \_\_\_\_/\_\_\_\_/\_\_\_\_

1450

| Company Name:                  |             | MODI REALTY MALLAPUR LLP |          | Requisition Form |           | Date:  |  | 19.11.21 |  |
|--------------------------------|-------------|--------------------------|----------|------------------|-----------|--------|--|----------|--|
| Site & Phase :                 |             | GULMOHAR RESIDENCY       |          | Time:            |           | 10:50  |  |          |  |
| Supplier                       |             | Hi tech Infra            |          | Req. No.         |           | 187939 |  |          |  |
| Material required before date: |             | 22.11.21                 |          | ID No.           |           | 71361  |  |          |  |
| No                             | Description | Size                     | Quantity | Units            | Inward No | Date   |  |          |  |
| 1.                             | RMC         | M20                      | 150      | M3               |           |        |  |          |  |
| 2.                             |             |                          |          |                  |           |        |  |          |  |
| 3.                             |             |                          |          |                  |           |        |  |          |  |
| 4.                             |             |                          |          |                  |           |        |  |          |  |
| 5.                             |             |                          |          |                  |           |        |  |          |  |
| 6.                             |             |                          |          |                  |           |        |  |          |  |
| 7.                             |             |                          |          |                  |           |        |  |          |  |
| 8.                             |             |                          |          |                  |           |        |  |          |  |
| 9.                             |             |                          |          |                  |           |        |  |          |  |
| 10.                            |             |                          |          |                  |           |        |  |          |  |

Remarks: FOR C-Block slab 5 flat no 1,2,6 & 7 concrete Purpose .

|              |           |              |   |
|--------------|-----------|--------------|---|
| Prepared By  | A.SRAVANI | Approved by  |   |
| Sign. & Date | 19.11.21  | Sign. & Date | ✓ |

Note:



Internal memo no. 903.35/A

Annexure - B

RMC pour report

|                  |                           |
|------------------|---------------------------|
| Company/ firm:   | Modi Reality Mallapur LLP |
| Project:         | Gulmohar Residency        |
| Supplier:        | HI TECH INFRA PROJECTS    |
| Requisition nos: | 187939                    |
| PO nos:          | 82772                     |
| Sign of Security | Sign of Admin             |
|                  | Sign of Project Manager   |

|                          |                            |
|--------------------------|----------------------------|
| Block No:                | C-Block                    |
| Flat / Villa no:         |                            |
| Slab no:                 | Slab concrete work purpose |
| A Estimated quantity:    | 150 M3 (M20)               |
| B Requisition quantity:  | 150M3                      |
| C Actual quantity poured | 141M3                      |
| D Difference (C-A)       | 9M3                        |

Details of RMC pour

| Sl No | Date     | Time of dispatch from RMC plant | Time of receipt at site | Time of pour | Quantity poured | Dc No / Batch no. | Specified wt @2400 kgs/m3 | Measured weight (kgs) | Short fall in weight in kgs | Deduction for shortfall in Rs. | 7 day cube test strength in kN/m2 | 28 days cube test strength in kN/m2 |
|-------|----------|---------------------------------|-------------------------|--------------|-----------------|-------------------|---------------------------|-----------------------|-----------------------------|--------------------------------|-----------------------------------|-------------------------------------|
| 1     | 26.11.21 | 10:00                           | 10:05                   | 10:10        | 7m3             | 5627              | 16800                     | 17030                 | +230                        |                                |                                   |                                     |
| 2     | 26.11.21 | 10:20                           | 10:25                   | 10:30        | 7m3             | 5628              | 16800                     | 16720                 | -80                         |                                |                                   |                                     |
| 3     | 26.11.21 | 10:35                           | 10:40                   | 10:45        | 7m3             | 5629              | 16800                     | 16930                 | +130                        |                                |                                   |                                     |
| 4     | 26.11.21 | 10:50                           | 10:55                   | 11:00        | 7m3             | 5630              | 16800                     | 17120                 | +320                        |                                |                                   |                                     |
| 5     | 26.11.21 | 11:05                           | 11:10                   | 11:15        | 7m3             | 5631              | 16800                     | 17200                 | +400                        |                                |                                   |                                     |
| 6     | 26.11.21 | 11:20                           | 11:25                   | 11:30        | 7m3             | 5632              | 16800                     | 16890                 | +90                         |                                |                                   |                                     |
| 7     | 26.11.21 | 11:35                           | 11:40                   | 11:45        | 7m3             | 5637              | 16800                     | 17220                 | +420                        |                                |                                   |                                     |
| 8     | 26.11.21 | 12:00                           | 12:05                   | 12:15        | 7m3             | 5638              | 16800                     | 16720                 | -80                         |                                |                                   |                                     |
| 9     | 26.11.21 | 12:20                           | 12:25                   | 12:30        | 7m3             | 5639              | 16800                     | 16880                 | +80                         |                                |                                   |                                     |
| 10    | 26.11.21 | 12:40                           | 12:45                   | 12:50        | 7m3             | 5640              | 16800                     | 17030                 | +230                        |                                |                                   |                                     |
| 11    | 26.11.21 | 13:00                           | 13:05                   | 13:10        | 7m3             | 5642              | 16800                     | 17030                 | +230                        |                                |                                   |                                     |
| 12    | 26.11.21 | 13:15                           | 13:20                   | 13:25        | 7m3             | 5644              | 16800                     | 16680                 | -120                        |                                |                                   |                                     |
| 13    | 26.11.21 | 13:30                           | 13:35                   | 13:40        | 7m3             | 5646              | 16800                     | 16730                 | -70                         |                                |                                   |                                     |
| 14    | 26.11.21 | 13:45                           | 13:50                   | 13:55        | 7m3             | 5650              | 16800                     | 16920                 | +120                        |                                |                                   |                                     |
| 15    | 26.11.21 | 14:00                           | 14:05                   | 14:10        | 7m3             | 5652              | 16800                     | 16790                 | -10                         |                                |                                   |                                     |

mpa

|         |          |       |       |       |       |      |        |        |       |   |
|---------|----------|-------|-------|-------|-------|------|--------|--------|-------|---|
| 16.     | 26.11.21 | 14:15 | 14:20 | 14:25 | 7m3   | 5653 | 16800  | 17200  | +400  | ✓ |
| 17.     | 26.11.21 | 14:30 | 14:35 | 14:40 | 7m3   | 5656 | 16800  | 17220  | +420  | ✓ |
| 18.     | 26.11.21 | 14:45 | 14:50 | 14:55 | 7m3   | 5657 | 16800  | 16770  | -30   | ✓ |
| 19.     | 27.11.21 | 15:00 | 15:05 | 15:10 | 4m3   | 5688 | 9600   | 9500   | -100  | ✓ |
| 20.     | 27.11.21 | 15:15 | 15:20 | 15:25 | 5m3   | 5684 | 12000  | 11990  | -10   | ✓ |
| 21.     | 18.12.21 | 15:30 | 15:40 | 15:45 | 6M3   | 6319 | 14400  | 14300  | -100  | ✓ |
| Total:  |          |       |       |       | 141M3 |      | 338400 | 340870 | +2470 |   |
| Remarks |          |       |       |       |       |      |        |        |       |   |

Note: 1. Report to be sent on a daily basis to [purchase@madiproperties.com](mailto:purchase@madiproperties.com) and report-audit@madiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/m<sup>3</sup>. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at sit

Already Bill's for 135 cu/m<sup>3</sup>  
 forwarded to A/c's  
 last pouring of 6 cu/m<sup>3</sup> on 18/12/21  
 forwarding on 12/01/22.