

PURCHASE DIVISION
Advice for approval for credit to supplier

Date: 12/02/2022		Prepared by: MINISH		Serial no.: 2768	
Supplier name: Hitech Infra Projects				HO inward no.	
Firm/Company: Modi Realty Mallapur 4th		Project: GMR		HO received date	
PO/WO date: 28/01/2022		PO/WO No.: 84923		Scan ID.	

Sl no.	Bill no.	Bill date	Bill amount	Original attached
1.	1001	01/02/2022	54,600/-	☒ Yes ☐ No
2.			1	☐ Yes ☐ No
3.				☐ Yes ☐ No
4.				☐ Yes ☐ No

Amount A – Bills total (Excluding Transport & Hamali Charges): 54,600/-

Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☐ RMC pour report ☐ Solid block report ☐ Installation report

MRN nos.: Parking Report Enclosed	Proof of delivery matches MRN	☒ Yes ☐ No
-----------------------------------	-------------------------------	---

Amount B – Other Credits : Transportation charges

Amount C – Other Debits :

Amount D (D=A+B-C) – Amount to be credited to the supplier: 54,600/-

Amount E – PO / WO value: 78,000/-

Amount F – Difference (A – E): 23,400/-

Quantity received as per PO / WO ☒ Yes ☐ Excess received ☐ Short received ☐ Part received

Close PO / WO ☒ Yes ☐ No – wait for balance material ☐ Other

Payment – due date: 07/03/2022

Remarks: 6 cu/mtr quantity less received, PO to be closed

Approved by	Purchase Officer	Purchase Manager	MD	Accountant	Accounts Manager
Name:					
Sign:					
Date:		12 FEB 2022			
Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit.
2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

(ORIGINAL FOR RECIPIENT)

This is a Computer Generated Invoice

Purchase Order



84923

08.01.22 12:01:49

Page(s) : Of 1

28-01-2022 12:13:33 PM

Orig

From Company : **Modi Reality Mallapur LLP**
5-4-187/3&3, II nd floor, Soham Mansion, MG Road, Secunderabad.
G S T No. : 36AAEFM1459R1ZP

Supplier Details

Hi-Tech Infra Projects
Sy.No. 49/2 Haridaspally,Dammaiguda-500083

9160191602

Doc No	84923	192734
Doc Date	28-01-2022	
Quote No	NIL	
Quote Date	28-01-2022	
SupplyType	Supply	

Kind Attn : Mr Narender Goud

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST%	Amount
1 1013 - Building material - Ready Mix Concrete - NA - cu. mtrs. M-25	20.00	3,900.00	0.00	0.00	78,000.00
Total Order Value . . .					78,000.00

Rupees : Seventy Eight Thousand Only.

Terms and Conditions :-

Specification / Brand Concrete mix shall be of hitech Ready Mix Concrete

Payment Terms Within 30 days of delivery.

Tax Inclusive of all taxes

Delivery Date As per request of project manager/engineer. Contact Other

Delivery Location Gulmohar Residency
Survey No 19, Mallapur, Hyderabad. NExt to NFC Railway Over Bridge
Phone. Contact: Security _____, Admin 9502211011

Penalty For Delay Bills must be submitted to H.O. within 30 days of supply of material. 10% pty on value of order will be deducted in delay submission of bill.

Transportation Cost Included in the above price.

Warranty Nil

Advance Paid Nil

Other Terms Final payment acc. to actual qty supplied as per batch sheet/report to be sent. Confirmation & check of qty to be done by site engg. Above Order for E-Block driveway coloums work purpose.

Completion Date Nil

Measurment Nil

Security Nil

Remarks Delivery at Mallapur GMR Contact Person Mr Ramprasad-8309938133.

For MDs APPROVAL

- ☒ High Value/quantity beyond limits.
- ☒ Po/Req. processed-post approval.
- ☐ Approval for technical details/clarification
- ☐ Replenishing SSSLP stock
- ☐ Other

For **Modi Reality Mallapur LLP**

Authorised Signatory

Name :

28/01/2022

Name :


Accepted the above Terms And Conditions

For **Hi-Tech Infra Projects**

Date : _/_/

Company Name:		MODIREALTY MALLAPUR LLP		Date:		27-01-2022	
Site & Phase :		GULMOHAR RESIDENCY		Time:		11.00	
Supplier				Req. No.		192734	
Material required before date:		Urgent		ID No.		73 300	
No	Description	Size	Quantity	Units	Inward No	Date	
1.	RMC	M25	20	M3			
5.							
6.							
7.							
8.							
9.							
10.							
Remarks: For E block driveway columns work purpose at GMR Site.							
Prepared By		D. Nagendar		Approved by			
Sign. & Date		27-01-2022		Sign. & Date			

D. Nagendar



Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	Modi Reality Mallapur LLP	Block No.:	E-block
Project:	Gulmohar Residency	Flat / Villa no.:	
Supplier:	HI TECH INFRA PROJENCTS	Slab no.:	Drive way work purpose
Requisition nos.:	192734	A. Estimated quantity:	20M3 (M25)
PO nos.:	84923	B. Requisition quantity:	20M3 ✓
Sign of security	Sign of Admin	Sign of Project Manger	C. Actual quantity poured
Devaraj	Deeps		14M3 ✓
		D. Difference (C-A)	6m3 ✓

Details of RMC pour

Sl.	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	29.01.22	10:00	10:48	10:58	7M3	7464	16800 ✓	17090	+290 ✓			
2.	29.01.22	08:00	08:32	08:42	7M3	7457	16800 ✓	16830	+30 ✓			
3.												
4.												
5.												
6.												
7.												
8.												
9.												
10.												
Total					14M3		33600	33920	+320			
Remarks												

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within the working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/m3. If the shortfall is more than 50 kgs per load purchase to bear the entire shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.