

PURCHASE DIVISION
Advice for approval for credit to supplier

Date: 15/02/22		Prepared by: Vanajath7		Serial no. 2869	
Supplier name: SL RMC PLANT				HO inward no.	
Firm/Company: modi housing Pvt. Ltd		Project: GUSHA		HO received date	
PO/WO date: 7/02/22		PO/WO No. 85241		Scan ID.	

Sl no.	Bill no.	Bill date	Bill amount	Original attached
1.	418	15/02/22	1,77,600/-	☒ Yes ☐ No
2.				☐ Yes ☐ No
3.			/	☐ Yes ☐ No
4.				☐ Yes ☐ No

Amount A – Bills total (Excluding Transport & Hamali Charges):			1,77,600/-
Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☐ RMC pour report ☐ Solid block report ☐ Installation report			
MRN nos.:		Proof of delivery matches MRN	☐ Yes ☐ No
Amount B – Other Credits : Transportation charges			—
Amount C – Other Debits :			—
Amount D (D=A+B-C) – Amount to be credited to the supplier:			1,77,600/-
Amount E – PO / WO value:			1,77,600/-
Amount F – Difference (A – E):			—
Quantity received as per PO / WO		☒ Yes ☐ Excess received ☐ Short received ☐ Part received	
Close PO / WO		☒ Yes ☐ No – wait for balance material ☐ Other	
Payment – due date		21/02/22	
Remarks: final Bill			

Approved by	Purchase Officer	Purchase Manager	M D	Accountant	Accounts Manager
Name:	Vanajath7	P. Prabhakar			
Sign:	[Signature]	[Signature]			
Date	15/02/22	15 FEB 2022			
Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit. 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.



SL RMC PLANT
READY-MIX CONCRETE

Tax Invoice

SI Rmc Plant Sy No 719/2 Devaryamjal (Village) Shameerpet (M) Medchal(D) Gstin: 36ADNFS2288J1ZF GSTIN/UIN: 36ADNFS2288J1ZF State Name : Telangana, Code : 36 E-Mail : slrmcplant@gmail.com Buyer Modi Housing Pvt Ltd 5-4-187/3 & 4, 2nd Floor M. G. Road Secundrabad-500003 GSTIN/UIN : 36AADCM5906D2Z0 State Name : Telangana, Code : 36	Invoice No.	Dated
	418	15-Feb-2022
		Mode/Terms of Payment
	Supplier's Ref.	Other Reference(s)
	85241	
	Buyer's Order No.	Dated
	Terms of Delivery	

SI No.	Description of Goods	HSN/SAC	GST Rate	Quantity	Rate	per	Amount
1	M20	38245010	18 %	48.00 cbm	3,135.59	cbm	1,50,508.32
	Output CGST @9 %					9 %	13,545.75
	Output SGST @9%					9 %	13,545.75
	Round Off						0.18
Total				48.00 cbm			₹ 1,77,600.00



Amount Chargeable (in words)

E. & O.E

INR One Lakh Seventy Seven Thousand Six Hundred Only

HSN/SAC	Taxable Value	Central Tax Rate	Central Tax Amount	State Tax Rate	State Tax Amount	Total Tax Amount
38245010	1,50,508.32	9%	13,545.75	9%	13,545.75	27,091.50
Total	1,50,508.32		13,545.75		13,545.75	27,091.50

Tax Amount (in words) : **INR Twenty Seven Thousand Ninety One and Fifty paise Only**

Remarks:
09.02.2022

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Company's Bank Details

Bank Name : ICICI Bank

A/c No. : 231905000660

Branch & IFS Code : Saketh & ICIC0002319



This is a Computer Generated Invoice

Plot No. 26, S.S. Villas, Markandeya Nagar, Kapra, Hyderabad, Telangana - 500 062.

E-mail : slrmcplant@gmail.com **GSTIN : 36ADNFS2288J1ZF**

Purchase Order

Page(s) 1 Of 1

07-02-2022 12:07:57 PM

Original



85241

31.01.22 4:53:34

From Company : **Modi Housing Pvt.Ltd**

5-4-187/3 & 4, IInd Floor, M.G.Road, Secunderabad - 500003

G S T No. : 36AADCM5906D2Z0

Supplier Details

SL RMC PLANT

Sy.No.719/2,Devaryamjal Shameerpet,Medchal.

7207255678

Doc No	85241	185132
Doc Date	07-02-2022	
Quote No	NIL	
Quote Date	07-02-2022	
SupplyType	Supply	

Kind Attn : MR P. VENKATESHWARA RAO

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST%	Amount
1 1013 - Building material - Ready Mix Concrete - NA - cu. mtrs. M-20	48.00	3,700.00	0.00	0.00	177,600.00
Total Order Value . . .					177,600.00

Rupees : One Lakh(s) Seventy Seven Thousand Six Hundred Only.

Terms and Conditions :-

Specification / Brand All items shall be of ___ brand/company

Payment Terms Within 30 days of delivery.

Tax All taxes included in above price.

Delivery Date Next Day.

Delivery Location GVSH manufacturing facilities Pvt Ltd

Sy no: 193,197,198,201 & 202,Thurkapally village, Shamirpet mandal, Medchal-Malkajgiri Dist

Phone. Mr. Mallikarjun - 9440419149

Penalty For Delay 5% penalty for delay in delivery beyond due date. Thereafter, 5% penalty for each week of delay.

Transportation Cost Included in the above price.

Warranty Nil

Advance Paid NIL

Other Terms Payment will be made only after inspection of material.Above material for road site entrance purpose .

Completion Date NA

Measurment Nil

Security Nil

Remarks Delivery at Turkapally GVSH Contact Person Mr Mallikarjun-9440419149.

For MDs APPROVAL

- ☐ High Value/quantity beyond limits.
- ☒ Po/Req. processed-post approval.
- ☐ Approval for technical details/ciarification
- ☐ Replenishing SLLP stock
- ☐ Other

For **Modi Housing Pvt.Ltd**

Authorised Signatory

Accepted the above Terms And Conditions

For **SL RMC PLANT**

Name : _____

Name : _____

Date : ____/____/____

Requisition Form

Company Name:		MHPL (SOV-III)		Date:		05.02.2022		
Site & Phase:		GVSH		Time:		14:20		
Supplier				Req. No.		185132		
Material required before date:			Urgent		ID No.			73600
No	Description	Size	Quantity	Units	Inward No	Date		
1	RMC	M20	48	Cubic.mtrs				
2								
3								
4								
5								
6								
7								
8								
9								
10								
Remarks: For road purpose at GVSH site entrance .								
Prepared By		B.MALLIKARJUN		Approved by		SACHIN MALVE		
Sign.& Date		05.02.2022		Sign. & Date		05.02.2022		



APPROVED BY

07 FEB 2022

SOHAM MODI
MANAGING DIRECTOR

Company/ firm:	MHPL	Block No.:	Road work purpose.
Project:	GVSH	Flat / Villa no.:	
Supplier:	SL RMC Plant	Slab no.:	
Requisition nos.:	185132	A. Estimated quantity:	48M3
PO nos.:	85241	B. Requisition quantity:	48M3
Sign of Security	Sign of Admin	Sign of Project Manger	C. Actual quantity poured
		<i>Mali</i>	D. Difference (C-A)
			0

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	09-02-2022	15:55	17:15	17:15	07	1051	16,800	16,700	100			
2.	09-02-2022	16:25	17:45	17:45	07	1054	16,800	16,690	110			
3.	09-02-2022	17:40	18:35	18:40	07	1057	16,800	16,770	30			
4.	09-02-2022	17:55	18:40	18:45	07	1058	16,800	16,580	220			
5.	09-02-2022	18:25	19:15	19:20	07	1060	16,800	16,710	90			
6.	09-02-2022	18:35	19:40	19:45	07	1061	16,800	16,630	170			
7.	09-02-2022	19:35	20:20	20:25	06	1062	14,400	14,270	130			
Total:					48 M3		1,15,200	1,14,350	850			
Remarks												

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at sit