

PURCHASE DIVISION
Advice for approval for credit to supplier

Date: 12/2/22		Prepared by: T.D. Mistry		Serial no. 2791	
Supplier name: Cement		Project: Rupa		HO inward no.	
Firm/Company: NHPL		Project: 600-111		HO received date	
PO/WO date: 25/1/22		PO/WO No. 84660		Scan ID.	

Sl no.	Bill no.	Bill date	Bill amount	Original attached
1.	107	7/2/22	74,000-00	☒ Yes ☐ No
2.			1	☐ Yes ☐ No
3.				☐ Yes ☐ No
4.				☐ Yes ☐ No

Amount A – Bills total (Excluding Transport & Hamali Charges):			74,000-00
Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☒ RMC pour report ☐ Solid block report ☐ Installation report			
MRN nos.:		Proof of delivery matches MRN	☐ Yes ☐ No
Amount B – Other Credits : Transportation charges			
Amount C – Other Debits :			
Amount D (D=A+B-C) – Amount to be credited to the supplier:			74,000-00
Amount E – PO / WO value:			1,29,500-00
Amount F – Difference (A – E):			- 55,500-00
Quantity received as per PO / WO		☐ Yes ☐ Excess received ☒ Short received ☐ Part received	
Close PO / WO		☒ Yes ☐ No – wait for balance material ☐ Other	
Payment – due date		21/2/22	
Remarks: Short received and P.O. closed. RMC Pan report is attached.			

Approved by	Purchase Officer	Purchase Manager	MD	Accountant	Accounts Manager
Name:	T.D. Mistry				
Sign:					
Date	14 FEB 2022				
Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit. 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weightment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	MHPL	Block No.:	South Side Nalla Retaining Wall Purpose
Project:	SOV	Flat / Villa no.:	South Side Nalla Retaining Wall Purpose
Supplier:	Cemex Infra	Slab no.:	-
Requisition nos.:	185122	A. Estimated quantity:	35
Q nos.:	84860	B. Requisition quantity:	35
Sign of Security	Sign of Admin	C. Actual quantity poured	10
APPROVED BY  Project Manager K. Purshotham (S.O.V.LLP)		D. Difference (C-A)	25

Details of RMC pour

Sl. No.	Date	Time of disp from RMC plant	Time of receipt at site	Time of pour	Quantity poured	De No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	31.01.22	04:30	16:49	16:55	05 ✓	217	12,000	12,270 ✓				
2.	31.01.22	04:50	17:07	17:15	05 ✓	218	12,000	12,320 ✓				
3.												
4.												
5.												
6.												
7.												
8.												
9.												
10.												
Total:					10 Cumts ✓		24,000 Kgs	24,590 Kgs ✓				
Remarks												

1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall. 5. Reports + test reports + photographs at site.

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	MHPL	Block No.:	South Side Nalla Retaining Wall Purpose
Project:	SOV	Flat / Villa no.:	South Side Nalla Retaining Wall Purpose
Supplier:	Cemex Infra	Slab no.:	-
Requisition nos.:	185122	A. Estimated quantity:	35
PO nos.:	84860	B. Requisition quantity:	35
Sign of Security	Sign of Admin	C. Actual quantity poured	16
		D. Difference (C-A)	19

Details of RMC pour												
Sl. No	Date	Time of disp from RMC plant	Time of receipt at site	Time of pour	Quantity poured (LP)	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in KN m2	28 days cube test strength in KN m2
1.	05.02.22	15:35	16:02	16:15	05	140	12,000	12,090				
2.	05.02.22	16:15	16:31	16:40	05	141	12,000	12,060				
3.	07.02.22	11:30	11:57	12:05	06	169	14,400	14,410				
4.												
5.												
6.												
7.												
8.												
9.												
10.												
Total:					10 Cumts			38,400 Kgs	38,560 Kgs			
Remarks												

Note: 1. Report to be sent on a daily basis to purchase & modiprojects.com and report-audit & modiprojects.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400 kgs/m3. If the shortfall is more than 80 kgs per lot, purchase is debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.

Tax Invoice

Sy.No 312 Rampally Vill
Keesara Mdl, Medchal Dist-501 301
Phone No:8367099999
GSTIN/UIN: 36AANFC3197R1ZJ
State Name : Telangana, Code : 36
E-Mail : cemexinfra9@gmail.com

State Name : Telangana, Code : 36

Terms of Delivery

Destination

Terms of Delivery

Sl No.	Description of Goods	HSN/SAC	Quantity	Rate	per	Amount
1	M20 Pump Ready Mix Concrete		20.00 cum	3,135.58	cum	62,711.60
	SGST			9 %		5,644.04
	CGST			9 %		5,644.04
	Round Off					0.32
	Total		20.00 cum			Rs 74,000.00

E. & O.E

INR Seventy Four Thousand Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
	62,711.60	9%	5,644.04	9%	5,644.04	11,288.08
Total	62,711.60		5,644.04		5,644.04	11,288.08

Tax Amount (in words) : **INR Eleven Thousand Two Hundred Eighty Eight and Eight paise Only**

Branch & IFS Code : RAMPALLE & UBIN0820162

for CEMEX INFRA

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Authorised Signatory

This is a Computer Generated Invoice



Purchase Order

Page(5) Of 1

25-01-2022 12:45:43 PM

Ori:



08.01.22 12:01:48

From Company : **Modi Housing Pvt.Ltd**
5-4-187/3 & 4, IInd Floor, M.G.Road, Secunderabad - 500003
G S T No. : 36AADCM5906D2Z0

Supplier Details

CEMEX INFRA
Sy. no. 312, Rampally (V111), Kesara (Mandal) Medchal Dist. - 501301
8367099999
9848210686

Doc No	84860	185122
Doc Date	25-01-2022	
Quote No	NIL	
Quote Date	25-01-2022	
SupplyType	Supply	

Kind Attn : **G.Surendar Reddy**

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST%	Amount
1 1013 - Building material - Ready Mix Concrete - NA - cu. mtrs. M-20	35.00	3,700.00	0.00	0.00	129,500.00
Total Order Value . . .					129,500.00

Rupees : One Lakh(s) Twenty Nine Thousand Five Hundred Only.

Terms and Conditions :-

Specification / Brand Concrete mix shall be of 'Cemex' Ready Mix Concrete.

Payment Terms Within 30 days of delivery of all materials & production of bill.

Tax All taxes included in above price.

Delivery Date As per request of Project Manager

Delivery Location Silver Oak Villas Part III Contact Person Mr Purshottam-9502177288.
Sy.No.11,12,14,15,16,17,18, 294
Phone. 0

Penalty For Delay Bills must be submitted to H.O. within 30days of supply of material.10% ply on value of order will be deducted in delay submission of bills.

Transportation Cost Included in the above price

Warranty Nil

Advance Paid Nil

Other Terms Payment will be made only after inspection of material.Above order for part retaining wall at south side nala purpose.

Completion Date Nil

Measurement Nil

Security Nil

Remarks 'Original invoice + copy of proof of delivery is required to process invoice for payment. DO NOT send original invoice to site. Original invoices must be sent to HO office or purchase site office. Proof of delivery/DC can be sent by email.'

For MDs APPROVAL

- ☒ High Value/quantity beyond limits.
- ☒ Po/Req. processed-post approval.
- ☒ Approval for technical details/clarification
- ☒ Replenishing SSSLP stock
- ☒ Other



For Modi Housing Pvt.Ltd

Authorized Signatory

Name :

25/01/2022

Name :

Accepted the above Terms And Conditions

For CEMEX INFRA

Date : / /

Requisition Form

Company Name:		MHPLSOV	Date:	24-01-2022		
Site & Phase :		MHPLSOV -III	Time:	10.00		
Supplier			Req. No.	185122		
Material required before date:		urgent	ID No.	73246		
No	Description	Size	Quantity	Units	Inward No	Date
1	RMC	M20	35	CUM		
Remarks: - For part retaining wall at south side nala purpose						
Prepared By	B.Meenakshi	Approved by				
Sign.& Date	24-01-2022	Sign. & Date				

Note: On receipt of material at site write inward number and date in last 2 columns.

Requisition Form

[illegible]

Note: On receipt of material at site write inward number and date in last 2 columns.