

PURCHASE DIVISION
Advice for approval for credit to supplier

Date: 17/2/22		Prepared by: P. Prabhakar		Serial no. 2061	
Supplier name: S.L. RMC Plant				HO inward no.	
Firm/Company: Gore		Project: Impolus		HO received date	
PO/WO date: 15/2/22		PO/WO No. 85192		Scan ID.	

Sl no.	Bill no.	Bill date	Bill amount	Original attached
1.	420	15/2/22	2,10,000-00	☒ Yes ☐ No
2.				☐ Yes ☐ No
3.				☐ Yes ☐ No
4.				☐ Yes ☐ No

Amount A – Bills total (Excluding Transport & Hamali Charges):			2,10,000-00
Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☒ RMC pour report ☐ Solid block report ☐ Installation report			
MRN nos.:		Proof of delivery matches MRN	☐ Yes ☐ No
Amount B – Other Credits : Transportation charges			
Amount C – Other Debits : Short fall			425-00
Amount D (D=A+B-C) – Amount to be credited to the supplier:			2,09,275-00
Amount E – PO / WO value:			2,10,000-00
Amount F – Difference (A – E):			30,000-00
Quantity received as per PO / WO		☐ Yes ☐ Excess received ☒ Short received ☐ Part received	
Close PO / WO		☐ Yes ☒ No – wait for balance material ☐ Other	
Payment – due date		21/2/22	
Remarks:			

Approved by	Purchase Officer	Purchase Manager	M D	Accountant	Accounts Manager
Name:					
Sign:					
Date					
Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit.
 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

Purchase Order



85192

31.01.22 4:50:17

Page(s) 1 Of 1 : 05-02-2022 11:06:22 AM

From Company : **G V Reserch Centers Pvt Ltd**

5-4-187/3&4, II nd Floor, Soham Mansion, MG Road, Secunderabad-500003

G S T No. : 36AAHCG4562D1ZP

Supplier Details

SL RMC PLANT

Sy.No.719/2,Devaryamjal Shameerpet,Medchal.

7207255678

Doc No	85192	164501
Doc Date	05-02-2022	
Quote No	NIL	
Quote Date	05-02-2022	
SupplyType	Supply	

Kind Attn : **MR P. VENKATESHWARA RAO**

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST%	Amount
1 1013 - Building material - Ready Mix Concrete - NA - cu. mtrs. DLC M-10	80.00	3,000.00	0.00	0.00	240,000.00
Total Order Value . . .					240,000.00

Rupees : Two Lakh(s) Fourty Thousand Only.

Terms and Conditions :-

Specification / Brand All items shall be of ___ brand/company

Payment Terms Within 30 days of delivery.

Tax All taxes included in above price.

Delivery Date Next Day.

Delivery Location Innopolis

Sy no-542, Genome Valley, Thurkapally, Hyderabad, Telangana

Phone. Nagamani(Engineer) - 7981951035

Penalty For Delay 5% penalty for delay in delivery beyond due date. Thereafter, 5% penalty for each week of delay.

Transportation Cost Included in the above price.

Warranty Nil

Advance Paid NIL

Other Terms Payment will be made only after inspection of material.Above material for 5600E and 5600C road work purpose .

Completion Date NA

Measurment Nil

Security Nil

Remarks Delivery at Turkapally GVRC Mr Salman-8884143372.

For MDs APPROVAL☐ High Value/quantity beyond limits.☒ Po/Req. processed-post approval.☐ Approval for technical details/clarification☐ Replenishing SSSLP stock☐ OtherFor **G V Reserch Centers Pvt Ltd**

Authorised Signatory

Name :

Name :

Date : / /

Accepted the above Terms And Conditions


For **SL RMC PLANT**

Requisition Form

Company Name	GV Research Centers Pvt Ltd	Date	03.02.2022
Site & Phase	Innopolis	Time	17.30PM
Supplier		Req No.	164501
Material required before date:	05.02.2022	ID No.	73519

No	Description	Size	Quantity	Units	Inward No	Date
1	DLC(M10)		80	M3		
2						
3						
4						
5						
6						
7						
8						
9						
10						

PO
85192



Remarks: Towards 5600E and 5600C road work purpose.

Prepared By	Praveen	Approved by	Mr.Ramesh reddy
Sign. & Date	03.02.2022	Sign. & Date	03.02.2022

Note:



Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV Research Centers Pvt Ltd.	Block No.:	5600C and 5600E road work
Project:	Innopolis	Flat / Villa no.:	
Supplier:	SL RMC PLANT	Slab no.:	
Requisition nos.:	164501	A. Estimated quantity:	80M3
PO nos.:	85192	B. Requisition quantity:	80M3
Sign of Security	Sign of Admin	Sign of Project Manger	C. Actual quantity poured
<i>Pajesh</i>	<i>Sridevi</i>	<i>[Signature]</i>	70M3
			D. Difference (C-A)
			10M3

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	05.02.2022	14:30	16:23	16:50	10	967	24000	24000	-			
2.	06.02.2022	09:12	09:52	10:47	10	984	24000	23900	-			
3.	06.02.2022	11:30	12:23	12:52	10	992	24000	23420	580			
4.	06.02.2022	15:21	16:34	16:56	10	1003	24000	23910	-			
5.	07.02.2022	11:03	12:23	12:44	10	1012	24000	23890	-			
6.	07.02.2022	14:35	15:00	15:20	10	1015	24000	23840	-			
7.	07.02.2022	17:34	18:23	18:40	10	1018	24000	23990	-			
8.												
Total:					70M3		168000	166950	580			
Remarks	AS per PO 80M3 but Consumed quantity 10M3											

Note: 1. Report to be sent on a daily basis to purchase@moshiproperties.com and report audit audit@moshiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at sit

Annexure - B
RMC pour report

Company/ firm:	GV Research Centers Pvt Ltd.	Block No.:	5600C and 5600E road work
Project:	Innopolis	Flat / Villa no.:	
Supplier:	SL RMC PLANT	Slab no.:	
Requisition nos.:	164501	A. Estimated quantity:	80M3
PO nos.:	85192	B. Requisition quantity:	80M3
Sign of Security	Sign of Admin	Sign of Project Manger	C. Actual quantity poured
<i>Pajesh</i>	<i>Sidewi</i>	<i>[Signature]</i>	70M3
			D. Difference (C-A)
			10M3

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	05.02.2022	14:30	16:23	16:50	10	967	24000	24000	-			
2.	06.02.2022	09:12	09:52	10:47	10	984	24000	23900	-			
3.	06.02.2022	11:30	12:23	12:52	10	992	24000	23420	580			
4.	06.02.2022	15:21	16:34	16:56	10	1003	24000	23910	-			
5.	07.02.2022	11:03	12:23	12:44	10	1012	24000	23890	-			
6.	07.02.2022	14:35	15:00	15:20	10	1015	24000	23840	-			
7.	07.02.2022	17:34	18:23	18:40	10	1018	24000	23990	-			
8.												
Total:					70M3		168000	166950	580			
Remarks	AS per PO 80M3 but Consumed quantity 10M3											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day 4. Multiple report can be sent for one PO 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2400kgs/ m3 If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall 8. Maintain original report + weighment slips + pour reports + test reports + photographs at sit



SL RMC PLANT

READY-MIX CONCRETE

Tax Invoice

SI Rmc Plant Sy No719/2 Devaryamjal (Village) Shameerpet (M) Medchal(D) Gstin:36ADNFS2288J1ZF GSTIN/UIN: 36ADNFS2288J1ZF State Name : Telangana, Code : 36 E-Mail : slrmcplant@gmail.com	Invoice No.	Dated
	420	15-Feb-2022
	Supplier's Ref.	Other Reference(s)
	85192	
Buyer G.V Reserch Centers Pvt Ltd 5-4-187/3&4 ,2nd Floor Soham Mansion , MG Road , Secundrabad-500003 GSTIN/UIN : 36AAHCG4562D1ZP State Name : Telangana, Code : 36	Buyer's Order No.	Dated
	Terms of Delivery	

SI No.	Description of Goods	HSN/SAC	GST Rate	Quantity	Rate	per	Amount
1	M10	38245010	18 %	70.00 cbm	2,542.37	cbm	1,77,965.90
	Output CGST @9 %					9 %	16,016.93
	Output SGST @9 %					9 %	16,016.93
	Round Off						0.24
	Total			70.00 cbm			₹ 2,10,000.00

Amount Chargeable (in words)

E. & O.E

INR Two Lakh Ten Thousand Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
38245010	1,77,965.90	9%	16,016.93	9%	16,016.93	32,033.86
Total	1,77,965.90		16,016.93		16,016.93	32,033.86

Tax Amount (in words) : **INR Thirty Two Thousand Thirty Three and Eighty Six paise Only**

Remarks:
06.02.2022 to 07.02.2022

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Company's Bank Details

Bank Name : ICICI Bank
A/c No. : 231905000660
Branch & IFS Code : Saketh & ICIC0002319

for SI Rmc Plant

Authorised Signatory

This is a Computer Generated Invoice

Plot No. 26, S.S. Villas, Markandeya Nagar, Kapra, Hyderabad, Telangana - 500 062.
E-mail : slrmcplant@gmail.com **GSTIN : 36ADNFS2288J1ZF**