

PURCHASE DIVISION
Advice for approval for credit to supplier

Date: 19/2/22		Prepared by: T.D. M. [Signature]		Serial no. 2190	
Supplier name: Cemer Infra				HO inward no.	
Firm/Company: MRPLUP		Project: NGH		HO received date	
PO/WO date: 4/2/22		PO/WO No. 85139		Scan ID.	
Sl no.	Bill no.	Bill date	Bill amount	Original attached	
1.	116	16/2/22	4,33,200-00	☒ Yes ☐ No	
2.			1	☐ Yes ☐ No	
3.				☐ Yes ☐ No	
4.				☐ Yes ☐ No	
Amount A – Bills total (Excluding Transport & Hamali Charges):				4,33,200-00	
Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☒ RMC pour report ☐ Solid block report ☐ Installation report					
MRN nos.:		Proof of delivery matches MRN		☐ Yes ☐ No	
Amount B – Other Credits : Transportation charges				-	
Amount C – Other Debits :				-	
Amount D (D=A+B-C) – Amount to be credited to the supplier:				4,33,200-00	
Amount E – PO / WO value:				9,50,000-00	
Amount F – Difference (A – E):				- 5,16,800-00	
Quantity received as per PO /WO		☐ Yes ☐ Excess received ☐ Short received ☒ Part received			
Close PO / WO		☐ Yes ☒ No – wait for balance material ☐ Other			
Payment – due date		28/2/22			
Remarks: Part bill received. RMC pour report is attached.					
Approved by	Purchase Officer	Purchase Manager	M D	Accountant	Accounts Manager
Name:	T.D. M. [Signature]				
Sign:	[Signature]				
Date	19 FEB 2022				
Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit. 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weightment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

Internal memo no. 903/35/A

Annexure - B

RMC pour report

Company/ firm:	Modi Realty Pocharam LLP	Block No.:	B
Project:	Nilgiri heights	Flat / Villa no.:	-
Supplier:	Cemex infra	Slab no.:	-
Requisition nos.:	181848	A. Estimated quantity:	250 cu.m
PO nos.:	85139	B. Requisition quantity:	250 cu.m ✓
Sign of Security	Sign of Admin	Sign of Project Manger	C. Actual quantity poured
			114 cu.m ✓
			D. Difference (C-A)
			136 cu.m ✓

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	08.02.22	6:69	07:00	08:46	6 cu.m	183	14400	14440	-	-	-	-
2.	08.02.22	07:14	07:15	09:00	6 cu.m	185	14400	14560	-	-	-	-
3.	08.02.22	07:29	07:30	09:36	6 cu.m	184	14400	14390	10	16/-	-	-
4.	08.02.22	07:44	07:45	09:50	6 cu.m	186	14400	-	-	-	-	-
5.	08.02.22	07:54	07:55	10:17	6 cu.m	187	14400	15070	-	-	-	-
6.	08.02.22	08:09	08:10	10:31	6 cu.m	188	14400	14490	-	-	-	-
7.	08.02.22	09:04	09:05	10:50	6 cu.m	189	14400	14430	10	16/-	-	-
8.	08.02.22	09:54	09:55	12:17	6 cu.m	190	14400	14520	-	-	-	-
9.	08.02.22	10:14	10:15	12:40	6 cu.m	193	14400	-	-	-	-	-
10.	08.02.22	11:54	11:47	13:05	6 cu.m	194	14400	14460	-	-	-	-
11.	08.02.22	12:15	12:15	13:53	6 cu.m	196	14400	14450	-	-	-	-
12.	08.02.22	12:15	12:15	13:50	6 cu.m	197	14400	14680	-	-	-	-
13.	08.02.22	12:48	12:45	14:41	6 cu.m	198	14400	14400	-	-	-	-
14.	08.02.22	12:59	12:50	14:46	6 cu.m	199	14400	14310	90	143/-	-	-
15.	08.02.22	01:09	01:00	15:26	6 cu.m	200	14400	14470	-	-	-	-

16.	08.02.22	01:39	01:39	15:47	6 cu.m	202	14400	14550	-	-	-	-
17.	08.02.22	02:17	02:17	16:04	6 cu.m	203	14400	14470	-	-	-	-
18.	08.02.22	02:49	02:44	16:28	6 cu.m	205	14400	14340	60	95/-	-	-
19.	08.02.22	03:28	03:25	17:53	6 cu.m	207	14400	14470	-	-	-	-
20.												
Total:					114 cu.m					270/-		
Remarks	We received 114 cu.m balance 136 cu.m											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-auditor@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.

Tax Invoice

CEMEX INFRA

Sy.No 312 Rampally Vill
Keesara Mdl, Medchal Dist-501 301
Phone No:8367099999
GSTIN/UIN: 36AANFC3197R1ZJ
State Name : Telangana, Code : 36
E-Mail : cemexinfra9@gmail.com

Buyer

Modi Reality Pocharam LLP

5-4-183/3&4, IInd Floor, Soham Mansion , MG Road
Sec-Bad 500003
GSTIN/UIN : 36ABIFM1836H1Z7
State Name : Telangana, Code : 36

Invoice No.

116

Dated

16-Feb-2022

Delivery Note

Mode/Terms of Payment

Supplier's Ref.

183 to 207

Other Reference(s)

Buyer's Order No.

85139 181848

Dated

5-Feb-2022

Despatch Document No.

Delivery Note Date

Despatched through

Destination

Terms of Delivery

SI No.	Description of Goods	HSN/SAC	Quantity	Rate	per	Amount
1	M25 Pump Ready Mix Concrete		114.00 cum	3,220.34	cum	3,67,118.64
	SGST			9 %		33,040.68
	CGST			9 %		33,040.68
Total			114.00 cum			Rs 4,33,200.00

Amount Chargeable (in words)

E. & O.E

INR Four Lakh Thirty Three Thousand Two Hundred Only

HSN/SAC	Taxable Value	Central Tax Rate	Central Tax Amount	State Tax Rate	State Tax Amount	Total Tax Amount
	3,67,118.64	9%	33,040.68	9%	33,040.68	66,081.36
Total	3,67,118.64		33,040.68		33,040.68	66,081.36

Tax Amount (in words) : **INR Sixty Six Thousand Eighty One and Thirty Six paise Only**

Company's Bank Details

Bank Name : UNION BANK OF INDIA

A/c No. : 261611100001529

Branch & IFS Code : RAMPALLE & UBIN0826162

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

for CEMEX INFRA

Authorised Signatory

This is a Computer Generated Invoice



Purchase Order

gets 1 Of

04-02-2022 11:44:05 AM



85139

31.01.22 4:50:17

From Company : **Modi Realty Pocharam LLP**
5-4-183/3&4, II nd Floor, Soham Mansion, MG Road, Secunderabad-500
G S T No. : 36ABIFM1836H1Z7

Supplier Details

CEMEX INFRA
Sy. no. 312, Rampally (V111), Kesara (Mandal) Medchal Dist. 501501
8367099999
9848210686

Doc No 85139 181848
Doc Date 04-02-2022
Quote No NIL
Quote Date 04-02-2022
SupplyType Supply

Kind Attn : **G.Surendar Reddy**

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST%	Amount
1 1013 - Building material - Ready Mix Concrete - NA - cu. mtrs. M-25	250.00	3,800.00	0.00	0.00	950,000.00

Total Order Value . . . 950,000.00

Rupees : Nine Lakh(s) Fifty Thousand Only.

Terms and Conditions :-

Specification / Brand Concrete mix shall be of 'Cemex' Ready Mix Concrete.
Payment Terms Within 30 days of delivery of all materials & production of bills.
Tax All taxes included in above price.
Delivery Date As per request of Project Manager
Delivery Location Nilgiri Heights. Contact Person Mr Vijay-9849497484.
pocharam
Phone. 9849497484
Penalty For Delay Bills must be submitted to H.O. within 30days of supply of material. 10% pty on value of order will be deducted in delay submission of bills.
Transportation Cost Included in the above price
Warranty Nil
Advance Paid Nil
Other Terms Payment will be made only after inspection of material. Absent for Block-B footings purpose.
Completion Date Nil
Measurement Nil
Security Nil
Remarks Original invoice + copy of proof of delivery is required to process invoice for payment. DO NOT send original invoice to site. Original invoices must be sent to HO office or purchase site office for verification. Do not send by email.

FOR SITE APPROVAL

- ☒ High Value/quantity beyond limits.
☒ Po/Rec processed-post approval.
☐ Approval for technical details/clarification.
☐ Replenishing SLLP stock
☐ Other



For **Modi Realty Pocharam LLP**

Authorised Signatory

Accepted the above Terms And Conditions

For **CEMEX INFRA**

Name :

04/02/2022

Name :

Date :

Requisition Form

Company Name:		Modi Realty Pocharam LLP		Date:		04.02.22	
Site & Phase :		Niligiri Heights		Time:		10:10	
Supplier:				Req. No.		181848	
Material required before date:		Urgent		ID No.		73514	
No	Description	Size	Quantity	Units	Inward No	Date	
1	RMC	M25 Grade	250	CUM			
2							
3							
4							
5							
6							
7							
8							
9							
10							
Remarks: for Block-B footings purpose							
Prepared By		S.Sharvani		Approved by			
Sign.& Date		04.02.22		Sign. & Date			

Note: On receipt of material at site write inward number and date in last 2 columns.