

PURCHASE DIVISION
Advice for approval for credit to supplier

Date: 19/2/22		Prepared by: T.D. Miley		Serial no. 2189	
Supplier name: Cemex Indrg		Project: SDV - III		HO inward no.	
Firm/Company: MHI PL		PO/WO No. 84860		HO received date	
PO/WO date: 28/1/22		Scan ID.			

Sl no.	Bill no.	Bill date	Bill amount	Original attached
1.	113	16/2/22	66,400-00	☒ Yes ☐ No
2.				☐ Yes ☐ No
3.				☐ Yes ☐ No
4.				☐ Yes ☐ No

Amount A – Bills total (Excluding Transport & Hamali Charges):		66,400-00
Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☒ RMC pour report ☐ Solid block report ☐ Installation report		
MRN nos.:	←	Proof of delivery matches MRN ☐ Yes ☐ No
Amount B – Other Credits : Transportation charges		←
Amount C – Other Debits :		←
Amount D (D=A+B-C) – Amount to be credited to the supplier:		66,400-00
Amount E – PO / WO value:		1,29,500-00
Amount F – Difference (A – E):		= 85,100-00
Quantity received as per PO / WO	☐ Yes ☐ Excess received ☐ Short received ☒ Part received	
Close PO / WO	☐ Yes ☒ No – wait for balance material ☐ Other	
Payment – due date	28/2/22	
Remarks: Part bill received. RMC Pour report is attached.		

Approved by	Purchase Officer	Purchase Manager	M D	Accountant	Accounts Manager
Name:	T.D. Miley				
Sign:					
Date	19/2/22				
Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit. 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

Annexure - B

RMC pour report

Company firm	MHPL	Block No.	South Side Nalla Retaining Wall Purpose
Project	SOV	Flat / Villa no.	South Side Nalla Retaining Wall Purpose
Supplier	Cemex Infra	Slab no.	-
Requisition nos	185122	A Estimated quantity	35 ✓
PO nos	84860	B Requisition quantity	35 ✓
Sign of Security	Sign of Admin	C Actual quantity poured	06 ✓
		D Difference (C-A)	29 ✓

APPROVED BY

Sign of Project Manager

11/11/2022

Project Manager
B. Subash (SOV ALP)

Details of RMC pour				Dc No / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
Sl No	Date	Time of disp from RMC plant	Time of receipt at site	Time of pour	Quantity poured					
1	6-11-22	11:30	11:57	12:05	06	14,400	14,410			
2										
3										
4										
5										
6										
7										
8										
9										
10										
Total					06 Cumts	14,400 Kgs	14,410 Kgs			
Remarks										

Note: 1. Report of be sent on a daily basis to the respective vessel and sign-off by the respective vessel. 2. Report must be prepared during port and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one port. 5. Weight all materials in Celsius. Report values should have a net weight of 14.10 kgs (31.46 lbs) only. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on proforma bill. 6. Note to calculate shortfall: $(\text{Minimum container report} - \text{Maximum container report}) \times \text{load reports} \times \text{photo graphs at site}$

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	MHPL	Block No.:	South Side Nalla Retaining Wall Purpose
Project:	SOV	Flat / Villa no.:	South Side Nalla Retaining Wall Purpose
Supplier:	Cemex Infra	Slab no.:	-
Requisition nos.:	185122	A. Estimated quantity:	35 ✓
PO nos.:	84860	B. Requisition quantity:	35 ✓
Sign of Security	Sign of Admin	C. Actual quantity poured	06 ✓
		D. Difference (C-A)	29 ✓

Details of RMC pour

Sl. No	Date	Time of disp from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	08.02.22	01:17	13:40	13:50	06	201	14,400	14,240	-160	222		
2.												
3.												
4.												
5.												
6.												
7.												
8.												
9.												
10.												
Total:					06 Cumts		14,400 Kgs	14,240 Kgs				
Remarks												

Note: 1. Report to be sent on a daily basis to purchase@mhplproperties.com and report.audit@mhplproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at site.

Tax Invoice

CEMEX INFRA Sy.No 312 Rampally Vill Keesara Mdl, Medchal Dist-501 301 Phone No:8367099999 GSTIN/UIN: 36AANFC3197R1ZJ State Name : Telangana, Code : 36 E-Mail : cemexinfra9@gmail.com Buyer Modi Housing Pvt Ltd 5-4-187/3&4, IInd Floor, M.G.Road, Secunderabad 500003 GSTIN/UIN : 36AADCM5906D2ZO State Name : Telangana, Code : 36	Invoice No. 113 Delivery Note Supplier's Ref. 169 TO 201 Buyer's Order No. 84860 185122 Despatch Document No. Despatched through Terms of Delivery	Dated 16-Feb-2022 Mode/Terms of Payment Other Reference(s) Dated 25-Jan-2022 Delivery Note Date Destination
---	--	--

SI No.	Description of Goods	HSN/SAC	Quantity	Rate	per	Amount
1	M20 Pump Ready Mix Concrete		12.00 cum	3,135.58	cum	37,626.96
	SGST				9 %	3,386.43
	CGST				9 %	3,386.43
	Round Off					0.18
Total			12.00 cum			Rs 44,400.00

Amount Chargeable (in words)

E. & O.E

INR Forty Four Thousand Four Hundred Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
	37,626.96	9%	3,386.43	9%	3,386.43	6,772.86
Total	37,626.96		3,386.43		3,386.43	6,772.86

Tax Amount (in words) : **INR Six Thousand Seven Hundred Seventy Two and Eighty Six paise Only**

Company's Bank Details

Bank Name : **UNION BANK OF INDIA**

A/c No. : **261611100001529**

Branch & IFS Code : **RAMPALLE & UBIN0826162**

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

for CEMEX INFRA

Authorised Signatory

This is a Computer Generated Invoice



Requisition Form

Note: On receipt of material at site write inward number and date in last 2 columns.

Purchase Order

Page 1 of 1

25-01-2022 12:45:43 PM

Ordn



08.01.22 12:01:48

From Company : **Modi Housing Pvt.Ltd**
5-4-187/3 & 4, IInd Floor, M.G.Road, Secunderabad - 500003
G S T No. : 36AADCM5906D2Z0

Supplier Details

CEMEX INFRA
Sv. no. 312, Rampally (V111), Kesara (Mandal) Medchal Dist. - 501301
8367099999
9898210686

Doc No 84860 185122
Doc Date 25-01-2022
Quote No NIL
Quote Date 25-01-2022
SupplyType Supply

Kind Attn : **G.Surendar Reddy**

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST%	Amount
1. 1013 - Building material - Ready Mix Concrete - NA - cu. mtrs. M-20	35.00	3,700.00	0.00	0.00	129,500.00

Total Order Value . . . **129,500.00**

Rupees : One Lakh(s) Twenty Nine Thousand Five Hundred Only.

Terms and Conditions :-

Specification / Brand Concrete mix shall be of 'Cemex' Ready Mix Concrete.
Payment Terms Within 30 days of delivery of all materials & production of bill.
Tax All taxes included in above price.
Delivery Date As per request of Project Manager
Delivery Location Silver Oak Villas Part III Contact Person Mr Purshottam-9502177288.
Sv. No.11,12,14,15,16,17,18, 294
Phone 0
Penalty For Delay Bills must be submitted to H.O. within 30 days of supply of material. 10% pty on value of order will be deducted in delay submission of bills.
Transportation Cost Included in the above price.
Warranty Nil
Advance Paid Nil
Other Terms Payment will be made only after inspection of material. Above order for part retaining wall at south side nala purpose.
Completion Date Nil
Measurement Nil
Security Nil

Remarks: Original Invoice, copy of bill of delivery is required to process invoice for payment. DO NOT send original invoice to site. Original invoices must be sent to H.O. office or purchase site office. Proof of delivery/DC can be sent by email.

S.no.	Bill no.	Bill Dt.	Amount
1.	107	7/1/22	74,000.00
2.	113	16/1/22	44,000.00
3.			
4.			

APPROVED BY
27 JAN 2022
SOHAM MODI
MANAGING DIRECTOR

For Modi Housing Pvt.Ltd

Accepted the above Terms And Conditions

For CEMEX INFRA

Name

Name

Date : / /