

PURCHASE DIVISION
Advice for approval for credit to supplier

6

Date:	17/2/22	Prepared by	Sneha	Serial no.	2101
Supplier name	Cemix Infra			HO inward no.	
Firm/Company	modi properties Pvt. Ltd.	Project	MPL	HO received date	
PO/WO date	29/1/22	PO/WO No.	84950	Scan ID.	
Sl no.	Bill no.	Bill date	Bill amount	Original attached	
1.	115	16/2/22	1,75,750/-	☒ Yes ☐ No	
2.				☐ Yes ☐ No	
3.				☐ Yes ☐ No	
4.				☐ Yes ☐ No	
Amount A – Bills total (Excluding Transport & Hamali Charges):				1,75,750/-	
Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☒ RMC pour report ☐ Solid block report ☐ Installation report					
MRN nos.:				Proof of delivery matches MRN	☒ Yes ☐ No
Amount B – Other Credits : Transportation charges				-	
Amount C – Other Debits :					
Amount D (D=A+B-C) – Amount to be credited to the supplier:				1,75,750/-	
Amount E – PO / WO value:				296,000/-	
Amount F – Difference (A – E):				120,250/-	
Quantity received as per PO / WO		☐ Yes ☐ Excess received ☐ Short received ☒ Part received			
Close PO / WO		☐ Yes ☒ No – wait for balance material ☐ Other			
Payment – due date		28/2/22			
Remarks: - Part bill -					
Approved by	Purchase Officer	Purchase Manager	M D	Accountant	Accounts Manager
Name:	Sneha	P. Prabhakar			
Sign:	Sneha	P. Prabhakar			
Date	17/2/22	19 FEB 2022			
Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit.
2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

Tax Invoice

CEMEX INFRA

Sy.No 312 Rampally Vill
Keesara Mdl, Medchal Dist-501 301
Phone No:8367099999
GSTIN/UIN: 36AANFC3197R1ZJ
State Name : Telangana, Code : 36
E-Mail : cemexinfra9@gmail.com
Buyer

Modi Properties Pvt.Ltd

5-4-187/3 & 4, IInd Floor, M.G. Road,
Secunderabad-500003
GSTIN/UIN : 36AABCM4761E1ZM
State Name : Telangana, Code : 36

Invoice No.

115

Dated

16-Feb-2022

Delivery Note

Mode/Terms of Payment

Supplier's Ref.

122 to 134

Other Reference(s)

Buyer's Order No.

84950 to 178351

Dated

29-Jan-2022

Despatch Document No.

Delivery Note Date

Despatched through

Destination

Terms of Delivery

SI No.	Description of Goods	HSN/SAC	Quantity	Rate	per	Amount
1	M20 Pump Ready Mix Concrete		47.50 cum	3,135.59	cum	1,48,940.67
	SGST			9 %		13,404.66
	CGST			9 %		13,404.66
	Round Off					0.01
Total			47.50 cum			Rs 1,75,750.00

Amount Chargeable (in words)

E. & O.E

INR One Lakh Seventy Five Thousand Seven Hundred Fifty Only

HSN/SAC	Taxable Value	Central Tax Rate	Central Tax Amount	State Tax Rate	State Tax Amount	Total Tax Amount
	1,48,940.67	9%	13,404.66	9%	13,404.66	26,809.32
Total	1,48,940.67		13,404.66		13,404.66	26,809.32

 Tax Amount (in words) : **INR Twenty Six Thousand Eight Hundred Nine and Thirty Two paise Only**

Company's Bank Details

Bank Name : UNION BANK OF INDIA

A/c No. : 261611100001529

Branch & IFS Code : RAMPALLE & UBIN0826162

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

for CEMEX INFRA

Authorised Signatory

This is a Computer Generated Invoice



May Flower Plantinum (Mallapur)					
Ledger Account					
Date	DC NO	V.NO	Quantity	Rate	M20 Pump
04/02/2022	122	5535	7.00 cum	3700.00/cum	25900.00
04/02/2022	123	5541	7.00 cum	3700.00/cum	25900.00
04/02/2022	124	1527	7.00 cum	3700.00/cum	25900.00
04/02/2022	126	5532	6.00 cum	3700.00/cum	22200.00
04/02/2022	128	6885	6.00 cum	3700.00/cum	22200.00
04/02/2022	130	5541	6.00 cum	3700.00/cum	22200.00
04/02/2022	131	1527	6.00 cum	3700.00/cum	22200.00
04/02/2022	134	5532	2.50 cum	3700.00/cum	9250.00
			47.50 cum		175750.00



Purchase Order

Page(s) 1 Of 1

29-01-2022 10:58:43 AM

Ori



84950

08.01.22 12:01:49

From Company : **Modi Properties Pvt.Ltd.**

5-4-187/3 & 4, IInd Floor, M.G.Road, Secunderabad - 500003

G S T No. : 36AABCM4761E1ZM

Supplier Details

CEMEX INFRA

Sy. no. 312, Rampally (V111), Kesara (Mandal) Medchal Dist. - 501301

8367099999

9848210686

Doc No 84950 178351

Doc Date 29-01-2022

Quote No NIL

Quote Date 29-01-2022

SupplyType Supply

Kind Attn : **G.Surendar Reddy**

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST%	Amount
1 1013 - Building material - Ready Mix Concrete - NA - cu. mtrs. M-20	80.00	3,700.00	0.00	0.00	296,000.00
Total Order Value ...					296,000.00

Rupees : Two Lakh(s) Ninty Six Thousand Only.

Terms and Conditions :-**Specification / Brand** Concrete mix shall be of 'Cemex' Ready Mix Concrete.**Payment Terms** Within 30 days of delivery of all materials & production of bill.**Tax** All taxes included in above price.**Delivery Date** As per request of Project Manager**Delivery Location** May Flower Platinum. Contact Person Mr Subba Reddy-7674808777.

Sy 82/1, Mallapur, Nacharam.

Phone. 7680971999

Penalty For Delay Bills must be submitted to H.O. within 30days of supply of material. 40% pnty on value of order will be deducted in delay submission of bills.**Transportation Cost** Included in the above price**Warranty** Nil**Advance Paid** Nil**Other Terms** Payment will be made only after inspection of material. Above order for lower basement westside driveway VDF laying work purpose.**Completion Date** Nil**Measurment** Nil**Security** Nil**Remarks** 'Original invoice + copy of proof of delivery is required to process invoice for payment. DO NOT send original invoice to site. Original invoices must be sent to HO office or purchase site office. Proof of delivery/DC can be sent by email.'**For MDs APPROVAL**

- ☒ High Value/quantity beyond limits.
☒ Po/Req. processed-post approval.
☐ Approval for technical details/clarification
☐ Replenishing SSLLP stock
☐ Other

PART DELIVERY DETAILS			
S.no.	Bill no.	Bill Dt.	Amount
1.	115	16/2/22	175,750/-
2.			
3.			
4.			
5.			

APPROVED BY

31 JAN 2022

SOHAM MODI
MANAGING DIRECTORFor **Modi Properties Pvt.Ltd.**

Authorised Signatory

Accepted the above Terms And Conditions

For **CEMEX INFRA**Name : 29/01/2022

Name : _____

Date : ____/____/____

Requisition Form

Company Name:	Modi Properties Pvt Ltd	Date:	28.01.2022
Site & Phase :	May Flower Platinum	Time:	17:55
Supplier	RDC <i>CLMEX</i>	Req.No.	178351
Material required before date:	30.01.2022	ID No.	73339

No	Description	Size	Quantity	Units	Inward No	Date
1	RMC	M20	80	CUM		
2						
3						
4						
5						
6						
7						
8						
9						
10						

PO 84950


29 JAN 2022

Remarks: Towards Lower Basement West side driveway VDF laying work purpose.

Prepared By	R.Ashok	Approved by	S.V.Subba Reddy
Sign. & Date	28.01.2021	Sign. & Date	

Note: On receipt of material at site write inward number and date in last 2 columns.

W



Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	Modi properties pvt ltd	Block No.:	Lower Basement VDF Flooring
Project:	May flower platinum	Flat / Villa no.:	-
Supplier:	Cemex infra	Slab no.:	-
Requisition nos.:	178351	A. Estimated quantity:	80 Cu.m
PO nos.:	84950	B. Requisition quantity:	50 Cu.m 80
Sign of Security	Sign of Admin	Sign of Project Manger	C. Actual quantity poured
<i>NIZAM</i>	<i>07/02/2022</i>	<i>02/02/22</i>	26 Cu.m 47.5
			D. Difference (C-A)
			24 Cu.m 32.5

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	04.02.2022	09:20	10:00	10:05	07 Cu.m	122	16800	16820	✓			
2.	04.02.2022	09:45	10:20	10:22	07 Cu.m	123	16800	16550	✓			
3.	04.02.2022	10:20	10:50	10:55	07 Cu.m	124	16800	16520	✓			
4.	04.02.2022	11:15	11:45	11:49	06 Cu.m	126	14400	14460	✓			
5.	04.02.2022	11:50	12:20	12:23	06 Cu.m	128	14400	14460	✓			
6.	04.02.2022	12:25	12:45	12:50	06 Cu.m	130	14400	14970	✓			
7.	04.02.2022	12:40	13:10	13:15	06 Cu.m	131	14400	14560	✓			
8.	04.02.2022	14:00	14:30	14:32	2.5 Cu.m	134	6000	6290	✓			
9.												
10.												
Total:					47.5 Cu.m		1,14,000	1,14,630				
Remarks		PO can be closed										

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at site.

