

PURCHASE DIVISION
Advice for approval for credit to supplier

Date: 21/02/2022		Prepared by: MINISH.		Serial no. 2248	
Supplier name: Hitech Infra Projects				HO inward no.	
Firm/Company: Modi Realty Mallapur II		Project: GMR		HO received date	
PO/WO date: 28/01/2022		PO/WO No. 84912		Scan ID.	

Sl no.	Bill no.	Bill date	Bill amount	Original attached
1.	1029.	08/02/2022	1,81,300/-	☒ Yes ☐ No
2.				☐ Yes ☐ No
3.				☐ Yes ☐ No
4.				☐ Yes ☐ No

Amount A – Bills total (Excluding Transport & Hamali Charges): 1,81,300/-		
Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☐ RMC pour report ☐ Solid block report ☐ Installation report		
MRN nos.: Routing Report Enclosed.	Proof of delivery matches MRN	☐ Yes ☐ No
Amount B – Other Credits : Transportation charges		
Amount C – Other Debits :		
Amount D (D=A+B-C) – Amount to be credited to the supplier: 1,81,300/-		
Amount E – PO / WO value: 1,85,000/-		
Amount F – Difference (A – E): (-) 3,700/-		
Quantity received as per PO / WO		☒ Yes ☐ Excess received ☐ Short received ☐ Part received
Close PO / WO		☒ Yes ☐ No – wait for balance material ☐ Other
Payment – due date		14/03/2022
Remarks: 1 cu/mtr less received. PO closed.		

Approved by	Purchase Officer	Purchase Manager	MD	Accountant	Accounts Manager
Name:					
Sign:					
Date					
Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit. 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weightment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

TAX INVOICE

(ORIGINAL FOR RECIPIENT)

**Hi-Tech Infra Projects**

Survey No.49/2, Haridaspally (V),ECIL
Keesara(M) Medchal (Dist)
Hyderabad-500083
GSTIN/UIN: 36AALFH6114K1Z7
State Name : Telangana, Code : 36
E-Mail : hitechinfraprojects99@gmail.com

Invoice No.

1029

Dated

8-Feb-22

Buyer's Order No.

GMR-RMC-84912

Dated

8-Feb-22

Buyer (Bill to)

Modi Reality Mallapur LLP

5-4-187/3&3, IIInd Floor, Soham Mansion,
MG Road, Secunderabad.
GSTIN/UIN : 36AAEFM1459R1ZP
State Name : Telangana, Code : 36
Place of Supply : Telangana

SI No.	Description of Goods	HSN/SAC	Quantity	Rate	per	Amount
1	M20 Ready Mix Concrete	38245010	7,000 Cum.	3,135.59	Cum.	21,949.13
2	M20 Ready Mix Concrete	38245010	7,000 Cum.	3,135.59	Cum.	21,949.13
3	M20 Ready Mix Concrete	38245010	7,000 Cum.	3,135.59	Cum.	21,949.13
4	M20 Ready Mix Concrete	38245010	7,000 Cum.	3,135.59	Cum.	21,949.13
5	M20 Ready Mix Concrete	38245010	7,000 Cum.	3,135.59	Cum.	21,949.13
6	M20 Ready Mix Concrete	38245010	7,000 Cum.	3,135.59	Cum.	21,949.13
7	M20 Ready Mix Concrete	38245010	7,000 Cum.	3,135.59	Cum.	21,949.13
						1,53,643.91
						CGST
						SGST
						Round Off
						13,827.94
						13,827.94
						0.21
		Total	49,000 Cum.			₹ 1,81,300.00



Amount Chargeable (in words)

INR One Lakh Eighty One Thousand Three Hundred Only

E. & O.E

HSN/SAC	Taxable Value	Central Tax Rate	Central Tax Amount	State Tax Rate	State Tax Amount	Total Tax Amount
38245010	1,53,643.91	9%	13,827.94	9%	13,827.94	27,655.88
Total	1,53,643.91		13,827.94		13,827.94	27,655.88


Tax Amount (in words) : **INR Twenty Seven Thousand Six Hundred Fifty Five and Eighty Eight paise Only**

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Customer's Seal and Signature

Company's Bank Details

Bank Name : **ICICI Bank**A/c No. : **131805000943**Branch & IFS Code : **Kapra & ICIC0001318**

SUBJECT TO SECUNDERABAD JURISDICTION JURISDICTION

This is a Computer Generated Invoice

Purchase Order

Page(S) of 1

28-01-2022 10:12:52 AM

Orig

84912
08.01.22 12:01:49

From Company : **Modi Reality Mallapur LLP**
5-4-187/3&3, II nd floor, Soham Mansion, MG Road, Secunderabad.
G S T No. : 36AAEFM1459R1ZP

Supplier Details

Hi-Tech Infra Projects
Sy.No. 49/2 Haridasally, Dammaiguda-500083

9160191602

Doc No	84912	192732
Doc Date	28-01-2022	
Quote No	NIL	
Quote Date	28-01-2022	
SupplyType	Supply	

Kind Attn : Mr Narender Goud

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST%	Amount
1 1013 - Building material - Ready Mix Concrete - NA - cu. mtrs. M-20	50.00	3,700.00	0.00	0.00	185,000.00
Total Order Value . . .					185,000.00

Rupees : One Lakh(s) Eighty Five Thousand Only.

Terms and Conditions :-

Specification / Brand Concrete mix shall be of hitech Ready Mix Concrete

Payment Terms Within 30 days of delivery.

Tax Inclusive of all taxes

Delivery Date As per request of project manager/engineer. Contact ____ on ____

Delivery Location Gulmohar Residency
Survey No 19, Mallapur, Hyderabad. Next to NFC Railway Over Bridge
Phone. Contact: Security ____ Admin 9502211011

Penalty For Delay Bills must be submitted to H.O. within 30 days of supply of material. 10% pty on value of order will be deducted in delay submission of bill.

Transportation Cost Included in the above price.

Warranty Nil

Advance Paid Nil

Other Terms Final payment acc. to actual qty supplied as per batch sheet/report to be sent. Confirmation & check of qty to be done by site engg. Above Order for F-Block Northside driveway slab work purpose.

Completion Date Nil

Measurment Nil

Security Nil

Remarks Delivery at Mallapur GMR Contact Person Mr Ramprasad-8309938133.



For Modi Reality Mallapur LLP

Authorized Signatory

Name : _____

Accepted the above Terms And Conditions

For Hi-Tech Infra Projects

Name : _____

Date : ____/____/____

Requisition Form

Company Name:		MODIREALTY MALLAPUR LLP		Date:		25-01-2022	
Site & Phase :		GULMOHAR RESIDENCY		Time:		14:00	
Supplier				Req. No.		192732	
Material required before date:		27-01-22		ID No.		73279	
No	Description	Size	Quantity	Units	Inward No	Date	
1.	R M C	M20	50	M3			
2.							
3.							
4.							
5.							
6.							
7.							
8.							
9.							
10.							
Remarks: For F-Block Northside driveway slab work purpose GMR Site.							
Prepared By		A.Sravani		Approved by			
Sign. & Date		25-01-2022		Sign. & Date			

Note:



Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	Modi Reality Mallapur LLP	Block No.:	F-block
Project:	Gulmohar Residency	Flat / Villa no.:	
Supplier:	HI TECH INFRA PROJENCTS	Slab no.:	Drive way work purpose
Requisition nos.:	192732	A. Estimated quantity:	50M3 (M20) ✓
PO nos.:	84912	B. Requisition quantity:	50M3 ✓
Sign of security	Sign of Admin	C. Actual quantity poured	49M3 ✓
Sign of Project Manager	Sign of Project Manager	D. Difference (C-A)	1m3 ✓

Details of RMC pour

Sl.	Date	Time of dispatch h from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (Kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	08.2.22 ✓	06:00	06:48	06:56	7M3	7766	16800	16890	+90 ✓			
2.	08.2.22 ✓	06:58	07:00	07:06	7M3	7767	16800	17090	+290 ✓			
3.	08.2.22 ✓	07:10	07:15	07:23	7M3	7768	16800	16680	-120 ✓			
4.	08.2.22 ✓	07:28	07:33	07:41	7M3	7769	16800	17050	+250 ✓			
5.	08.2.22 ✓	07:43	07:48	07:51	7M3	7770	16800	17360	+560 ✓			
6.	08.2.22 ✓	11:00	11:30	11:38	7M3	7775	16800	17150	+350 ✓			
7.	08.2.22 ✓	11:41	11:44	11:49	7M3	7776	16800	17240	+440 ✓			
8.												
9.												
10.												
Total					49M3 ✓		117600	119450	+1850 ✓			
Remarks												

Note: 1. Report to be sent on a daily basis to purchase@modirealty.com and report.audit@modirealty.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weight all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14.110 kgs @ 2.400Kgs/m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.