


Company Name Modiproperties.Pvt Ltd							
Project		May Flower Platinum					
Prepared By		S.V.Subba Reddy					
Last updated on		3-Mar-22					
Block No		Block - B (Flat No - 1 to 5)					
S.No	Flat No	Plinth beam casting Date	Slab casting date	Stage - I BW & internal plastering completion date	Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting)	Stage III completion date	Remarks
1	B - 101	10.07.19	04.11.19	11.02.2020			Mortgage
2	B - 102	31.12.19	26.06.2020	01.10.2020	10.12.2020	05.08.2021	Completed
3	B - 103	31.12.19	26.06.2020	01.10.2020			Sold on 27.12.2021
4	B - 104	31.12.19	xx-xx-xxxx	xx-xx-xxxx	xx-xx-xxxx	xx-xx-xxxx	
5	B - 105	10.07.19	04.11.19	11.02.2020	18.02.2021	24.06.2021	
6	B - 201	10.07.19	30.11.19	24.02.2020			Mortgage
7	B - 202	31.12.19	10.08.2020	05.11.2020			Mortgage
8	B - 203	31.12.19	10.08.2020	26.11.2020			Mortgage
9	B - 204	31.12.19	10.08.2020	05.11.2020			Mortgage
10	B - 205	10.07.19	30.11.19	24.02.2020			Mortgage
11	B - 301	10.07.19	27.12.19	09.03.2020	24.12.2020	15.07.2021	
12	B - 302	31.12.19	15.09.2020	03.12.2020	12.08.2021	20.01.2022	
13	B - 303	31.12.19	15.09.2020	31.12.2020			Flooring work in progress
14	B - 304	31.12.19	15.09.2020	17.12.2020	02.11.2021	24.02.2022	
15	B - 305	10.07.19	27.12.19	16.03.2020	24.12.2020	08.07.2021	
16	B - 401	10.07.19	25.01.2020	17.12.2020	24.12.2020	15.07.2021	
17	B - 402	31.12.19	15.10.2020	07.01.2021	19.08.2021	06.01.2022	
18	B - 403	31.12.19	15.10.2020	04.02.2021	09.09.2021		
19	B - 404	31.12.19	14.10.2020	04.02.2021	2.09.2021	13.01.2022	
20	B - 405	10.07.19	25.01.2020	11.05.2020	24.12.2020	15.07.2021	
21	B-501	10.07.19	16.02.2020	26.05.2020	18.02.2021	29.07.2021	
22	B-502	31.12.19	19.11.2020	25.02.2021	14.10.2021	17.02.2022	
23	B-503	31.12.19	19.11.2020	25.02.2021	19.08.2021		
24	B-504	31.12.19	19.11.2020	11.02.2021	19.08.2021		
25	B-505	10.07.19	16.02.2020	01.06.2020	18.02.2021	22.07.2021	
26	B-601	10.07.19	11.03.2020	10.09.2020	04.03.2021	29.07.2021	
27	B-602	31.12.19	19.12.2020	18.03.2021	07.10.2021		
28	B-603	31.12.19	19.12.2020	25.03.2021			False ceiling not yet decided by customer (New booking)
29	B-604	31.12.19	19.12.2020	25.02.2021	11.11.2021	24.02.2022	
30	B-605	10.07.19	11.03.2020	10.09.2020	25.02.2021	05.08.2021	
31	B-701	10.07.19	21.07.2020	20.10.2020	25.03.2021	26.08.2021	
32	B - 702	31.12.19	25.01.2021	15.04.2021			Unsold
33	B - 703	31.12.19	30.01.2021	22.04.2021	02.12.2021		
34	B - 704	31.12.19	25.01.2021	15.04.2021			Sold on 16-12-2021
35	B - 705	10.07.19	21.07.2020	20.10.2020	25.03.2021	19.08.2021	
36	B - 801	10.07.19	03.09.2020	31.12.2020	15.04.2021	28.10.2021	
37	B - 802	31.12.19	25.02.2021	17.05.2021			Flooring work delay due to customer
38	B - 803	31.12.19	25.02.2021	19.05.2021	25.11.2021		
39	B - 804	31.12.19	25.02.2021	06.05.2021	09.12.2021		
40	B - 805	10.07.19	03.09.2020	03.12.2020	03.06.2021	23.09.2021	
41	B - 901	10.07.19	10.10.2020	28.01.2021	10.06.2021	30.09.2021	
42	B - 902	31.12.19	26.03.2021	01.07.2021	27.01.2022	10.02.2022	
43	B - 903	31.12.19	26.03.2021	08.07.2021	25.11.2021		
44	B - 904	31.12.19	26.03.2021	24.06.2021	27.01.2022	10.02.2022	
45	B - 905	10.07.19	10.10.2020	21.01.2021	10.06.2021	30.09.2021	
46	B - 1001	10.07.19	18.11.2020	18.02.2021	22.07.2021	21.10.2021	
47	B - 1002	31.12.19	16.05.2021	26.08.2021	27.01.2022	10.02.2022	
48	B - 1003	31.12.19	16.05.2021	16.09.2021			Unsold
49	B - 1004	31.12.19	16.05.2021	26.08.2021			Unsold
50	B - 1005	10.07.19	18.11.2020	25.02.2021	22.07.2021	21.10.2021	

Subba
3/3/2022

APPROVED BY
03 MAR 2022
S. V. Subba Reddy
Project Manager

Company Name		Modiproperties Pvt Ltd					
Project		May Flower Platinum					
Prepared By		S.V. Subba Reddy					
Last updated on		3-Mar-22					
Block No		Block - C (Flat No - 1 to 6)					
S.No	Flat No	Plinth beam casting Date	Slab casting date	Stage - I BW & internal plastering completion date	Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting)	Stage III completion date	Remarks
1	C - 101	31.12.19	17.06.2020	10.09.2020	10.06.2021		New booking
2	C - 102	04.12.19	17.06.2020	10.09.2020			
3	C - 103	04.12.19	17.06.2020	16.09.2020	17.06.2021	06.01.2022	
4	C - 104	28.12.19	17.06.2020	01.10.2020	22.07.2021	06.01.2022	
5	C - 105	28.12.19	18.06.2020	24.09.2020	01.07.2021	13.01.2022	
6	C - 106	31.12.19	18.06.2020	01.10.2020			Unsold
7	C - 201	31.12.19	04.08.2020	12.11.2020			Mortgage
8	C - 202	04.12.19	04.08.2020	12.11.2020			Mortgage
9	C - 203	04.12.19	04.08.2020	12.11.2020			Mortgage
10	C - 204	28.12.19	04.08.2020	15.10.2020			Mortgage
11	C - 205	28.12.19	04.08.2020	03.12.2020			Mortgage
12	C - 206	31.12.19	04.08.2020	12.11.2020			Mortgage
13	C - 301	31.12.19	21.09.2020	17.12.2020	01.07.2021	13.01.2022	
14	C - 302	04.12.19	21.09.2020	17.12.2020	14.10.2021	10.02.2022	
15	C - 303	04.12.19	21.09.2020	17.12.2020			Unsold
16	C - 304	28.12.19	21.09.2020	17.12.2020	15.07.2021	03.03.2022	✓
17	C - 305	28.12.19	15.09.2020	10.12.2020	15.07.2021		
18	C - 306	31.12.19	15.09.2020	31.12.2020	18.11.2021	10.02.2022	
19	C - 401	31.12.19	22.10.2020	28.01.2021	05.08.2021		
20	C - 402	04.12.19	22.10.2020	28.01.2021	12.08.2021		
21	C - 403	04.12.19	22.10.2020	28.01.2021	25.11.2021		
22	C - 404	28.12.19	22.10.2020	21.01.2021	09.09.2021	03.03.2022	✓
23	C - 405	28.12.19	14.10.2020	04.02.2021	09.09.2021	03.03.2022	✓
24	C - 406	31.12.19	14.10.2020	11.02.2021	06.01.2022		
25	C - 501	31.12.19	26.11.2020	11.02.2021	22.07.2021		
26	C - 502	04.12.19	26.11.2020	11.02.2021	22.07.2021	24.02.2022	
27	C - 503	04.12.19	26.11.2020	11.02.2021	05.08.2021		
28	C - 504	28.12.19	26.11.2020	04.02.2021	07.10.2021	24.02.2022	
29	C - 505	28.12.19	19.11.2020	18.02.2021	16.09.2021		
30	C - 506	31.12.19	19.11.2020	11.02.2021			New booking
31	C - 601	31.12.19	05.01.2021	11.03.2021	16.09.2021		
32	C - 602	04.12.19	05.01.2021	11.03.2021	23.09.2021	17.02.2022	
33	C - 603	04.12.19	05.01.2021	11.03.2021	11.11.2021	24.02.2022	
34	C - 604	28.12.19	05.01.2021	18.03.2021	16.09.2021	17.02.2022	
35	C - 605	28.12.19	19.12.2020	25.03.2021			Flooring work in progress
36	C - 606	31.12.19	19.12.2020	18.03.2021	16.12.2021		
37	C - 701	31.12.19	30.01.2021	08.04.2021	07.10.2021		
38	C - 702	04.12.19	30.01.2021	08.04.2021	07.10.2021	27.01.2022	
39	C - 703	04.12.19	30.01.2021	08.04.2021	14.10.2021	03.02.2022	
40	C - 704	28.12.19	30.01.2021	15.04.2021	23.09.2021	03.02.2022	
41	C - 705	28.12.19	31.01.2021	15.04.2021	28.10.2021	10.02.2022	
42	C - 706	31.12.19	31.01.2021	15.04.2021	18.11.2021	03.02.2022	
43	C - 801	31.12.19	04.03.2021	14.05.2021	03.11.2021		
44	C - 802	04.12.19	04.03.2021	14.05.2021	11.11.2021	03.03.2022	✓
45	C - 803	04.12.19	04.03.2021	14.05.2021			False ceiling work in progress
46	C - 804	28.12.19	04.03.2021	06.05.2021	02.12.2021		
47	C - 805	28.12.19	25.02.2021	06.05.2021	18.11.2021	10.02.2022	
48	C - 806	31.12.19	25.02.2021	19.05.2021			New booking
49	C - 901	31.12.19	31.03.2021	01.07.2021			Customer proposed to sell the flat for which he is holding stage II and Stage III works
50	C - 902	04.12.19	31.03.2021	01.07.2021	28.10.2021	27.01.2022	
51	C - 903	04.12.19	31.03.2021	01.07.2021	11.11.2021	24.02.2022	
52	C - 904	28.12.19	31.03.2021	24.06.2021		24.02.2022	Unsold
53	C - 905	28.12.19	26.03.2021	24.06.2021	02.12.2021		
54	C - 906	31.12.19	26.03.2021	15.07.2021	30.12.2021	17.02.2022	
55	C - 1001	31.12.19	23.05.2021	09.09.2021	23.12.2021		
56	C - 1002	04.12.19	23.05.2021	09.09.2021	25.11.2021		
57	C - 1003	04.12.19	23.05.2021	09.09.2021	02.12.2021	24.02.2022	
58	C - 1004	28.12.19	23.05.2021	26.08.2021			Flooring work in progress (Regal biege tiles no stock)
59	C - 1005	28.12.19	16.05.2021	16.09.2021	16.12.2021	17.02.2022	
60	C - 1006	31.12.19	16.05.2021	02.09.2021			Unsold

Sub 3/3/2022

APPROVED BY

 03 MAR 2022
 S. V. Subba Reddy
 Project Manager