


GMR Montly Feb22 Milestone Report dt,04-03-22.xlsx

Company Name		Modiproperties Pvt Ltd					
Project		GULMOHAR RESIDIENCY					
Prepared By		Ramprasad M					
Last updated on		28-03-22					
Block No		Block - A					
S.No	Flat No	Plinth beam casting Date	Slab casting date	Stage - I BW & internal plastering completion date	Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting)	Stage III completion date	Remarks
1	A - 101	NA	24-07-20	23-09-20	02-11-20	17-11-20	Model flat
2	A - 102	27-12-19	24-07-20	26-12-20	03-05-21	20-10-21	
3	A - 103	27-12-19	11-07-20	14-12-20	01-06-21	20-10-21	
4	A - 104	27-12-19	11-07-20	19-12-20	03-05-21	20-10-21	
5	A - 105	17-12-19	11-07-20	14-12-20	03-05-21	01-11-21	
6	A - 106	27-12-19	11-07-20	19-12-20	07-06-21	01-11-21	
7	A - 107	06-01-20	11-07-20	14-12-20	07-06-21	01-11-21	
8	A - 108	18-01-20	24-07-20	19-12-20	01-06-21	20-10-21	
9	A - 109	N/A	24-07-20	22-09-20	02-11-20	17-11-20	
10	A - 201	N/A	20-10-20	31-01-21			unsold
11	A - 202		20-10-20	06-03-21			unsold
12	A - 203		10-10-20	06-03-21	11-1-2022	25-02-22	Model flat
13	A - 204		10-10-20	31-01-21			unsold
14	A - 205		10-10-20	28-12-20	03-05-21	01-11-21	
15	A - 206		10-10-20	14-01-21			unsold
16	A - 207		10-10-20	06-03-21	11-1-2022	25-02-22	Model flat
17	A - 208		20-10-20	06-03-21			unsold
18	A - 209	N/A	20-10-20	06-03-21	14-06-21	14-02-22	
19	A - 301	N/A	05-12-20	27-03-21	25-08-21	01-11-21	
20	A - 302		05-12-20	27-03-21	03-05-21	06-11-21	
21	A - 303		24-11-20	11-03-21	31-08-21	09-01-22	
22	A - 304		24-11-20	11-03-21	14-06-21	06-11-21	
23	A - 305		24-11-20	15-03-21	19-07-21	01-11-21	
24	A - 306		24-11-20	06-03-21	15-09-21	25-02-22	✓
25	A - 307		24-11-20	11-03-21	14-06-21	10-01-22	
26	A - 308		05-12-20	11-03-21	03-05-21	10-01-22	
27	A - 309	N/A	05-12-20	27-03-21	06-10-21	14-02-22	✓
28	A - 401	N/A	31-12-20	03-05-21	25-08-21	14-02-22	✓
29	A - 402		31-12-20	26-04-21	17-08-21	25-02-22	✓
30	A - 403		31-12-20	26-04-21	28-06-21	10-01-22	
31	A - 404		31-12-20	26-04-21	21-09-21	09-01-22	
32	A - 405		31-12-20	26-04-21	15-09-21	14-02-22	✓
33	A - 406		31-12-20	10-05-21	31-08-21	25-02-22	✓
34	A - 407		31-12-20	26-04-21	21-09-21	10-01-22	
35	A - 408		31-12-20	26-04-21	25-08-21	14-02-22	✓
36	A - 409	N/A	31-12-20	03-05-21	25-08-21	25-02-22	✓
37	A - 501	N/A	21-02-21	23-06-21	20-10-21	12-01-22	
38	A - 502		21-02-21	08-06-21	11-11-21	12-01-22	
39	A - 503		21-02-21	08-06-21	28-11-21	14-02-22	✓
40	A - 504		21-02-21	23-06-21	20-10-21	05-02-22	✓
41	A - 505		21-02-21	23-06-21	01-11-21	14-02-22	✓
42	A - 506		21-02-21	23-06-21	28-11-21	25-02-22	✓
43	A - 507		21-02-21	08-06-21	01-11-21	25-02-22	✓
44	A - 508		21-02-21	28-06-21	28-11-21	25-02-22	✓
45	A - 509	N/A	21-02-21	28-06-21	16-12-21	25-02-22	✓

APPROVED BY

 05 MAR 2022
 M. RAM PRASAD
 PROJECT MANAGER

GMR Montly Feb22 Milestone Report dt,04-03-22.xlsx


Company Name		Modiproperties,Pvt Ltd					
Project		GULMOHAR RESIDIENCY					
Prepared By		Ramprasad					
Last updated on		28-03-22					
Block No		Block -B					
S.No	Flat No	Plinth beam casting Date	Slab casting date	Stage - I BW & internal plastering completion date	Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting)	Stage III completion date	Remarks
1	B- 101	N \ A	18-03-2020	19-12-20	15-09-21		
2	B- 102	N \ A	08-03-2020	26-12-20	15-09-21		
3	B- 103	N \ A	08-03-2020	19-12-20	15-09-21		
4	B- 104	N \ A	08-03-2020	20-08-20	02-11-20	17-11-20	Model flat
5	B- 105	N \ A	08-03-2020	20-08-20	02-11-20	17-11-20	Model flat
6	B- 106	N \ A	08-03-2020	15-10-20			Previously Site office
7	B- 107	N \ A	08-03-2020	19-12-20	01-11-21		
8	B- 108	N \ A	18-03-2020	19-12-20	15-09-21		
9	B- 201	N \ A	19-09-2020	29-12-20			unsold
10	B- 202	N \ A	19-09-2020	15-01-21			unsold
11	B- 203	N \ A	23-06-2020	15-01-21			unsold
12	B- 204	N \ A	23-06-2020	15-01-21	15-09-21	28-02-22 ✓	
13	B- 205	N \ A	23-06-2020	15-01-21	15-09-21	28-02-22 ✓	
14	B- 206	N \ A	23-06-2020	29-12-20			unsold
15	B- 207	N \ A	19-09-2020	19-12-20			unsold
16	B- 208	N \ A	19-09-2020	19-12-20			unsold
17	B - 301	N \ A	20-10-2020	02-03-21			customer tiles
18	B - 302	N \ A	20-10-2020	02-03-21	1-Dec-22	28-02-22 ✓	tiles delay
19	B - 303	N \ A	28-09-2020	02-03-21	06-11-21		
20	B - 304	N \ A	28-09-2020	02-03-21	15-09-21		
21	B - 305	N \ A	28-09-2020	24-03-21	15-09-21	28-02-22 ✓	
22	B - 306	N \ A	28-09-2020	31-01-21			Recently sold
23	B - 307	N \ A	20-10-2020	02-03-21	24-12-21		
24	B - 308	N \ A	20-10-2020	31-01-21	15-09-21		
25	B - 401	N \ A	13-11-2020	12-03-21	04-01-22		
26	B - 402	N \ A	13-11-2020	27-03-21	15-09-21		
27	B - 403	N \ A	24-10-2020	27-03-21	13-01-22		false ceiling progressing
28	B - 404	N \ A	24-10-2020	02-03-21	01-11-21		
29	B - 405	N \ A	24-10-2020	02-03-21	15-09-21		
30	B - 406	N \ A	24-10-2020	24-03-21	13-01-22		painting work in progress
31	B - 407	N \ A	13-11-2020	12-03-21	13-01-22		customer tiles/false ceiling
32	B - 408	N \ A	13-11-2020	02-03-21	15-09-21		
33	B - 501	N \ A	12-Dec-20	26-04-21	25-02-22 ✓		tiles work in progress
34	B - 502	N \ A	12-Dec-20	30-04-21	04-01-22		painting work in progress
35	B - 503	N \ A	20-11-2020	30-04-21	25-02-22 ✓		painting work in progress
36	B - 504	N \ A	20-11-2020	26-04-21	24-12-21		painting work in progress
37	B - 505	N \ A	20-11-2020	28-06-21	24-12-21		painting work in progress
38	B - 506	N \ A	20-11-2020	28-06-21	25-02-22 ✓		painting work in progress
39	B - 507	N \ A	12-Dec-20	30-04-21	13-01-22		painting work in progress
40	B - 508	N \ A	12-Dec-20	26-04-21	24-12-21		painting work in progress
41	B - 601	N \ A	29-06-21	01-11-21	25-02-22 ✓		
42	B - 602	N \ A	29-06-21	20-10-21			New Customer
43	B - 603	N \ A	26-05-21	20-10-21			customer not clearing false ceiling
44	B - 604	N \ A	26-05-21	20-10-21	25-02-22 ✓		
45	B - 605	N \ A	26-05-21	20-10-21	25-02-22 ✓		
46	B - 606	N \ A	26-05-21	20-10-21			unsold
47	B - 607	N \ A	29-06-21	20-10-21			unsold
48	B - 608	N \ A	29-06-21	20-10-21	25-02-22 ✓		customer not clearing false ceiling

APPROVED BY
15 MAR 2022
PRASAD
PROJECT MANAGER

Company Name		Modiproperties Pvt Ltd					
Project		GULMOHAR RESIDIENCY					
Prepared By							
Last updated on		28-03-22					
Block No		Block - C					
S.No	Flat No	Plinth beam casting Date	Slab casting date	Stage - I BW & internal plastering completion date	Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting)	Stage III completion date	Remarks
1	C - 101	12-03-21	13-09-21	30-11-21			
2	C - 102	12-03-21	13-09-21	30-11-21			
3	C - 103	12-03-21	08-09-21	30-11-21			
4	C - 104	12-03-21	08-09-21	30-11-21			
5	C - 105	12-03-21	08-09-21	30-11-21			
6	C - 106	12-03-21	13-09-21	30-11-21			
7	C - 107	12-03-21	13-09-21	30-11-21			
8	C - 201	12-03-21	20-10-21	04-01-22			
9	C - 202	12-03-21	20-10-21	04-01-22			
10	C - 203	12-03-21	10-10-21	04-01-22			
11	C - 204	12-03-21	10-10-21	04-01-22			
12	C - 205	12-03-21	20-10-21	04-01-22			
13	C - 206	12-03-21	20-10-21	04-01-22			
14	C - 207	12-03-21	20-10-21	04-01-22			
15	C - 301	12-03-21	26-11-21	26-02-22 ✓			
16	C - 302	12-03-21	26-11-21	26-02-22 ✓			
17	C - 303	12-03-21	26-11-21	26-02-22 ✓			
18	C - 304	12-03-21	26-11-21	26-02-22 ✓			
19	C - 305	12-03-21	26-11-21	26-02-22 ✓			
20	C - 306	12-03-21	26-11-21	26-02-22 ✓			
21	C - 307	12-03-21	26-11-21	26-02-22 ✓			
22	C - 401	12-03-21	22-01-07				plastering in progress
23	C - 402	12-03-21	22-01-07				plastering in progress
24	C - 403	12-03-21	21-12-21				plastering in progress
25	C - 404	12-03-21	21-12-21				plastering in progress
26	C - 405	12-03-21	21-12-21				plastering in progress
27	C - 406	12-03-21	22-01-07				plastering in progress
28	C - 407	12-03-21	22-01-07				plastering in progress
29	C - 501	12-03-21	10-02-22				
30	C - 502	12-03-21	10-02-22				
31	C - 503	12-03-21	10-02-22				
32	C - 504	12-03-21	10-02-22				
33	C - 505	12-03-21	10-02-22				
34	C - 506	12-03-21	10-02-22				
35	C - 507	12-03-21	10-02-22				
36	C - 601	12-03-21					slab centring progress
37	C - 602	12-03-21					slab centring progress
38	C - 603	12-03-21					slab centring progress
39	C - 604	12-03-21					slab centring progress
40	C - 605	12-03-21					slab centring progress
41	C - 606	12-03-21					slab centring progress
42	C - 607	12-03-21					slab centring progress

APPROVED
25 MAR 2022
M. RAM PRASAD
PROJECT MANAGER

Company Name		Modiproperties.Pvt Ltd					
Project		GULMOHAR RESDIENCY					
Prepared By							
Last updated on		28-03-22					
Block No		Block - D					
S.No	Flat No	Plinth beam casting Date	Slab casting date	Stage - I BW & internal plastering completion date	Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting)	Stage III completion date	Remarks
1	D - 101	08-06-21	28-07-21				plumbing/elect progress
2	D - 102	08-06-21	28-07-21	14-02-22 ✓			
3	D - 103	12-03-21	25-07-21	04-01-22			
4	D - 104	12-03-21	25-07-21	04-01-22			
5	D - 105	12-03-21	25-07-21	04-01-22			
6	D - 106	12-03-21	25-07-21	04-01-22			
7	D - 107	08-06-21	28-07-21	14-02-22 ✓			
8	D - 108	08-06-21	28-07-21	14-02-22 ✓			
9	D - 201	08-06-21	18-08-21	14-02-22 ✓			
10	D - 202	08-06-21	18-08-21	14-02-22 ✓			
11	D - 203	12-03-21	18-08-21	14-02-22 ✓			
12	D - 204	12-03-21	18-08-21	14-02-22 ✓			
13	D - 205	12-03-21	18-08-21	14-02-22 ✓			
14	D - 206	12-03-21	18-08-21	14-02-22 ✓			
15	D - 207	08-06-21	18-08-21	14-02-22 ✓			
16	D - 208	08-06-21	18-08-21	14-02-22 ✓			
17	D - 301	08-06-21	08-09-21				Plastering in progress
18	D - 302	08-06-21	08-09-21				Plastering in progress
19	D - 303	12-03-21	08-09-21				Plastering in progress
20	D - 304	12-03-21	08-09-21				Plastering in progress
21	D - 305	12-03-21	08-09-21				Plastering in progress
22	D - 306	12-03-21	08-09-21				Plastering in progress
23	D - 307	08-06-21	08-09-21				Plastering in progress
24	D - 308	08-06-21	08-09-21				Plastering in progress
25	D - 401	08-06-21	27-09-21				brickwork in progress
26	D - 402	08-06-21	27-09-21				brickwork in progress
27	D - 403	12-03-21	27-09-21				brickwork in progress
28	D - 404	12-03-21	27-09-21				brickwork in progress
29	D - 405	12-03-21	27-09-21				brickwork in progress
30	D - 406	12-03-21	27-09-21				brickwork in progress
31	D - 407	08-06-21	27-09-21				brickwork in progress
32	D - 408	08-06-21	27-09-21				brickwork in progress
33	D - 501	08-06-21	20-10-21				brickwork in progress
34	D - 502	08-06-21	20-10-21				brickwork in progress
35	D - 503	12-03-21	20-10-21				brickwork in progress
36	D - 504	12-03-21	20-10-21				brickwork in progress
37	D - 505	12-03-21	20-10-21				brickwork in progress
38	D - 506	12-03-21	20-10-21				brickwork in progress
39	D - 507	08-06-21	20-10-21				brickwork in progress
40	D - 508	08-06-21	20-10-21				brickwork in progress
41	D - 601	08-06-21	14-11-21				brickwork in progress
42	D - 602	08-06-21	14-11-21				brickwork in progress
43	D - 603	12-03-21	14-11-21				brickwork in progress
44	D - 604	12-03-21	14-11-21				brickwork in progress
45	D - 605	12-03-21	14-11-21				brickwork in progress
46	D - 606	12-03-21	14-11-21				brickwork in progress
47	D - 607	08-06-21	14-11-21				brickwork in progress
48	D - 608	08-06-21	14-11-21				brickwork in progress

APPROVED BY

M. RAM PRASAD
PROJECT MANAGER
05 MAR 2022

Company Name		Modiproperties Pvt Ltd					
Project		GULMOHAR RESDIENCY					
Prepared By							
Last updated on							
Block No		Block - E					
S.No	Flat No	Plinth beam casting Date	Slab casting date	Stage - I BW & internal plastering completion date	Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting)	Stage III completion date	Remarks
1	E - 101						
2	E - 102						
3	E - 103						
4	E - 104						
5	E - 105						
6	E - 106						
7	E - 107						
8	E - 201						
9	E - 202						
10	E - 203						
11	E - 204						
12	E - 205						
13	E - 206						
14	E - 207						
15	E - 301						
16	E - 302						
17	E - 303						
18	E - 304						
19	E - 305						
20	E - 306						
21	E - 307						
22	E - 401						
23	E - 402						
24	E - 403						
25	E - 404						
26	E - 405						
27	E - 406						
28	E - 407						
29	E - 501						
30	E - 502						
31	E - 503						
32	E - 504						
33	E - 505						
34	E - 506						
35	E - 507						
36	E - 601						
37	E - 602						
38	E - 603						
39	E - 604						
40	E - 605						
41	E - 606						
42	E - 607						

APPROVED BY
 05 MAR 2022
 M. RAM PRASAD
 PROJECT MANAGER

APPROVED BY

05 MAR 2022

SAD

PROJECT MANAGER

Company Name		Modiproperties Pvt Ltd					
Project		GULMOHAR RESDIENCY					
Prepared By							
Last updated on		28-03-22					
Block No		Block - G					
S.No	Flat No	Plinth beam casting Date	Slab casting date	Stage - I BW & internal plastering completion date	Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting)	Stage III completion date	Remarks
1	G - 101	06-03-21	25-08-21				2nd plastering in progress
2	G - 102	27-03-21	30-08-21	28-02-22 ✓			2nd plastering in progress
3	G - 103	14-06-21	30-08-21	28-02-22 ✓			2nd plastering in progress
4	G - 104	14-06-21	30-08-21				2nd plastering in progress
5	G - 105	27-03-21	30-08-21	28-02-22 ✓			2nd plastering in progress
6	G - 106	06-03-21	25-08-21				2nd plastering in progress
7	G - 107	06-03-21	25-08-21				2nd plastering in progress
8	G - 201	06-03-21	19-10-21				plastering in progress
9	G - 202	27-03-21	19-10-21				plastering in progress
10	G - 203	14-06-21	19-10-21				plastering in progress
11	G - 204	14-06-21	19-10-21				plastering in progress
12	G - 205	27-03-21	19-10-21				plastering in progress
13	G - 206	06-03-21	19-10-21				plastering in progress
14	G - 207	06-03-21	19-10-21				plastering in progress
15	G - 301	06-03-21	26-10-21				brickwork in progress
16	G - 302	27-03-21	26-10-21				brickwork in progress
17	G - 303	14-06-21	26-10-21				brickwork in progress
18	G - 304	14-06-21	26-10-21				brickwork in progress
19	G - 305	27-03-21	26-10-21				brickwork in progress
20	G - 306	06-03-21	26-10-21				brickwork in progress
21	G - 307	06-03-21	26-10-21				brickwork in progress
22	G - 401	06-03-21	10-11-21				brickwork in progress
23	G - 402	27-03-21	10-11-21				brickwork in progress
24	G - 403	14-06-21	10-11-21				brickwork in progress
25	G - 404	14-06-21	10-11-21				brickwork in progress
26	G - 405	27-03-21	10-11-21				brickwork in progress
27	G - 406	06-03-21	10-11-21				brickwork in progress
28	G - 407	06-03-21	10-11-21				brickwork in progress
29	G - 501	06-03-21	22-12-21				brickwork in progress
30	G - 502	27-03-21	22-12-21				brickwork in progress
31	G - 503	14-06-21	22-12-21				brickwork in progress
32	G - 504	14-06-21	22-12-21				brickwork in progress
33	G - 505	27-03-21	22-12-21				brickwork in progress
34	G - 506	06-03-21	22-12-21				brickwork in progress
35	G - 507	06-03-21	22-12-21				brickwork in progress
36	G - 601	06-03-21	14-02-22 ✓				
37	G - 602	27-03-21	14-02-22 ✓				
38	G - 603	14-06-21	14-02-22 ✓				
39	G - 604	14-06-21	14-02-22 ✓				
40	G - 605	27-03-21	14-02-22 ✓				
41	G - 606	06-03-21	14-02-22 ✓				
42	G - 607	06-03-21	14-02-22 ✓				

APPROVED

14 MAR 2022

APPROVED
05 MAR 2022
M. RAM PRASAD
PROJECT MANAGER

Company Name		Modiproperties.Pvt Ltd					
Project		GULMOHAR RESIDIENCY					
Prepared By							
Last updated on		28-03-22					
Block No		Block - H					
S.No	Flat No	Plinth beam casting Date	Slab casting date	Stage - I BW & internal plastering completion date	Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting)	Stage III completion date	Remarks
1	H - 101	24-12-21					Upper basement slab progress
2	H - 102	24-12-21					Upper basement slab progress
3	H - 103	24-12-21					Upper basement slab progress
4	H - 104	24-12-21					Upper basement slab progress
5	H - 105	24-12-21					Upper basement slab progress
6	H - 106	24-12-21					Upper basement slab progress
7	H - 107	24-12-21					Upper basement slab progress
8	H - 201						
9	H - 202						
10	H - 203						
11	H - 204						
12	H - 205						
13	H - 206						
14	H - 207						
15	H - 301						
16	H - 302						
17	H - 303						
18	H - 304						
19	H - 305						
20	H - 306						
21	H - 307						
22	H - 401						
23	H - 402						
24	H - 403						
25	H - 404						
26	H - 405						
27	H - 406						
28	H - 407						
29	H - 501						
30	H - 502						
31	H - 503						
32	H - 504						
33	H - 505						
34	H - 506						
35	H - 507						
36	H - 601						
37	H - 602						
38	H - 603						
39	H - 604						
40	H - 605						
41	H - 606						
42	H - 607						

APPROVED BY
05 MAR 2022
M. RAM PRASAD
PROJECT MANAGER