

PURCHASE DIVISION
Advice for approval for credit to supplier

Date: 08/03/2022		Prepared by: MINISH		Serial no. 2657																															
Supplier name: Celex Infra				HO inward no.																															
Firm/Company: Modi Real Estate		Project: GHR		HO received date																															
PO/WO date: 14/02/2022		PO/WO No. 85544		Scan ID.																															
Sl no.	Bill no.	Bill date	Bill amount	Original attached																															
1.	135	08/03/2022	1,48,000/-	☒ Yes ☐ No																															
2.				☐ Yes ☐ No																															
3.				☐ Yes ☐ No																															
4.				☐ Yes ☐ No																															
Amount A – Bills total (Excluding Transport & Hamali Charges):				1,48,000/-																															
Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☐ RMC pour report ☐ Solid block report ☐ Installation report																																			
MRN nos.:		Parking report enclosed.		Proof of delivery matches MRN ☒ Yes ☐ No																															
Amount B – Other Credits : Transportation charges																																			
Amount C – Other Debits :																																			
Amount D (D=A+B-C) – Amount to be credited to the supplier:				1,48,000/-																															
Amount E – PO / WO value:				1,48,000/-																															
Amount F – Difference (A – E):				NIL																															
Quantity received as per PO /WO		☒ Yes ☐ Excess received ☐ Short received ☐ Part received																																	
Close PO / WO		☒ Yes ☐ No – wait for balance material ☐ Other																																	
Payment – due date		04/04/2022																																	
Remarks:																																			
<table border="1" style="width: 100%; border-collapse: collapse;"> <tr> <td>Approved by</td> <td>Purchase Officer</td> <td>Purchase Manager</td> <td>MD</td> <td>Accountant</td> <td>Accounts Manager</td> </tr> <tr> <td>Name:</td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td>Sign:</td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td>Date</td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td>Approval limit</td> <td>Upto 20k</td> <td>Above 20k</td> <td>Above 100k</td> <td>Upto 20k</td> <td>Above 20k</td> </tr> </table>						Approved by	Purchase Officer	Purchase Manager	MD	Accountant	Accounts Manager	Name:						Sign:						Date						Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k
Approved by	Purchase Officer	Purchase Manager	MD	Accountant	Accounts Manager																														
Name:																																			
Sign:																																			
Date																																			
Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k																														

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit.
 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

Tax Invoice

CEMEX INFRA

Sy.No 312 Rampally Vill
Keesara Mdl, Medchal Dist-501 301
Phone No:8367099999
GSTIN/UIN: 36AANFC3197R1ZJ
State Name : Telangana, Code : 36
E-Mail : cemexinfra9@gmail.com

Buyer

Modi Reality Mallapur LLP

5-4-187/3&3, II Nd Floor, Sohan Mansion MG Road
Secunderabad
GSTIN/UIN : 36AAEFM1459R1ZP
State Name : Telangana, Code : 36

Invoice No.

135

Dated

8-Mar-2022

Delivery Note

Mode/Terms of Payment

Supplier's Ref.

250 to 338

Other Reference(s)

Buyer's Order No.

85544-192832

Dated

14-Feb-2022

Despatch Document No.

Delivery Note Date

Despatched through

Destination

Terms of Delivery

Sl No.	Description of Goods	HSN/SAC	Quantity	Rate	per	Amount
1	M20 Pump Ready Mix Concrete		40.00 cum	3,135.59	cum	1,25,423.72
	SGST			9 %		11,288.13
	CGST			9 %		11,288.13
	Round Off					0.02
Total			40.00 cum			Rs 1,48,000.00

Amount Chargeable (in words)

E. & O.E

INR One Lakh Forty Eight Thousand Only

HSN/SAC	Taxable Value	Central Tax Rate	Central Tax Amount	State Tax Rate	State Tax Amount	Total Tax Amount
	1,25,423.72	9%	11,288.13	9%	11,288.13	22,576.26
Total	1,25,423.72		11,288.13		11,288.13	22,576.26

Tax Amount (in words) : INR Twenty Two Thousand Five Hundred Seventy Six and Twenty Six paise Only

Company's Bank Details

Bank Name : UNION BANK OF INDIA

A/c No. : 261611100001529

Branch & IFS Code : RAMPALLE & UBIN0826162

for CEMEX INFRA

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Authorised Signatory

This is a Computer Generated Invoice



Purchase Order



85544

14.02.22 2:32:32

From Company : **Modi Reality Mallapur LLP**
5-4-187/3&3, II nd floor, Soham Mansion, MG Road, Secunderabad.
G S T No. : 36AAEFM1459R1ZP

Supplier Details

CEMEX INFRA	Doc No	85544	192832
Sy. no. 312, Rampally (V111), Kesara (Mandal) Medchal Dist. - 501301	Doc Date	14-02-2022	
8367099999	Quote No	NIL	
9848210686	Quote Date	14-02-2022	
	SupplyType	Supply	

Kind Attn : **G.Surendar Reddy**

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST%	Amount
1 1013 - Building material - Ready Mix Concrete - NA - cu. mtrs. M-20	40.00	3,700.00	0.00	0.00	148,000.00

Total Order Value . . . 148,000.00

Rupees : One Lakh(s) Fourty Eight Thousand Only.

Terms and Conditions :-

Specification / Brand Concrete mix shall be of 'Cemex' Ready Mix Concrete.

Payment Terms Within 30 days of delivery of all materials & production of bill.

Tax All taxes included in above price.

Delivery Date As per request of Project Manager

Delivery Location Gulmohar Residency. Contact Person Mr Ramprasad-8309938133.
Survey No 19, Mallapur, Hyderabad. NExt to NFC Railway Over Bridge
Phone. Contact: Security _____, Admin 9502211011

Penalty For Delay Bills must be submitted to H.O. within 30days of supply of material. 10% pty on value of order will be deducted in delay submission of bills.

Transportation Cost Included in the above price

Warranty Nil

Advance Paid Nil

Other Terms Payment will be made only after inspection of material. Above order for driveway plinth beam work purpose.

Completion Date Nil

Measurment Nil

Security Nil

Remarks 'Original invoice + copy of proof of delivery is required to process invoice for payment. DO NOT send original invoice to site. Original invoices must be sent to HO office or purchase site office. Proof of delivery/DC can be sent by email.'

For MDs APPROVAL

- ☒ High Value/quantity beyond limits.
- ☒ Po/Req. processed-post approval.
- ☐ Approval for technical details/clarification
- ☐ Replenishing SLLP stock
- ☐ Other

APPROVED BY

16 FEB 2022

SOHAM MODI
MANAGING DIRECTOR

APPROVED BY

22 FEB 2022

SOHAM MODI
MANAGING DIRECTOR

For **Modi Reality Mallapur LLP**

Authorised Signatory

Accepted the above Terms And Conditions

For **CEMEX INFRA**

Name : _____

Name : _____

Date : ____/____/____

Requisition Form

Company Name:	MODI REALTY MALLAPUR LLP		Date:	14.02.22	
Site & Phase :	GULMOHAR RESIDENCY		Time:	11:00	
Supplier	CEMEX INFRA		Req. No.	192832	
Material required before date:		URGENT	ID No.		

No	Description	Size	Quantity	Units	Inward No	Date
1.	RMC	M20	40	M3		
2.						
3.						
4.						
5.						
6.						
7.						
8.						
9.						
10.						

Remarks: For dray way plinth beam work purpose at GMR site .

Prepared By	A.janaki	Approved by	✓
Sign.& Date	14.02.22	Sign. & Date	

Note:



14 FEB 2022

Annexure - B

RMC pour report

Company firm	Modi Realty Mallapur LLP			Block No.:		Plinth beam work purpose
Project	Gulmohar Residency			Flat / Villa no.:		
Supplier	Cemex infra			Slab no.:		
Requisition nos.	192832			A. Estimated quantity	40 M ³ (M ² 0)	
PO nos.	85544			B. Requisition quantity	40 M ³ ✓	
Sign of Security	Sign of Admin	Sign of Project Manager	C. Actual quantity poured	6 M ³ ✓		
<i>S. Sare</i>	<i>Deepa</i>	<i>Shiv</i>	D. Difference (C-A)	34 M ³ ✓		

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	De No. / Batch no.	Specified wt (a) 2400 kgs/m ³	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in kgs	7 day cube test strength in kN/m ²	28 days cube test strength in kN/m ²
1	15.02.22	09:00	09:30	9:35	6m ³ ✓	250	14400	14330	-70 ✓			
2												
3												
4												
5												
6												
7												
8												
9												
10												
Total					6m ³ ✓		14400	14330	-70 ✓			
Remarks												

Note: 1 Report to be sent on a daily basis to purchase@modiproperties.com and report.audit@modiproperties.com 2 Report must be prepared during pour and not later 3 Report must be sent within one working day 4 Multiple report can be sent for one PO 5 Weigh all vehicles 6 6 cubic meters vehicle should have a net weight of 14.110 kgs @ 2.400kgs m³ If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on previous day 7 Note on site the shortfall 8 Maintain original report + weightment slips + pour reports + test reports + photographs at site

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	Modi Reality Mallapur LLP		Block No.:		Plinth beam work purpose
Project:	Gulmohar Residency		Flat / Villa no.:		
Supplier:	Cemex infra		Slab no.:		
Requisition nos.:	192832		A. Estimated quantity:	40 M3 (M20)	
PO nos.:	85544		B. Requisition quantity:	40 M3 ✓	
Sign of Security	Sign of Admin	Sign of Project Manager	C. Actual quantity poured	14M3 ✓	
<i>Glauer</i>	<i>Deppa</i>	<i>Srinivas</i>	D. Difference (C-A)	26M3	

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	De No. / Batch no.	Specified wt (@2400 kgs/m3)	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	16.02.22	14:52	15:00	15:05	7m3 ✓	269	16800	17220	+420 ✓			
2.	16.02.22	15:10	15:15	15:20	7m3 ✓	270	16800	16870	+70 ✓			
3.												
4.												
5.												
6.												
7.												
8.												
9.												
10.												
Total					14m3 ✓		33600	34090	+490 ✓			
Remarks												

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2.400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Mainman original report + weighment slips + pour reports + test reports + photographs at site

Internal memo no. 903/35/A

Annexure - B

RMC pour report

Company/ firm:	Modi Reality Mallapur LLP	Block No.:	
Project:	Gulmohar Residency	Flat / Villa no.:	Plinth beam work purpose
Supplier:	Cemex infra	Slab no.:	
Requisition nos.:	192832	A. Estimated quantity:	40 M3 (M20)
PO nos.:	85544	B. Requisition quantity:	40 M3 ✓
Sign of Security	Sign of Admin	C. Actual quantity poured	13M3 ✓
Sign of Project Manager	Sign of Project Manager	D. Difference (C-A)	27M3

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	De No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	21.02.22	9:30	09:35	09:40	7	315	16800	17300	+500	✓		
2.	21.02.22	10:00	10:10	10:15	6	317	14400	14570	+170	✓		
3.												
4.												
5.												
6.												
7.												
8.												
9.												
10.												
Total					13m3		31200	31870	+670	✓		
Remarks												

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at sit

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	Modi Reality Mallapur LLP	Block No.:	
Project:	Gulmohar Residency	Flat / Villa no.:	Plinth beam work purpose
Supplier:	Cemex infra	Slab no.:	
Requisition nos.:	192832	A. Estimated quantity:	40 M3 (M20)
PO nos.:	85544	B. Requisition quantity:	40M3 ✓
Sign of Security	Sign of Admin	C. Actual quantity poured	7M3 ✓
		D. Difference (C-A)	33M3 ✓

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	De No. / Batch no.	Specified wt (@2400 kgs/m3)	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	24.02.22	16:00	16:30	16:40	7m3	338	16800	17050	+250	✓		
2.												
3.												
4.												
5.												
6.												
7.												
8.												
9.												
10.												
Total					7m3		16800	17050	+250	✓		
Remarks												

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at sit