

PURCHASE DIVISION
Advice for approval for credit to supplier

Date: 14/3/22		Prepared by: T.D. Apuley		Serial no. 2128	
Supplier name: Cemen Intra				HO inward no.	
Firm/Company: MHP		Project: 500-101		HO received date	
PO/WO date: 7/3/22		PO/WO No.: 26151		Scan ID.	

Sl no.	Bill no.	Bill date	Bill amount	Original attached
1.	111	11/3/22	1,14,700-00	☐ Yes ☐ No
2.				☐ Yes ☐ No
3.				☐ Yes ☐ No
4.				☐ Yes ☐ No

Amount A – Bills total (Excluding Transport & Hamali Charges):			1,14,700-00
Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☒ RMC pour report ☐ Solid block report ☐ Installation report			
MRN nos.:	Pour report is attached	Proof of delivery matches MRN	☒ Yes ☐ No
Amount B – Other Credits : Transportation charges			
Amount C – Other Debits :			
Amount D (D=A+B-C) – Amount to be credited to the supplier:			1,14,700-00
Amount E – PO / WO value:			1,33,200-00
Amount F – Difference (A – E):			- 18,500-00
Quantity received as per PO / WO		☐ Yes ☐ Excess received ☒ Short received ☐ Part received	
Close PO / WO		☒ Yes ☐ No – wait for balance material ☐ Other	
Payment – due date		21/3/22	
Remarks: 5 cum. short received and P.O. closed.			

Approved by	Purchase Officer	Purchase Manager	MD	Accountant	Accounts Manager
Name:	T.D. Apuley				
Sign:					
Date	14/3/22				
Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit.
 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

Tax Invoice

CEMEX INFRA Sy.No 312 Rampally Vill Keesara Mdl, Medchal Dist-501 301 Phone No:8367099999 GSTIN/UID: 36AANFC3197R1ZJ State Name : Telangana, Code : 36 E-Mail : cemexinfra9@gmail.com Buyer Modi Housing Pvt Ltd 5-4-187/3&4, IInd Floor, M.G.Road, Secunderabad 500003 GSTIN/UID : 36AADCM5906D1ZP State Name : Telangana, Code : 36	<table border="1" style="width: 100%; border-collapse: collapse;"> <tr> <td style="width: 50%;">Invoice No. 141</td> <td style="width: 50%;">Dated 11-Mar-2022</td> </tr> <tr> <td>Delivery Note</td> <td>Mode/Terms of Payment</td> </tr> <tr> <td>Supplier's Ref. 411 457</td> <td>Other Reference(s)</td> </tr> <tr> <td>Buyer's Order No. 86151-185151</td> <td>Dated 11-Mar-2022</td> </tr> <tr> <td>Despatch Document No.</td> <td>Delivery Note Date</td> </tr> <tr> <td>Despatched through</td> <td>Destination</td> </tr> <tr> <td colspan="2">Terms of Delivery</td> </tr> </table>	Invoice No. 141	Dated 11-Mar-2022	Delivery Note	Mode/Terms of Payment	Supplier's Ref. 411 457	Other Reference(s)	Buyer's Order No. 86151-185151	Dated 11-Mar-2022	Despatch Document No.	Delivery Note Date	Despatched through	Destination	Terms of Delivery	
Invoice No. 141	Dated 11-Mar-2022														
Delivery Note	Mode/Terms of Payment														
Supplier's Ref. 411 457	Other Reference(s)														
Buyer's Order No. 86151-185151	Dated 11-Mar-2022														
Despatch Document No.	Delivery Note Date														
Despatched through	Destination														
Terms of Delivery															

SI No.	Description of Goods	HSN/SAC	Quantity	Rate	per	Amount
1	M20 Pump Ready Mix Concrete		31.00 cum	3,135.59	cum	97,203.29
	SGST				9 %	8,748.30
	CGST				9 %	8,748.30
	Round Off					0.11
Total			31.00 cum			Rs 1,14,700.00

Amount Chargeable (in words) E. & O.E

INR One Lakh Fourteen Thousand Seven Hundred Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
	97,203.29	9%	8,748.30	9%	8,748.30	17,496.60
Total	97,203.29		8,748.30		8,748.30	17,496.60

Tax Amount (in words) : **INR Seventeen Thousand Four Hundred Ninety Six and Sixty paise Only**

Company's Bank Details

Bank Name : **UNION BANK OF INDIA**
 A/c No. : **261611100001529**
 Branch & IFS Code : **RAMPALLE & UBIN0826162**

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

for CEMEX INFRA

Authorized Signatory

This is a Computer Generated Invoice



Internal memo no. 903/35/A

Annexure - B

RMC pour report

Company/ firm:	MHPL	Block No.:	Commercial Complex Slab-4
Project:	SOV	Flat / Villa no.:	Commercial Complex Slab-4
Supplier:	Cemex Infra	Slab no.:	-
Requisition nos.:	185151	A. Estimated quantity:	36 ✓
PO nos.:	86151	B. Requisition quantity:	36 ✓
Sign of Security	Sign of Admin	Sign of Project Manager	C. Actual quantity poured
			12 ✓
			D. Difference (C-A)
			24 ✓

Details of RMC pour

07 MAR 2022

Sl. No	Date	Time of disp from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	07.03.22	09:05	09:34	09:40	6 ✓	452	14,400	14,400 ✓				
2.	07.03.22	01:40	02:02	02:10	6	457	14,400	14,580 ✓				
3.												
4.												
5.												
6.												
7.												
8.												
9.												
10.												
Total:					12 Cumts ✓		28,800 Kgs	28,980 Kgs				
Remarks												

Note: 1. Report to be sent on a daily basis to purchase@mhplproperties.com and report@mhplproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at site.

Internal memo no. 903/35/A

Annexure - B

RMC pour report

Company/ firm:	MHPL	Block No.:	Commercial Complex Slab-4
Project:	SOV	Flat / Villa no.:	Commercial Complex Slab-4
Supplier:	Cemex Infra	Slab no.:	-
Requisition nos.:	185151	A. Estimated quantity:	36 ✓
PO nos.:	86151	B. Requisition quantity:	36 ✓
Sign of Security	Sign of Admin	C. Actual quantity poured	6 ✓
		D. Difference (C-A)	30 ✓

APPROVED BY

Sign of Project Manager

Project manager

K. Purshothan, (S.O VLLP)

Details of RMC pour

Sl. No	Date	Time of disp from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	05.03.22	10:30	11:20	11:30	6 ✓	431	14,400	15,000 ✓				
2.												
3.												
4.												
5.												
6.												
7.												
8.												
9.												
10.												
Total:					06 Cumts ✓		14,400 Kgs	15,000 Kgs ✓				

Remarks

Note: 1. Report to be sent on a daily basis to the project manager and to the architect and property owner. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one day. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs at 2,400 kgs/m³. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Note to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at site.

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	MHPL	Block No.:	Commercial Complex Slab-4
Project:	SOV	Flat / Villa no.:	Commercial Complex Slab-4
Supplier:	Cemex Infra	Slab no.:	-
Requisition nos.:	185151	A. Estimated quantity:	36 ✓
PO nos.:	86151	B. Requisition quantity:	36 ✓
Sign of Security	Sign of Admin	C. Actual quantity poured	6 ✓
	Sign of Project Manager	D. Difference (C-A)	30 ✓

Details of RMC pour

Sl. No	Date	Time of disp from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	04.03.22	09:40	10:04	10:10	6 ✓	423	14,400 ✓	14,480 ✓				
2.												
3.												
4.												
5.												
6.												
7.												
8.												
9.												
10.												
Total:					06 Cumts ✓		14,400 Kgs ✓	14,480 Kgs ✓				
Remarks												

Note: 1. Report to be sent on a daily basis to the project manager and report audit@mediproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at site.

Internal memo no. 903/35/A

Annexure - B
RMC pour report

Company/ firm:	MHPL	Block No.:	Commercial Complex Slab-4
Project:	SOV	Flat / Villa no.:	Commercial Complex Slab-4
Supplier:	Cemex Infra	Slab no.:	-
Requisition nos.:	185151	A. Estimated quantity:	36
PO nos.:	86151	B. Requisition quantity:	36
Sign of Security	Sign of Admin	C. Actual quantity poured	7
		D. Difference (C-A)	29

APPROVED BY
10 MAR 2022
Project Manager
K. Purshotham (S.O.V.II)

Details of RMC pour

Sl. No	Date	Time of disp from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	03.03.22	03:35	03:54	04:00	07	411	16,800	17,050				
2.												
3.												
4.												
5.												
6.												
7.												
8.												
9.												
10.												
Total:					07 Cumts		16,800 Kgs	17,050 Kgs				
Remarks												

Note: 1. Report to be sent on a daily basis to procurement@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at site.

Purchase Order

Page 1 of 1

07-03-2022 1:06:32 PM



28.02.22 2:52:28

From Company : **Modi Housing Pvt.Ltd**
5-4-187/3 & 4, IIInd Floor, M.G.Road, Secunderabad - 500003
G S T No. : 36AADCM5906D2Z0

Supplier Details

CEMEX INFRA
Sy. no. 312, Rampally (V111), Kesara (Mandal) Medchal Dist. - 501301
8367099999
9848210686

Doc No 86151 185151
Doc Date 07-03-2022
Quote No NIL
Quote Date 07-03-2022
SupplyType Supply

Kind Attn : **G.Surendar Reddy**

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST%	Amount
1 1013 - Building material - Ready Mix Concrete - NA - cu. mtrs. M-20	36.00	3,700.00	0.00	0.00	133,200.00
Total Order Value . . .					133,200.00

Rupees : One Lakh(s) Thirty Three Thousand Two Hundred Only.

Terms and Conditions :-

Specification / Brand Concrete mix shall be of 'Cemex' Ready Mix Concrete.

Payment Terms Within 30 days of delivery of all materials & production of bill

Tax All taxes included in above price.

Delivery Date As per request of Project Manager

Delivery Location Modi Housing Pvt Ltd. Contact Person Mr Purshottam-9502177288.
5-4-187/3&4, Soham Mansio, II floor, Bank of Baroda, Secunderabad.
Phone: Contact: Security _____, Admin _____.

Penalty For Delay Bills must be submitted to H.O. within 30days of supply of material.10% pty on value of order will be deducted in delay submission of bills.

Transportation Cost Included in the above price

Warranty Nil

Advance Paid Nil

Other Terms Payment will be made only after inspection of material.Above order for slab-4 Commercial Complex purpose.

Completion Date Nil

Measurement Nil

Security Nil

Remarks 'Original invoice + copy of proof of delivery is required to process invoice for payment. DO NOT send original invoice to site. Original invoices must be sent to HO office or purchase site office. Proof of delivery/DC can be sent by email.'

For MDs APPROVAL

- ☒ High Value/quantity beyond limits.
☒ Po/Req. processed-post approval.
☐ Approval for technical details/clarification
☐ Replenishing SSSLP stock
☐ Other

APPROVED BY

08 MAR 2022

SOHAM MODI
MANAGING DIRECTOR

For **Modi Housing Pvt.Ltd**

Authorised Signatory

Name :

07/03/2022

Name :

Accepted the above Terms And Conditions

For **CEMEX INFRA**

Date : _/_/

Requisition Form

Company Name:		MHPLSOV		Date:		04.03.22	
Site & Phase :		MHPLSOV -III		Time:		10.00	
Supplier				Req. No.		185151	
Material required before date:			urgent		ID No.		74378
No	Description	Size	Quantity	Units	Inward No	Date	
1	RMC M20	M20	36	M3			
2							
3							
4							
5							
6							
PO 86151 ✓ APPROVED 07 MAR 2022 MINISH PARIKH MANAGER PROCUREMENT							
Remarks: - For Slab-4 Commercial Complex							
Prepared By		G.chandra kanth		Approved by			
Sign & Date		04.03.22		Sign. & Date			

Note: On receipt of material at site write inward number and date in last 2 columns.

