PURCHASE DIVISION Advice for approval for credit to supplier

1413	. n Prepar	ed by	T.D.M	Ulley	Serial no.		2125	
Complian name		v Enl	Coli prises		HO inward no.			
Firm/Company NRM LY Proje				HO received date		ed date		
PO/WO date	PO/W	O No.	-		Scan ID.			
Sl no. Bill	no.	Bill	date	Bill amount			Original attached	
1. 104		7/2/1	N	5,90,000 -W			☐ Yes ☐ No	
2.					1		□ Yes □ No	
3.						□ Yes □ No		
4.							□ Yes □ No	
Amount A – Bills total (Exclu	ding Transport &	Hamali Char	ges):			5,0	70,000-W	
Proof of delivery by way of:	DCs/bill Steel	l report □ RM	1C pour repor	rt 🗆 Soli	d block rep	ort 🗆 Ins	tallation report	
MRN				Proof of matches	delivery	□ Yes □ No		
nos.:				matches	IVIKIN			
Amount B –Other Credits : Tr	ansportation charg	ges				-		
Amount C –Other Debits:						-		
Amount D (D=A+B-C) – Amo	ount to be credited	to the suppli	ier:			5,9	0,000-W	
Amount E – PO / WO value:						5,90,000-W 14,85,915-W -8,95,915-W		
Amount F – Difference (A – F	Ξ):					_ 8	195,915-40	
Quantity received as per PO /	WO		Excess recei				received	
Close PO / WO		□ Yes □	No – wait fo	r balance	material \square	Other		
Payment – due date		21	3/2					
Remarks: Abrue bi	4 is por	Darrel 6	vard on	d di	Tribul.	on b	vard Suns	
	ounling.	1					1113	
Approved by Purchase		urchase lanager	M D		Accoun	itant	Accounts Manager	
Name: 7.0.0	James	ranager .					Manager	
Sign:	14	WAR 200						
Date	wism							
Approval limit Upto 20k	20k	Above 1001		Upto 20k		Above 20k		

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit.

2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

Cell: 98496 30196 88862 02077

HI-TECH POWER ENTERPRISES

TSSPDCL "A" GRADE LICENSED CONTRACTORS AND ENGINEERS

Mfrs: L.T,H.T Power Panels, Spl. in: LT, HT, 11K.V., 33 K.V. Liaisoning and Excusion of works Flat No: G8, Vasavi's Central Court, Czech Colony, Sanath Nagar, Hyderabad - 18.

E-mail: vbhitech@gmail.com

Name: M 5 Modi Realty Mallapur LLP Address: 2nd floor, 5-418713 and 41, 31 and Manhim, M: Fload, Seumenabad, Hyd. Sit: Gylmoban Residency. GSTIN 36AHE FMILISARIZED State Code: 36 GSTIN 36AHE FMILISARIZED State Code: 36 SI. DESCRIPTION OF GOODS QTY. Rate (Rs.) Amount No. DESCRIPTION OF GOODS QTY. Rate (Rs.) Amount LS Score Sicor, and LS Score Sicor, and HSN Code: Total Invoice Value (Rupees in words) FVE 1917 No. Many Metalized Section S				
Manhim, M. G. Roal, Sewnlevabed, Hydelian State: Gulmobar Residency Date: GSTIN 36AH6 FM 1459R12-P State Code: 36 Your P.O. No: SI. DESCRIPTION OF GOODS OTY. Rate (Rs.) Amount No. DESCRIPTION OF GOODS OTY. Rate (Rs.) Amount Former and exceptions of a function of the second of	Name: MIS Modi Realty Mallapur LLP	Inv. No	104	
SILE GUIMOBOR RESIDENCY GSTIN 36AAE FMILSGRIZE State Code: 36 SIL DESCRIPTION OF GOODS OTY. Rate (Rs.) Amount Work for LT&HT works on a trum key Lasts as per work for transport on a cable laying, Metaling former and cable laying, Metaling former and cable laying, Metaling former forme	Address: 2nd 2001, 5-41873 and 4, Sham	Date	: 0	703/2022
SILE GUIMOBOR RESIDENCY GSTIN 36AAE FMILSGRIZE State Code: 36 SIL DESCRIPTION OF GOODS OTY. Rate (Rs.) Amount Work for LT&HT works on a trum key Lasts as per work for transport on a cable laying, Metaling former and cable laying, Metaling former and cable laying, Metaling former forme	Mantim, M. G. Road, Secunderalad, Hyd.	D.C. N	0. :	
SI. No. DESCRIPTION OF GOODS QTY. Rate (Rs.) No. DESCRIPTION OF GOODS QTY. Rate (Rs.) Amount La Score Score La Score Score La Sco	site: Gylmobor Residency.	Date	1	
HSN Code: Total Invoice Value (Rupees in words) FAC Tach Bank Details: Certified that the Particulars given above are true and correct and the amount represents the pince actually charged and there is not flow of additional consideration directly or indirectly from the buyer. All disputes to Hyderabad Jurisdiction only.	GSTIN :36AAEFM1459R17P State Code :36	Your P.	O. No:	100 A
HSN Code: Total Invoice Value (Rupees in words) FVC IQCM SGST@ % 45,000 Bank Details. Certified that the Particulars given above are true and correct and the amount represents the price actually charged and there is not flow of additional consideration directly from the buyer. *All disputes to Hyderabad Jurisdiction only.	No.			Amount
Total Invoice Value (Rupees in words) FVC IQKM SGST@ % 15,000 F Bank Details. IGST@ % Total Invoice Value 5,90,000 F Certified that the Particulars given above are true and correct and the amount represents the price actually charged and there is not flow of additional consideration directly or indirectly from the buyer. *All disputes to Hyderabad Jurisdiction only.	work for LT&HT works on a furn key basis as per work. Supply and exceptions of Transformer and cable laying, Metering panel for 93 flats.	La	5,00,000	5,00,000
Total Invoice Value (Rupees in words) FVC IQKM SGST@ % 15,000 F Bank Details. IGST@ % Total Invoice Value 5,90,000 F Certified that the Particulars given above are true and correct and the amount represents the price actually charged and there is not flow of additional consideration directly or indirectly from the buyer. *All disputes to Hyderabad Jurisdiction only.	IN WARD 60 No. 92252 Sign: 1 Sign: 1	7/	TAI.	
Bank Details. IGST@ % Total Invoice Value 5,90,000		10	SA CHE MANAGE	500000
Bank Details. IGST@ % Total Invoice Value 5,90,000 Certified that the Particulars given above are true and correct and the amount represents the price actually charged and there is not flow of additional consideration directly or indirectly from the buyer. * All disputes to Hyderabad Jurisdiction only.		CGST	@ %	45,000+
Certified that the Particulars given above are true and correct and the amount represents the price actually charged and there is not flow of additional consideration directly or indirectly from the buyer. * All disputes to Hyderabad Jurisdiction only.	ninty thousand my	SGST@	0 %	45,000 H
Certified that the Particulars given above are true and correct and the amount represents the price actually charged and there is not flow of additional consideration directly or indirectly from the buyer. * All disputes to Hyderabad Jurisdiction only.	Bank Details.			
Certified that the Particulars given above are true and correct and the amount represents the price actually charged and there is not flow of additional consideration directly or indirectly from the buyer. * All disputes to Hyderabad Jurisdiction only.		Total In	voice Value	5,90,000
	represents the price actually charged and there is not flow of additional consideration directly or indirectly from the buyer. * All disputes to Hyderabad Jurisdiction only.		,	

Original/Office Copy

Date: 09/08/2021

From:

M/s Modi Realty Mallapur LLP, 5-4-187/3&4, II nd floor, M.G.Road, Secunderabad

To, M/s Hi-Tech Power Enterprises, D.No. 981, Sanathnagar, Hyderabad -- 500 018.



Kind Attn.: Mr. Venubabu.

WORK ORDER

Sub: Confirmation of Work Order for LT & HT works.

Project: Gulmohar Residency - A & B blocks, Mallapur, Hyderabad. GST NO. 36AAEFM1459R1ZP

Reference: Your Quotation dtd.17/07/2021.

Dear Sir,

With reference to the above, we hereby award you the work order for the LT & HT works on a turn key basis as per the details mentioned below.

in /	MDs APPROVAL
,	
	High Value/quarrity beyond limits.
έ	Po/Reg. precessed-post approval.
1.]	Approval for recarded details/ctarification
1	Replanishing SSLLP alook
	Other

Sl. No.	Item Head	Item description	Quantity	Unit	Rate Rs.	Amount Rs.
1.	Application charges	Application charges for 93maters + 1 C.T. Meter	01	LS	-	2850
2.	Liasoning Charges	Liasoning with TSSPDCL for Obtaining	01	LS	2,00,000	2,00,000



		Sanctioning		1	A 44 4 4 4 4 4 4 4 4 4 4 4 4 4 4 4 4 4	antan ya Manaza ake maa na sa
3.	Dy. CEIG approval	Final inspection through Dy. CEIG and provision of meters - Turnkey work for A & B block	01	LS	1,45,000	1,45,000
4.	HT works	Supply and installation of 11kv A.B.Switch,11kv H.G Fuse,3x185 sq.mm 11 kv XLPE cable kits, 11kv HT jumpers,11kv HT pin insulators & HT cable laying, end termination and miscelleneous worked and 2 nos box poles.	02	Nos	55,000	1,10,000
5 a)	LT works	Supply, Fabrication and installation of distribution board having 800A MCCB at Transformer	01	LS	70,000	70,000
b)		Fabrication, supply and erection of main distribution board(16guage CRCA sheet free standing cubical with the following: incoming 800A MCCB(L&T make) 1no, Indication lamp-3nos, Al. bus bar of 800A-1lot, out going: 125A MCCB - 05nos	01	LS	1,35,000	1,35,000
c)		Fabrication supply and errection of LT panel board(16 guage sheet) with incoming 125A busbar(copper) internal wiring for generator supply with 10 A ACCL(L&T make) and 32A EB supply for 25 nos 3 phase meters per each board connected with finolex copper wire-1 board having 25 meters each 25x1 nos.	25	Nos	4,300	1,07,500
d)		Fabrication supply and errection of LT panel board(16 guage sheet) with incoming 125A busbar(copper) internal wiring for generator supply with 10 A ACCL(L&T make) and 32A EB supply for 24 nos 3 phase meters per each board connected with finolex copper wire-2 board having 24 meters each. 24x2 nos	48	Nos	4,300	2,06,400
e)		Fabrication supply and erection of LT panel	20	Nos	4,300	86,000



•		board (16 guage sheet) with incoming 125A busbar(copper) internal wiring for generator supply with 10 A ACCL (make L&T) and 32 A EB supply for 20 nos 3 phase meters per each board connected with finolex copper wire- 1, board having 20 meters each, 20x1.				₩
6	Cable laying	Cable laying, Transformer installation, meter fixing, line clearing, earthing connecting charges etc.	01	LS	1,35,000	1,35,000
7	Meter fixing	Meter getting and fixing with sealing for 93 meters +1 CT meter	01	LS	46,500	46,500
8	Charging	LC Charges + Charging	01	LS	15,000	15,000
	Grand Total	Twelve lakhs fifty nine thousand two hundred and fifty rupees only.	,			12,59,250

Terms and conditions:

- a. Specifications:
- i. Specification shall be as specified by electricity board from time to time
- ii. All distribution boards and panel board shall be made from 16 gauge CRCA sheet with powder coating, free standee and with 2 nos ½"L angle at bottom and 2 hooks on top. Each panel board have 3 indicator light. Aluminium bus bar of appropriate size to be provided. Cabling must be done using Finolex/Gloster copper wires. The cost above includes supply, fabrication and installation of the distribution panel boards.
- b. Payment terms:
 - i. Advance for sanction- Rs. 2,02,850/-
 - ii. Advance for fabrication of distribution/panel boards-50% of cost
 - iii. HT Works-100% payment on dumping of all items for HT works at site
 - iv. Balance payment for distribution and panel boards- 50% on delivery of material at site
 - v. Cable laying charges-pay 100% on completion of installation of cables, transformer and panel boards.
 - vi. Liaoning charges for Dy. CEIG. + Meter fixing + other charges- pay after charging of transformer and maters and submission of bills.
- c. GST Extra@ 18%
- d. Timeline:
 - Sanction- 30 days
 - Delivery of material for HT works -30 days

- iii. Delivery of distribution/panel boards-45 days
- iv. Installation of all equipment- 60 days
- v. Charging and sealing of meters-75 days
- vi. Penalty for delay: Penalty of 5% will be levied on the total W.O. value for delay beyond one week for every week of delay from the date scheduled completion date.
- e. Transportation: It shall be your sole risk and responsibility to deliver the material at our site in time. Transportation cost shall be paid by you.
- f. Warranty: You shall provide a warranty of 1 year on all equipment from the date of commissioning handing over after joint inspection against any manufacturing defects of defects in material supplied. 1 year free servicing for maintenance, replacement cost of consumables & items provided by us shall be borne by us.5 years warranty on 500 KVA transformer from the date of commissioning.
- g. Security: You shall be responsible for your material at our site against theft/damage. Lockable room shall be provided on request.
- h. Items to be provided by builder at its cost:
 - a. HT & LT cables.
 - b. Transformer
 - c. Civil & Earth works
 - d. Material for Earthing including strip connectors
- i. Approved schematic plan for the work is attached herein.

Please sign a copy of this letter as confirmation of your accepting the above terms and conditions.

Thank you, Yours Sincerely,

For Modi Realty Mallpur LLP,

Soham Modi

Managing Director

Confirmed by M/s Hi-Tech Power Enterprises

Signature:

Name:

Date: