


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register	209	Date - site bills Register	19/3/2020			
Company Name:	MPPCL	Site:	Hayflower pharma			
Name of Contractor	M. Chudhale					
Nature of work	Road work CC - vof flooring					
Work done	From Date	To Date				
	24/2/2020	26/2/2020				
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	A block	7802.50	4.50	sq	35,111.00	
2.	west side					
3.	Road CC -					
4.	vof floor					
5.	etc					
6.						
7.						
8.						
9.						
10.						
11.	Total:					TOTAL = 35,111.00 ✓
Bill required	<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required	<input type="checkbox"/> YES <input type="checkbox"/> NO.		
Measurement & estimate sheet:	<input type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:	<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed		
PO/WO no.			PO/WO date:			
Remarks :						
Approved by Project Manager		Approved by Design Team		Approved by M.D.		
Date: 19/3/2020		Date:		Date:		
Sign: 		Sign:		Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Contractor Sign: M. 2506555

ESTIMATE SHEET									
Company Name:		MPL			Prepared by:			sobhanbabu	
Project:		May Flower Platinum							
Work Description:		Ablock west side road CC-VDF laying work.							
Contractor Name:		M.Chendrakala.							
Date:		26.02.2020							
S.No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Grand Total		
1	Ablock west side road CC-VDF laying work.								
		4" CC - VDF laying work.	7802.50	sft	4.50	35111.25			
						Total Amount			
Amount in words :- Thirty five thousand one hundred and eleven rupees only									
							35111.25		

MEASUREMENT SHEET									
Company Name:		MPL		Prepared by:		sobhanbabu			
Project:		May Flower Platinum							
Work Description:		Ablock west side road CC-VDF laying work.							
Contractor Name:		M.Chendrakala.							
Date:		26.02.2020							
S.No	Item Head	Item Description	A Length	B Width	C Height	D Nos	E Quantity	F Units	Total Head
1	Ablock west side road CC-VDF laying work.	4" CC - VDF laying work.	33.00	17.00	1.00	1	561.00	sft	
			32.00	35.00	1.00	1	1120.00	sft	
			22.00	35.75	1.00	1	786.50	sft	
			25.00	10.00	1.00	1	250.00	sft	
			183.00	25.00	1.00	1	4575.00	sft	
			26.00	5.00	1.00	1	130.00	sft	
			20.00	19.00	1.00	1	380.00	sft	
							Total Area in Sft		7802.50

Bill for Equipments
M.chendrakala.
Mallapur.
Hyderabad.

Date:19.03.2020

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: Road cc-vdf for A block west side. .
Towards: Allowance for Equipments

S No.	Description	Amount
1.	Brief description of work done: Road cc-vdf for A block west side. Total amount =Rs.35,111=00 Work done from date : 24.02.2020 to 26.02.2020	Rs. 14,044=00

Amount in words : **Fourteen** Thousand fourty four only .

Sign: M. WOLSELEY

Bill for consumables

M.chendrakala.
Mallapur.
Hyderabad.

Date:19.03.2020

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: Road cc-vdf for A block west side.
Towards: Allowance for Consumables

S No.	Description	Amount
1.	Brief description of work done: Road cc-vdf for A block west side. Total amount =Rs.31,111=00 Work done from date : 24.02.2020 to 26.02.2020	Rs. 6,222=00

Amount in words :six Thousand two Hundred and twenty two Rupees only

Sign: M. WOLSELEY

Bill for Labour charges
M.chendrakala.
Mallapur.
Hyderabad.

Date:19.03.2020

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: Road cc -vdf for A block west side.
Towards: Allowance for Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Total amount =Rs.35,111=00 Work done from date : 24.02.2020 to 26.02.2020	Rs. 14,044=00

Amount in words : Fourteen Thousand fourty four Rupees only .

Sign: M.2506555