

**Construction division.**  
**Advice for giving credit to contractors/suppliers.**

Sl. No. - site bills register		199	Date - site bills Register		12/3/2020		
Company Name:		MPL	Site:		Mayflower Pt. tower		
Name of Contractor Mohd. Thiyas (MPL)							
Nature of work Shuttering, barbed wire / Concrete work							
Work done		From Date	02/3/2020	To Date	12/3/2020		
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	A-block-sh-08	31378.20	53.25	sqm	1670915.00		
2.	A to ACE SD17SD8						
3.	ph5 club Hall						
4.	A to ACE SD1, 105						
5.	ph5 sh-08						
6.	5th floor						
7.							
8.	slip	40	120.00	m	4800.00		
9.							
10.							
11.	<b>Total:</b>				1675715.00		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks: deduct 1,00,000/- from the bill to return loan all.							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 12/3/2020		Date:		Date:			
Sign: <i>[Signature]</i>		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, terracing civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for terracing jobs where guideline rates are clearly given.

*G. S. W. S.*



MEASUREMENT SHEET											
Company Name:		MPL						Prepared by: Sobhanbabu.			
Project:		Mey Flower Platinum									
Work Description:		A-block 8 flats, club house and B block B1 and B 5 flats slab- 8									
Contractor Name:		Mchammad Ilyas									
Date:		12.03.2020									
S.No	Item Head	Item Description	Length	Width	Height	Nos	Quantity	Units	Total Head		
1	A-block 8 flats, club house and B block 2flats B1, B 5 flats	A1,A2,A3 Flats	32.5	39.75	1.00	3	3875.63	sft	17658.08		
		A4,A5 Flats	32.5	39.75	1.00	2	2583.75	sft			
		A6,A7,A8,B5 Flats	46.25	34.00	1.00	4	6290.00	sft			
		B1 Flat	59.75	39.00	1.00	1	2330.25	sft			
		Club house	43.00	11.66	1.00	1	504.38	sft			
		corridors	129.00	7.83	1.00	1	1010.07	sft			
		slab projections	106.75	7.00	1.00	1	747.25	sft			
			4.75	10.00	1.00	4	190.00	sft			
			4.75	13.00	1.00	1	61.75	sft			
			6.00	3.75	1.00	1	22.50	sft			
			18.00	4.75	1.00	1	85.50	sft			
		Deductions		ducts	7.50	2.75	1.00	5		103.13	sft
			13.00	14.33	1.00	1	186.29	sft			
			14.00	10.66	1.00	1	149.24	sft			
			25.50	10.66	1.00	1	271.83	sft			
		Total Slab Area sft							16967.59		
2	A-block, club house and B block B1 and B 5 flats	Steps	1	1.00	1	40	80.00	nos			
3	Slab & Beams	Beams	B1	38.5	1.00	2.75	3	317.63	sft		
			B1A	9	1.00	2.75	1	24.75	sft		
			B1B	9	1.00	2.75	1	24.75	sft		
			B2	48.75	1.00	3.25	1	158.44	sft		
			B2A	33	1.00	2.5	1	82.50	sft		
			B3	38.5	1.00	2.75	3	317.63	sft		
			B4	48.75	1.00	2.75	2	268.13	sft		
		B4A	9	1.00	2.75	1	24.75	sft			





**Bill for Labour charges**  
**Mohmmad Asim.**  
**Seethapalmandi, Warasiguda**  
**Hyderabad**

Date:12-03-2020

**In favor of:** MPL  
**Project / Site:** MFP  
**Location:** 82/1. Mallapur  
**Type of Work:** A block Slab-08 shuttering ,barbending and concreting work  
**Towards:** Labour Charges

S No.	Description	Amount
1.	Brief description of work done: A block slab-08 shuttering ,barbending and concreting work . Total amount =Rs.Rs.16,75,715=00 Work done from date : 02-03-2020 to 22-03-2020	Rs.3,35,143=00

**Amount in words:**Three lakhs thirty five Thousand one hundrad and fourty three only

Sign: G. B. N. S. R.

**Bill for Equipment Allowance**  
Mohammad ILiyas  
Seethapalmandi, Warasiguda  
Hyderabad

Date:25-02-2020

**In favor of:** MPL  
**Project / Site:** MFP  
**Location:** 82/1. Mallapur  
**Type of Work:** A block Slab-08 shuttering ,barbending and concreting work .  
**Towards:** Allowance for Equipment.

S No.	Description	Amount
ssl.	Brief description of work done: A block-column's-08 shuttering ,barbending and concreting work . Total amount =Rs.16,75,715=00 Work done from date :02 -03-2020 to 22-03-2020.	Rs.13,40,572=00

Amount in words: Thirteen lakhs fourty thousand five hundrad and seventy two only.

Sign: G. B. N. S. J.