



**Construction division.**  
**Advice for giving credit to contractors/suppliers.**

Sl. No. - site bills register		200		Date - site bills Register		13/3/2020	
Company Name:		MPL		Site:		Haythorpe station	
Name of Contractor		S. Manjula (Ch. Mallesham)					
Nature of work		Shetty, Barbudiyad, Convent, etc					
Work done		From Date		To Date			
		10/3/2020		12/03/2020			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	RSC/SH/11	2445/81	44.36	sqm	1084682.76		
2.	Phase - II	11911.23	44.36	sqm	528382.16		
3.	shb-02						
4.	TRC6 flats						
5.	B 2,3,4 flats						
6.	rain cov	490.00	44.36	sqm	21736.40		
7.	sqft	26	120.00	sqm	3120.00		
8.							
9.							
10.							
11.	Total:				16,37,920.00		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks: please deduct 1,50,000/- from the bill to ch. mallesham loan a/c							
							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 13/3/2020		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Contractor sign : = Ch. Mallesham

**ESTIMATE SHEET**

Company Name:		MPL	Prepared by:		Sobhan Babu.		
Project:		May Flower Platinum					
Work Description:		B-block 2,3,4Flats and C block C1 to C6 Flats slab 02(103.00Lvl)					
Contractor Name:		S.Manjula.					
Date:		11.03.2020					
S.No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Grand Total
1	B-block 2,3,4Flats and C block C1 to C6 Flats	slab 02	24451.81	sft	44.36	1084682.29	
		slab 02					
		Beams	11911.23	sft	44.36	528382.16	
2	FSI Staircase	staircase	490.00	sft	44.36	21736.40	
		steps	26.00	nos	120.00	3120.00	
<b>Total Amount</b>							<b>1637920.85</b>
Asper circular rate 35/-Rs		Add Extra- 7/-Rs per sft 1'3' height purpose					<b>1637920.85</b>
Add 8% per floor wise.							
Deduction Rs-1/for used Rmc purpose							
Amount in words : Sixteen Lakhs thirty seven Thousand nine Hundred and twenty only							<b>1637920.85</b>

**MEASUREMENT SHEET**

Company Name:		MPL						Prepared by: sobhanbabu	
Project:		May Flower Platinum							
Work Description:		B-block 2,3,4Flats and C block C1 to C6 Flats slab 02(103.00Lv)							
Contractor Name:		S.Manjula							
Date:		11.03.2020							
S.No	Item Head	Item Description	A Length	B Width	C Height	Nos	Quantity	Units	Total Head
1	B-block 2,3,4Flats and C block C1 to C6 Flats slab 02(103.00 Lv)	slab	92.50	45.50	1.00	1	4208.75	sft	
			112.66	99.00	1.00	1	11153.34	sft	
			71.50	97.33	1.00	1	6959.10	sft	
			16.75	97.50	1.00	1	1633.13	sft	
	Lift walls	lift shear walls	40.25	1.00	13.00	2	1046.50	sft	
									1045.50
	Deductions	ducts	5.50	13.00	1.00	1	71.50	sft	
			11.00	13.00	1.00	1	143.00	sft	
			21.00	9.00	1.00	1	189.00	sft	
			17.00	8.50	1.00	1	144.50	sft	
									548.00
2	B-block 2,3,4Flats and C block C1 to C6 Flats slab 02	FSS Steps	1.00	1.00	1.00	26	26.00	nos	
									2445.81
3	Slab 02 Beams	B1,B2	43.5	1.00	2.75	2	239.25	sft	
		B1a,B1b	14.66	1.00	2.75	2	80.63	sft	
		B3	14.25	1.00	2.75	1	39.19	sft	
		B3a	14.25	1.00	2.75	1	39.19	sft	
		B4	19.25	1.00	3.25	1	62.56	sft	
		B4a	17.50	1.00	2.75	1	48.13	sft	
		B5	43.5	1.00	2.75	1	119.63	sft	
		B6	10.5	1.00	2.75	1	28.88	sft	
		B 7/B10	15.5	1.00	2.75	2	85.25	sft	
		B 8	29.50	1.00	3.00	1	88.50	sft	
		B 9	39.00	1.00	3.25	1	126.75	sft	
		B 11	32.66	1.00	3.25	1	106.15	sft	
		B 12	43.66	1.00	3.25	1	141.90	sft	





**Bill for Equipment Allowance**  
S.Manjula.  
Maruthi colony, chakripuram.  
Hyderabad

Date:12.03.2020

**In favor of:** MPL  
**Project / Site:** MFP  
**Location:** 82/1. Mallapur  
**Type of Work:** B&C blocks Phase -02 slab-02 shuttering ,bar bending & concreting  
work  
**Towards:** Allowance for Consumables

S No.	Description	Amount
1.	Brief description of work done:B&Cblocks phase-2 slab-02 shuttering ,bar bending and casting work. Total amount =Rs.16,37,920=00 Work done from date : 01.03.2020 to 12.03.2020	Rs.13, 10,336=00

Amount in words : Thirteen lakhs ten Thousand three hundred and thirty six only

Sign: Ch. Mallehan

**Bill for Labour charges**  
**Ch. Mallesham.**  
**Maruthi colony, chakripuram.**  
**Hyderabad.**

Date: 12.03.2020

**In favor of:** MPL  
**Project / Site:** MFP  
**Location:** 82/1. Mallapur  
**Type of Work:** B&C blocks slab-02 shuttering ,bar bending and concreting work.  
**Towards:** Labour Charges

S No.	Description	Amount
1.	Brief description of work done: B&C blocks slab-02 shuttering ,bar bending and casting work. Total amount =Rs. 16,37,920=00 Work done from date : 01.03.2020 to 12.03.2020	Rs. 3,27,584=00

**Amount in words :** Three lakhs twenty seven Thousand five hundred and eighty four .

Sign: Ch. Mallesham