


Construction division.
Advice for giving credit to contractors/suppliers.

| Sl. No. – site bills register | | 231 | | Date - site bills Register | | 23/05/2020 | |
|---|----------------------|--|-------|-------------------------------|----------------|--|--|
| Company Name: | | MPPL | | Site: | | Maya Flower Platinum | |
| Name of Contractor | | Kailash Pandey | | | | | |
| Nature of work | | Civil work (Turnkey) | | | | | |
| Work done | | From Date | | To Date | | | |
| | | 10/03/2020 | | 12/05/2020 | | | |
| Sl. No. | Villa/Flat/block no. | Qty. | Rate | Units | Amount | Contractors bill no | |
| 1. | Blockwork | | | | | 11 | |
| 2. | A-306 | 1800 sft | 126/- | sft | 2,26,800 = 00 | | |
| 3. | A-307 | 1800 sft | 126/- | sft | 2,26,800 = 00 | | |
| 4. | A-308 | 1800 sft | 126/- | sft | 2,26,800 = 00 | | |
| 5. | " | | | | | | |
| 6. | Internal plaster | | | | | | |
| 7. | A-202 | 1500 sft | 70/- | sft | 1,05,000 = 00 | | |
| 8. | A-203 | 1500 sft | 70/- | sft | 1,05,000 = 00 | | |
| 9. | A-205 | 1500 sft | 70/- | sft | 1,05,000 = 00 | | |
| 10. | A-207 | 1800 sft | 70/- | sft | 1,26,000 = 00 | | |
| | A-208 | 1800 sft | 70/- | sft | 1,26,000 = 00 | | |
| 11. | Total: | | | | 12,47,400 = 00 | | |
| Bill required | | <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO. | | GST bill required | | <input type="checkbox"/> YES <input type="checkbox"/> NO. | |
| Measurement & estimate sheet: | | <input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required | | Measurement & estimate sheet: | | <input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed | |
| PO/WO no. | | | | PO/WO date: | | | |
| Remarks : | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| Approved by Project Manager | | Approved by Design Team | | Approved by M.D. | | | |
| Date: 23/5/2020 | | Date: | | Date: | | | |
| Sign:  | | Sign: | | Sign: | | | |

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Contract sign: = Kailash Pandey

| ESTIMATE SHEET | | | | | | | | | | |
|---|--|---|----------|-------|------------|--------|--------|-----------------|--|----------|
| Company Name: | | MPPPL | | | | | | | | Approved |
| Project: | | May Flower Patinum | | | | | | | | |
| Work Description: | | BW - A-306,A-307,A-308, Plastering A-202,A-203,A-207, A-208 | | | | | | | | |
| Name of the Contractor | | Kaitash Pandey | | | | | | | | |
| Prepared By | | K. Narendar Reddy | | | | | | | | |
| Date: | | 23-05-2020 | | | | | | | | |
| S No. | Item Head | Item Description | Quantity | Units | Percentage | Rate | Amount | Item Head Total | | |
| | BW - A-306,A-307,A-308, Plastering A-202,A-203,A-205, A-207, A-208 | | | | | | | | | |
| | Brick Work | Brick Work for A-306 | 1,800.00 | sft | 45% of 280 | 126.00 | 226800 | | | |
| 1 | | Brick Work for A-307 | 1,800.00 | sft | 45% of 280 | 126.00 | 226800 | | | |
| | | Brick Work for A-308 | 1,800.00 | sft | 45% of 280 | 126.00 | 226800 | | | |
| 2 | Plastering | Internal Plastering A-202 | 1,500.00 | sft | 25% of 280 | 70.00 | 105000 | | | |
| | | Internal Plastering A-203 | 1,500.00 | sft | 25% of 280 | 70.00 | 105000 | | | |
| | | Internal Plastering A-205 | 1,500.00 | sft | 25% of 280 | 70.00 | 105000 | | | |
| | | Internal Plastering A-207 | 1,800.00 | sft | 25% of 280 | 70.00 | 126000 | | | |
| | | Internal Plastering A-208 | 1,800.00 | sft | 25% of 280 | 70.00 | 126000 | | | |
| Amount in words Twelve Lakhs Fourty Seven Thousand and Four Hundred rupees only | | | | | | | | | | |
| | | | | | | | | 1247400 | | |

| MEASUREMENT SHEET | | | | | | | | | | |
|------------------------|--|--|--------|----------|--------|------|-----------|-------|-----------------|--|
| Company Name: | MPPPL | | | Approved | | | | | | |
| Project: | May Flower Patinum | | | | | | | | | |
| Work Description: | BW - A-306,A-307,A-308, Plastering A-202,A-203,A-205, A-207, A-208 | | | | | | | | | |
| Name of the Contractor | Kailash Pandey | | | | | | | | | |
| Prepared By | K. Narendra Reddy | | | | | | | | | |
| Date: | 23-05-2020 | | | | | | | | | |
| S No. | Item Head | Item Description | A | B | C | D | E=AxBxCxD | F | G=Sum of E | |
| | | | Length | Width | Height | Nos. | Quantity | Units | Item Head Total | |
| 1 | Brick Work | Brick Work for A-306, A-307, A-308 | 1.00 | 1.00 | 1.00 | 3.00 | 3.00 | nos | | |
| 2 | Plastering | Plastering A-202, A-203, A-205, A-207, A-208 | 1.00 | 1.00 | 1.00 | 5.00 | 5.00 | nos | | |
| | | | | | | | | | | |