


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		237		Date - site bills Register		27/05/2020	
Company Name:		MPPL		Site:		May Flower Platinum	
Name of Contractor		N. DHARMA RAO					
Nature of work		Civil work. (Car A/C) (North side, stone near)					
Work done		From Date	15/03/2020	To Date	23/05/2020		
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	North side stone Interlocking brick	511 sft	15/-	sft	7665 = 0	06	
2.	work type I						
3.	6" wall B/w	664 sft	10/-	sft	6640 = 0		
4.	4" wall B/w	1034 sft	10/-	sft	10,340 = 0		
5.	RCC bed in 16" wall	114 Rft	15/-	Rft	1710 = 0		
6.	Lower cellar stone						
7.	run front carter	3192 sft	10/-	sft	31,920 = 0		
8.	Plastering in drive way						
9.							
10.							
11.	Total:				58,275 = 0		
Bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 27/5/2020		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Contractor sign : N. DHARMA RAO

ESTIMATE SHEET							
Company Name:		MPL		Prepared by:		S.V.Subbareddy	
Project:		May Flower Platinum					
Work Description:		Brick Work for north side store, lower cellar plastering					
Contractor Name:		N. Dharmma Rao					
Date:		27-05-2020					
S.No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Grand Total
1	Brick Work for north side store, lower cellar plastering	Interlocking brickwork Type I	511	sft	15	7665	
2	Brick work Wall 6 "	Brick work Wall 6 "	664	sft	10	6640	
3	Brick work Wall 4 "	Brick work Wall 4 "	1034	sft	10	10340	
4	ceiling plastering at lower cellar in store room front side and duct area Beams, Interlockwall north side	Plastering work	3192	sft	10	31920	
5	RCC beds in 16 " wall	RCC beds in 16 " wall	114	Rft	15	1710	
Amount in words : Fifty Eight Thousand Two Hundred and Seventy Five rupees only							58275

MEASUREMENT SHEET

Company Name:		MPL			Prepared by:		S.V.Subbareddy		
Project:		May Flower Platinum							
Work Description:		Brick Work for north side store, lower cellar plastering							
Contractor Name:		N. Dharmma Rao							
Date:		27-05-2020							
S.No	Item Head	Item Description	A Length	B Width	C Height	Nos	Quantity	Units	Total Head
1	Brick Work for north side store, lower cellar plastering	Interlocking brickwork Type I	12	1.00	4.50	1	54	sft	
			14	1.00	4.50	1	63	sft	
			16.16	1.00	4.50	1	73	sft	
			11.33	1.00	4.50	1	51	sft	
			7.83	1.00	4.50	1	35	sft	
			10.75	1.00	4.50	1	48	sft	
			10.83	1.00	4.50	1	49	sft	
			14.33	1.00	4.50	1	64	sft	
			16.33	1.00	4.50	1	73	sft	
			114				91	sft	511
			14	1.00	6.50	1	66	sft	
			10.16	1.00	6.50	1	74	sft	
			11.33	1.00	6.50	1	51	sft	
			7.83	1.00	6.50	1	70	sft	
			10.75	1.00	6.50	1	70	sft	
			10.83	1.00	6.50	1	93	sft	
			14.33	1.00	6.50	1	106	sft	
			16.33	1.00	6.50	1	51	sft	
			12.00	1.00	4.25	1	11	sft	
			11	1.00	1.00	1	7	sft	
			11	1.00	1.00	1	10	sft	
			7.25	1.00	1.00	1	13	sft	
			9.5	1.00	1.00	1	60	sft	
			12.66	1.00	1.00	1			
			3.00	1.00	2.00	10			
		Deduction - ventilators							664

Bill for Labour charges
N. Dharma Rao
No 3-1-155/1, Mallapur old basthi,
Hyderabad

Date:22-05-2020

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: Brick Work for north side store, lower cellar plastering
Towards: Allowance for Labour charges

S No.	Description	Amount
1.	Brief description of work done: Brick Work for north side store, lower cellar plastering Total amount =Rs58,275=00 Work done from date 15-03-2020 to 23-05-2020	Rs.23,310=00

Amount in words: Twenty Three Thousand Three Hundred and Ten rupees only.

Sign: N. DHARMA RAO

Bill for Equipment Allowance
N. Dharma Rao
No 3-1-155/1, Mallapur old basthi,
Hyderabad

Date:22-05-2020

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: Brick Work for north side store, lower cellar plastering
Towards: Allowance for Equipments

S No.	Description	Amount
1.	Brief description of work done: Brick Work for north side store, lower cellar plastering Total amount =Rs58,275=00 Work done from date 15-03-2020 to 23-05-2020	Rs.23,310=00

Amount in words: Twenty Three Thousand Three Hundred and Ten rupees only.

Sign: N. DHARMA RAO

Bill for Consumables
N. Dharma Rao
No 3-1-155/1, Mallapur old basthi,
Hyderabad

Date:22-05-2020

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: Brick Work for north side store, lower cellar plastering
Towards: Allowance for Consumables

S No.	Description	Amount
1.	Brief description of work done: Brick Work for north side store, lower cellar plastering Total amount =Rs58,275=00 Work done from date 15-03-2020 to 23-05-2020	Rs.11,655=00

Amount in words: Eleven Thousand Six Hundred and Fifty Five rupees only.

Sign: N. DHARMA RAO