


**Construction division.**  
**Advice for giving credit to contractors/suppliers.**

Sl. No. - site bills register		235		Date - site bills Register		27/5/2020	
Company Name:		MPP		Site:		May flower plot	
Name of Contractor		N. Krishnan					
Nature of work		Civil work					
Work done		From Date		To Date			
		10/5/2020		19/5/2020			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	C. Block Bannor	4978.4	14.00	sq	69698.0		
2.	C to G flats						
3.	Cd-01 2 flats						
4.	Platting work						
5.							
6.	C. Block Northside	950.0	4.00	sq	3800.0		
7.	Platting work						
8.	side road cut						
9.	Platting work						
10.							
11.	<b>Total:</b>				73498.0		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 27/5/2020		Date:		Date:			
Sign: 		Sign:		Sign:			

**Notes:** 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, tarmac civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for tarmac jobs where guideline rates are clearly given.

Contractor sign is N. Krishnan

ESTIMATE SHEET									
Company Name:		MPL			Prepared by:		sobhanbabu		
Project:		May Flower Platinum							
Work Description:		C Block -C1to C6 flats column's-1 2coats plastering work.							
Contractor Name:		N.Kishna.							
Date:		27.05.2020							
S.No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Grand Total		
1	C block-C1to C6 flats column's-1	Column's	4978.44	sft	14.00	69698.16			
2	C block North side Retaining wall inner side 2nd coat Plastering work	Basement- 2							
		Basement- 2	950.00	sft	4.00	3800.00			
Total Amount							73498.16		
Amount in words :- seventy three Thousand four Hundred and ninety eight only									

Measurement sheet									
Company Name:	MPL	Prepared by:	sobhanbabu						
Project:	May Flower Platinum								
Work Description:	C Block -C1to C6 flats column's-1 2coats plastering work.								
Contractor Name:	N Krishna.								
Date:	27.05.2020								
S.No	Item Head	Item Description	A Length	B Width	C Height	D Nos.	E Quantity	F Units	Total Head
1	Column's								
	Bgrid 22	C1 12"X24"	6.00	1.00	9.00	1	54.00	Sft	
	Bgrid 23	C5 12"X33"	7.50	1.00	9.00	1	67.50	Sft	
	Bgrid 24	C4 12"X30"	7.00	1.00	9.00	1	63.00	Sft	
	Bgrid 25	C1 12"X15"	6.00	1.00	9.00	1	54.00	Sft	
	Bgrid 26	C1 12"X24"	6.00	1.00	9.00	1	54.00	Sft	
	Bgrid 27	C2 12"X24"	6.00	1.00	9.00	1	54.00	Sft	
	Bgrid 28	C1 12"X24"	6.00	1.00	9.00	1	54.00	Sft	
	Cgrid 22	C3 12"X27"	6.50	1.00	9.00	1	58.50	Sft	
	Cgrid 23	C8 15"X36"	8.50	1.00	9.00	1	76.50	Sft	
	Cgrid 24,25,26	C4 12"X30"	7.00	1.00	9.00	3	189.00	Sft	
	Cgrid 27	C3 12"X27"	6.50	1.00	9.00	1	58.50	Sft	
	Cgrid 28	C1 12"X24"	6.00	1.00	9.00	1	54.00	Sft	
	Dgrid 22	C2 12"X24"	6.00	1.00	9.00	1	54.00	Sft	
	Dgrid 23	C7 15"X30"	7.50	1.00	9.00	1	67.50	Sft	
	Dgrid 24	C6 12X"36"	8.00	1.00	9.00	1	72.00	Sft	
		C1 12"X24"	6.00	1.00	9.00	2	108.00	Sft	
		C3 12"X27"	6.50	1.00	9.00	1	58.50	Sft	
	Egrid 25	C3 12"X27"	6.50	1.00	9.00	1	58.50	Sft	
	Egrid 26	C8 15"X36"	8.50	1.00	9.00	1	76.50	Sft	
	Dgrid 28	C1 12"X24"	6.00	1.00	9.00	1	54.00	Sft	
	Egrid 28	C3 12"X27"	6.50	1.00	9.00	1	58.50	Sft	
	Fgrid 21	C1 12"X24"	6.00	1.00	9.00	1	54.00	Sft	
	Fgrid 22	C5 12"X33"	7.50	1.00	9.00	1	67.50	Sft	
	Fgrid 25	C2 12"X24"	6.00	1.00	9.00	1	54.00	Sft	
	Fgrid 26,27	C1 12"X24"	6.00	1.00	9.00	2	108.00	Sft	
	Fgrid 28	C2 12"X24"	6.00	1.00	9.00	1	54.00	Sft	
	Ggrid21	C1 12"X24"	6.00	1.00	9.00	1	54.00	Sft	
	Ggrid22,23	C8 15"X36"	8.50	1.00	9.00	2	153.00	Sft	
	Ggrid24,27	C3 12"X27"	6.50	1.00	9.00	2	117.00	Sft	
	Ggrid26	C4 12"X30"	7.00	1.00	9.00	1	63.00	Sft	
	Ggrid28	C2 12"X24"	6.00	1.00	9.00	1	54.00	Sft	



**Bill for Labour charges**  
N.Krishna.  
H.no,8-34/5/2,Blaji Nagar,Jawahar Ngar.  
Hyderabad

Date 27.05.2020

**In favor of:** MPL  
**Project / Site:** MFP  
**Location:** 82/1. Mallapur  
**Type of Work:** Cblock- basement -02 C1toC6 flats col-1 plastering work  
**Towards:** Labour Charges.

S No.	Description	Amount
1.	Brief description of work done: Cblock- basement -02 C1toC6 flats col-1 plastering work. Total amount =Rs.73,498=00 Work done from date : 10.05.2020 to 19.05.2020	Rs.29,399=00

**Amount in words :** Twenty nine thousand three hundred and ninety nine only.

Sign: N. Krishna

**Bill for Consumable**  
N.Krishna.  
H.no,8-34/5/2,Blaji Nagar,Jawahar Ngar.  
Hyderabad.

Date::27.05.2020

**In favor of:** MPL  
**Project / Site:** MFP  
**Location:** 82/1. Mallapur  
**Type of Work:** Cblock- basement -02 C1toC6 flats col-1 plastering work  
**Towards:** Allowance for Consumables.

S No.	Description	Amount
1.	Brief description of work done:Cblock- basement -02 C1toC6 flats col-1 plastering work Total amount =Rs.73,498=00 Work done from date : 10.05.2020 to 19.05.2020	Rs.29,399=00

Amount in words : Twenty nine thousand three hundrad and ninty nine only.

Sign: N. Krishna

**Bill for Equipment Allowance**  
N.Krishna.  
Mallapur, Malkajgiri.  
Hyderabad

Date: 27.05.2020

**In favor of:** MPL  
**Project / Site:** MFP  
**Location:** 82/1. Mallapur  
**Type of Work:** Cblock- basement -02 C1 to C6 flats col-1 plastering work  
**Towards:** Allowance for Equipment.

S No.	Description	Amount
1.	Brief description of work done: Cblock- basement -02 C1 to C6 flats col-1 plastering work. Total amount = Rs. 73,498=00 Work done from date : 10.05.2020 to 19.05.2020	Rs. 14,699=00

Amount in words : Fourteen Thousand six hundred and ninety nine only.

Sign: N. Krishna