


**Construction division.
Advice for giving credit to contractors/suppliers.**

Sl. No. - site bills register		238		Date - site bills Register		28/5/2020	
Company Name:		MPPL		Site:		May flower plantation	
Name of Contractor		N. Ramakrishna					
Nature of work		Electrical chiselling, wiring & switch boards fitting					
Work done		From Date				To Date	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Labour Quater at lower Celler + upper Celler	22 nos	250	nos	5500		
2.	35sq room upper Celler wiring switch boards	5	500	nos	2500		
3.	Plumbing work pipes laying wiring & switches	1	1500	nos	1500		
4.	Tube light fitting	60	30	Nos	1800		
5.	Generator connection	1	1500	No	1500		
6.	10sq room aluminium cable	100mtr	15	mtrs	1500		
7.	System Gas fitting	11	200	Nos	2200		
8.	R.O water in room	1	1500	No	1500		
9.	/	/	/	/	/		
10.	/	/	/	/	/		
11.	Total:				18000 200		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 28/5/2020		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Contractor Sign: N.R.K Reddy

ESTIMATE SHEET									
Company Name:		MPL			Approved by - S.V.Subba Reddy				
Project:		May Flower Platinum							
Work Description:		Electrical chiselling, wiring and switch boards fitting							
Name of the Contractor		N. Ramakrishna Reddy							
Prepared By		K. Narender Reddy							
Date:		28-05-2020							
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total		
1	Electrical pipe laying wiring and switch boards fitting Labour quarters at lower cellar& upper cellar	Electrical pvc pipe laying wiring and switch boards fitting	22	no	250	5500			
2	Store Rooms upper cellar	Electrical pvc pipe laying wiring and switch boards fitting	5	nos	500	2500			
3	Furniture room	Electrical pvc pipe laying wiring and switch boards fitting	1	no	1500	1500			
4	Tube light fixing	Tube light fixing labour labour qrts lower and upper cellar and furniture room	60	no	30	1800			
5	Generator connection	Electrical connection for site office and earthing done	1	no	1500	1500			
6	10 sq mm armoured cable	10 sq mm armoured cable	100	mters	15	1500			
7	Syntex Box fixing & connectio	Syntex Box fixing & connection with MCBs	11	nos	200	2200			
8	R.O Water Line Connection	R.O Water Line Connection with wiring, switches,MCBs	1	nos	1500	1500			
Amount in words Eighteen Thousand Rupees only									18000

MEASUREMENT SHEET

Company Name:		MPL			Approved					
Project:		May Flower Platinum								
Work Description:		Electrical pipe laying wiring and switch boards fitting at store room, labour qrts, furniture room, cable laying								
Name of the Contractor		N. Ramakrishna Reddy								
Prepared By		K. Narendar Reddy								
Date:		28-05-2020								
S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos.	E=AxBxCxD Quantity	F Units	G=Sum of E Item Head Total	
1	Electrical pipe laying wiring and switch boards fitting at labour quarters at lower cellar& upper cellar	Electrical pvc pipe laying wiring and switch boards fitting	1.00	1.00	1.00	22.00	22.00	no		
2	Store Rooms upper cellar	Electrical pvc pipe laying wiring and switch boards fitting	1.00	1.00	1.00	5.00	5.00	no		
3	Furniture room	Electrical pvc pipe laying wiring and switch boards fitting	1.00	1.00	1.00	1.00	1.00	no		
4	Tube light fixing	Tube light fixing labour labour qrts lower and upper cellar and furniture room	60.00	1.00	1.00	60.00	60.00	nos		
5	Generator connection	Electrical connection for site office and earthing done	1.00	1.00	1.00	1.00	1.00	no		
6	10 sq mm armoured cable	10 sq mm armoured cable	100.00	1.00	1.00	1.00	100.00	mtbs		
7	Syntex Box fixing & connection	Syntex Box fixing & connection with MCBS	11.00	1.00	1.00	11.00	11.00	nos		
8	R.O Water Line Connection	R.O Water Line Connection with wiring, switches,MCBS	1.00	1.00	1.00	1.00	1.00	no		

Bill for Labour charges
N. Ramakrishna Reddy
Mallapur
Hyderabad

Date:28-05-2020

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: Electrical pipe laying wiring and switch boards fitting at store room, labour qrts, furniture room, cable laying
Towards: Labour Charges

S No.	Description	Amount
1.	Brief description of work done : Electrical pipe laying wiring and switch boards fitting at store room, labour qrts, furniture room, cable laying Total amount =Rs.18,000=00 Work done from date : 15.03.2020 to 21.05.2020	Rs. 7,200=00

Amount in words: Seven Thousand Two Hundred rupees only

Sign: NRK REDDY

Bill for Equipment Allowance
N. Ramakrishna Reddy
Mallapur
Hyderabad

Date:28-05-2020

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: Electrical pipe laying wiring and switch boards fiiting at store room, labour qrts, furniture room, cable laying
Towards: Allowance for Equipments

S No.	Description	Amount
1.	Brief description of work done : Electrical pipe laying wiring and switch boards fiiting at store room, labour qrts, furniture room, cable laying Total amount =Rs.18,000=00 Work done from date : 15.03.2020 to 21.05.2020	Rs. 7,200=00

Amount in words: Seven Thousand Two Hundred rupees only

Sign: NRK REDDY

Bill for Consumables
N. Ramakrishna Reddy
Mallapur
Hyderabad

Date:28-05-2020

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: Electrical pipe laying wiring and switch boards fitting at store room, labour qrts, furniture room, cable laying
Towards: Allowance for Consumables

S No.	Description	Amount
1.	Brief description of work done : Electrical pipe laying wiring and switch boards fitting at store room, labour qrts, furniture room, cable laying Total amount =Rs.18,000=00 Work done from date : 15.03.2020 to 21.05.2020	Rs. 3,600=00

Amount in words: Three Thousand Six Hundred rupees only

Sign: NRK REDDY