

MEASUREMENT SHEET

| | | | |
|-------------------|-----------------------|--------------|-----------|
| Company Name: | MRMallapur LLP | Approved by: | Ramprasad |
| Project: | Gulmohar Residency | Sign: | |
| Work Description: | Excavation of C-block | | |
| Contractor Name: | T.Kurmanna | | |
| Prepared By | P.Sai Kumar | | |
| Date: | 3/2/2020 | | |

| S No. | Item Head | Item Description | A Length | B Width | C Height | D Nos | E= AxBxCxD Quantity | F Units | G=Sum of E Item Head Total |
|-------|-----------|------------------|-------------|------------|-------------|----------|------------------------|------------|-------------------------------|
| 1 | C-block | Excavation | 150.00 | 148.00 | 20.00 | 1.00 | 444000 | Cft | |

Lumpsum Amount : 8,50,000/-

- Note : 1) For providing Hitachi ,JCB ,Tractor & Tipper for C-Block excavation work purpose .
2) Hirecharges charges of equipment cost Rs.6,50,000/- MD Sir Approved Rs.8,50,000/-

| ESTIMATION SHEET | | | | | | |
|-------------------|---|------------------|------------|------------------------|------|------------|
| Company Name: | MRMallapur LLP | | | Approved by: Ramprasad | | |
| Project: | Gulmohar Residency | | | Sign: | | |
| Work Description: | Excavation of C-block | | | | | |
| Contractor Name: | T.Kurmanna | | | | | |
| Prepared By | P.Sai Kumar | | | | | |
| Date: | 3/2/2020 | | | | | |
| S No. | Item Head | Item Description | Quantity | Units | Rate | Amount |
| 1 | C-block | Excavation | 444,000.00 | Cft | 1.75 | 777,000.00 |
| | | 0 | | | | |
| | Lumpsum Amount : 8,50,000/- | | | | | |
| | Amount in words : Seven Lakhs Seventy Seven Thousand Rupees Only. | | | | | |
| | | | | | | |
| | | | | | | |
| | | | | | | |
| | | | | | | |

Allowance for Consumables

T.Kurmanna ,
Mallapur,Hyderabad.

Date: 05.02.2020

In favor of: MRMallapurLLP
Project / Site: Gulmohar Residency
Location: Mallapur

Type of Work: Excavation work done at C-Block
Towards: Allowance for Consumables.

| S No. | Description | Amount |
|-------|---|---------------|
| 1. | Brief description of work done: Excavation work done at C-Block by providing Hitachi , JCB , Tractor & Tipper . Total Amount = 8,50,000/- Work done from date 14-11-2019. to date 09-01-2020. | Rs.1,70,000/- |

Amount in words: One Lakh Seventy Thousand Rupees Only.

Sign: _____

Bill for Equipment Allowance

T.Kurmanna ,
Mallapur,Hyderabad.

Date:05.02.2020

In favor of: MRMLLP
Project / Site: Gulmohar Residency
Location: Mallapur

Type of Work: Excavation work done at C-Block
Towards: Allowance for Equipment

| S No. | Description | Amount |
|-------|---|---------------|
| 1. | Brief description of work done: Excavation work done at C-Block by providing Hitachi , JCB , Tractor & Tipper . Total Amount = 8,50,000/- Work done from date 14-11-2019. to date 09-01-2020. | Rs.3,40,000/- |

Amount in words: Three Lakh Fourty Thousand Rupees Only.

Sign: _____

Bill for Labour Charges

T.Kurmanna ,
Mallapur,Hyderabad.

Date: 05.02.20

In favor of: MRMallapurLLP
Project / Site: Gulmohar Residency
Location: Mallapur


Type of Work: Excavation work done at C-Block
Towards: Labour Charges

| S No. | Description | Amount |
|-------|---|---------------|
| 1. | Brief description of work done: Excavation work done at C-Block by providing Hitachi , JCB , Tractor & Tipper . Total Amount = 8,50,000/- Work done from date 14-11-2019. to date 09-01-2020. | Rs.3,40,000/- |

Amount in words: Three Lakh Fourty Thousand Rupees Only.

Sign: _____

Construction division.
Advice for giving credit to contractors/suppliers.

| Sl. No. – site bills register | | - 50 - | | Date - site bills Register | | 3/02/2020 | |
|---|----------------------|--|------|-------------------------------|----------------|--|--|
| Company Name: | | MR Mallapur LLP | | Site: | | GMR. | |
| Name of Contractor | | T. Kurmanna. | | | | | |
| Nature of work | | C-Block Excavation work. | | | | | |
| Work done | | From Date | | 14/11/2019 | | To Date | |
| | | | | | | 09/01/2020 | |
| Sl. No. | Villa/Flat/block no. | Qty. | Rate | Units | Amount | Contractors bill no | |
| 1. | C-Block | 444000- | - | cft | Rs. 8,50,000/- | | |
| 2. | | | | | | | |
| 3. | | | | | | | |
| 4. | | | | | | | |
| 5. | | | | | | | |
| 6. | | | | | | | |
| 7. | | | | | | | |
| 8. | | | | | | | |
| 9. | | | | | | | |
| 10. | | | | | | | |
| 11. | Total: | | | | Rs. 8,50,000/- | | |
| Bill required | | <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO. | | GST bill required | | <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO. | |
| Measurement & estimate sheet: | | <input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required | | Measurement & estimate sheet: | | <input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed | |
| PO/WO no. | | - | | PO/WO date: | | - | |
| Remarks : Lumpsum Amount - Rs. 8,50,000/- | | | | | | | |
| Lumpsum Amount is Approved by MD Sir | | | | | | | |
| Approve sheet is attached to the Bill. | | | | | | | |
| Approved by Project Manager | | Approved by Design Team | | Approved by M.D. | | | |
| Date: 05/02/2020 | | Date: | | Date: | | | |
| Sign:  | | Sign: | | Sign: | | | |

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

