


"DUPLICATE"

Construction division.  
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		206	Date - site bills Register		19/03/2020	
Company Name:		MPPZ	Site:			
Name of Contractor		N. KRISHNA				
Nature of work		civil work				
Work done		From Date	10/03/2020	To Date	14/03/2020	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	Cesarant 8/64	142.00	8/-	Sft	1,136 = 0	33
2.	plating low beam	110.00	14/-	Sft	12,740 = 0	
3.	2-6, 106					
4.	stake cardy	638.00	14/-	Sft	8,932 = 0	
5.	steps	425.00	10/-	Sft	4,250 = 0	
6.	PCC for curb stone	120.00	5/-	Sft	600 = 0	
7.	Brickwork for curb stone	180 Sft	10/-	Sft	1,800 = 0	
8.	curb stone	120 Rft	12/-	Rft	1,440 = 0	
9.						
10.						
11.	Total:				30,898 = 0	
Bill required	<input type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:	<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.			PO/WO date:			
Remarks :						
Approved by Project Manager		Approved by Design Team		Approved by M.D.		
Date: 19/3/2020		Date:		Date:		
Sign: 		Sign:		Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Contractor sign := N. Krishna

**ESTIMATE SHEET**

Company Name:	MPL						
Project:	May Flower Platinum						
Work Description:	Brickwork, plastering at lower and upper cellar, curb stone at south side road						
Contractor Name:	N. Krishna						
Prepared by:	K. Narendar Reddy						
Date:	19-03-2020						
S.No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Grand Total
1	Brickwork, plastering at lower and upper cellar, curb stone at south side road	Brickwork at labour quarters	142.00	sft	8.00	1136.00	
2	Plastering	Plastering to ceiling at lower basement model flats A105, A106 I and II coat	910.00	sft	14.00	12740.00	
3	Plastering	Plastering to ceiling at staircase I and II coat	638.00	sft	14.00	8932.00	
4	Staircase steps	Steps plastering I coat	425.00	sft	10.00	4250.00	
5	PCC for curb stone	PCC for curbtone	120.00	sft	5.00	600.00	
6	Brick work	Brick work for curb stone bottom	180.00	sft	10.00	1800.00	
7	Curb Stone	Curb stone fixing with PCC, Brick work	120.00	ftt	12.00	1440.00	
							<b>30,898=00</b>
		Amount in words Thirty Thousand Eight Hundred and Ninety Eight Rupees Only					

**MEASUREMENT SHEET**

Company Name:	MPL
Project:	May Flower Platinum
Work Description:	Staircase area plastering, steps, labour grts entrance, curb stone
Contractor Name:	N. Krishna
Prepared by:	K. Narendar Reddy
Date:	19-03-2020

S.No	Item Head	Item Description	A Length	B Width	C Height	D Nos.	E Quantity	F Units	G Total Head
1	Staircase area plastering, steps, labour grts entrance, curb stone Brick work	Brickwork at labour quarters	10.00 5.00 7.00	1.00 1.00 1.00	9.00 3.50 5.00	1 1 1	90 17.5 35	sft sft sft	142.5
2	Plastering	Plastering to ceiling at lower basement model flats A105, A106 I and II coat	52.00 18.00	19.00 1.00	13.00 13.00	1 1	676 234	sft sft	910
3	Plastering	Plastering to ceiling at staircase I coat Plastering at south side wall	5.00 30.00 12.00	13.00 1.00 1.00	1.00 9.00 9.00	4 1 1	260 270 108	sft sft sft	638
4	Staircase steps	Steps plastering I coat	5.00 5.00 5.00	1.00 0.50 4.00	1.00 1.00 1.00	46 4 4	230 115 80	sft sft sft	425
5	PCC for curb stone	PCC for curbstone	120.00	1.00	1.00	1	120	Rft	120
6	Brick work	Brick work for curb stone bottom	120.00	1.00	1.50	1	180	sft	180
7	Curb Stone	Curb stone fixing with PCC, Brick work	120.00	1.00	1.00	1	120	Rft	120

**Bill for Labour charges**  
**N.Krishna.**

H.no. 8-34/5/2, Balaji Nagar,vJawarhar nagar,  
Malkajgiri, Medhchal

Date:19.03.2020

**In favor of:** MPL  
**Project / Site:** MFP  
**Location:** 82/1. Mallapur  
**Type of Work:** Staircase area plastering, steps, labour qrts entance, curb stone  
**Towards:** Allowance for labour charges

S No.	Description	Amount
1.	Brief description of work done:Staircase area plastering, steps, labour qrts entance, curb stone Total amount = Rs 30,898=00 Work done from date 05.03.2020 to 14.03.2020	Rs.12,359=00

Amount in words: Twelve Thousand Three Hundred and Fifty Nine rupees only.

Sign: N. Krishna

**Bill for Equipment Allowance**

**N.krishna.**

H.no. 8-34/5/2, Balaji Nagar, vJawarhar nagar,  
Malkajgiri, Medhchal

Date:19.03.2020

**In favor of:** MPL  
**Project / Site:** MFP  
**Location:** 82/1. Mallapur  
**Type of Work:** Staircase area plastering, steps, labour qrts entance, curb stone  
**Towards:** Allowance for equipment

S No.	Description	Amount
1.	Brief description of work done:Staircase area plastering, steps, labour qrts entance, curb stone Total amount = Rs 30,898=00 Work done from date 05.03.2020 to 14.03.2020	Rs.12,359=00

Amount in words: Twelve Thousand Three Hundred and Fifty Nine rupees only.

Sign: N. Krishna

**Bill for Consumables**

N.Krishna

H.no. 8-34/5/2, Balaji Nagar,vJawarhar nagar,  
Malkajgiri, Medhchal

Date:19.03.2020

**In favor of:** MPL  
**Project / Site:** MFP  
**Location:** 82/1. Mallapur  
**Type of Work:** Staircase area plastering, steps, labour qrts entance, curb stone  
**Towards:** Allowance for Consumables

S No.	Description	Amount
1.	Brief description of work done:Staircase area plastering, steps, labour qrts entance, curb stone Total amount = Rs 30,898=00 Work done from date 05.03.2020 to 14.03.2020	Rs.6,180=00

Amount in words: Six Thousand One Hundred and Eighty rupees only.

Sign: N. Krishna