


Construction division.  
Advice for giving credit to contractors/suppliers.


Sl. No. – site bills register		05		Date - site bills Register		20/06/2020.	
Company Name:		MRGV		Site:		BRGV	
Name of Contractor		Sai Venkateshwara Borewells.					
Nature of work		Borewell digging and Casing.					
Work done		From Date			To Date		
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Digging of	1 to 100	45	100	4500/-		
2.	Borewell	101 to 200	55	100	5500/-		
3.	N.E Corner of	201 to 300	65	100	6,500/-		
4.	BRGV	301 to 400	85	100	8,500/-		
5.		401 to 500	105	100	10,500/-		
6.		501 to 600	135	100	13,500/-		
7.		601 to 700	165	100	16,500/-		
8.		701 to 800	205	100	20,500/-		
9.		801 to 825	245	25	6,125/-		
10.	7' Casing + 10' Casing	50 + 12	350 + 580	.	24,460/-		
11.	Labour + Transport	Total:	2000	L/S	11,8585/-		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team			Approved by M.D.		
Date: 20/06/2020.		Date:			Date:		
Sign: 		Sign:			Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

# SAI VENKATESHWARA BOREWELLS

We undertake 6½, & 4½, Dia Drilling & Flushing

H.No. 3-13-106/1, Mallikarjuna Nagar, Mallapur,  
Hyderabad - 500 076. Cell : 9652 729 729



No. **065**

Date: 20/06/2020

To (Name & Address)

BRGV (N/E)

Phone No. \_\_\_\_\_

Sl. No.	4½, 6½ Dia Drilling	Feets	Drilling Rates		AMOUNT Rs.
			4½" dia	6½" dia	
1.	Upto 100 Feets .....	100		45	4500
2.	100 to 200 Feets .....	100		55	5500
3.	200 to 300 Feets .....	100		65	6500
4.	300 to 400 Feets .....	100		85	8500
5.	400 to 500 Feets .....	100		105	10500
6.	500 to 600 Feets .....	100		135	13500
7.	600 to 700 Feets .....	100		165	16500
8.	700 to 800 Feets .....	100		205	20500
9.	800 to 900 Feets .....	95		245	6125
10.	900 to 1000 Feets .....				
11.	1000 to 1100 Feets .....				
12.	1100 to 1200 Feets .....				
13.	1200 to 1300 Feets .....				
14.	1300 to 1400 Feets .....				
15.	1400 to 1500 Feets .....				
	1. Casing for 6 Kg. Rs. ....				
	2. Casing Spl. Kgs. Rs. ....	50			17500
	3. 10" Casing Rs. ....	12			6960
	4. Flushing For Rs. ....				
	5. Labour Batta & Transportation Rs. ....	1000+1000			2000

(Rupees ..... only)

**TOTAL**

118585

### TERMS AND CONDITIONS / నియమ నిబంధనలు

- 50% of estimated cost will be taken as advance at the time of starting and balance immediately after completion of the work.  
అంచనా ధరలో 50% ముందుగా చెల్లించవలెను. మిగిలిన మొత్తము పని పూర్తి అయిన వెంటనే చెల్లించవలెను.
- Once the water is discharged further drilling depends on the possibility.  
నీరు పడిన తరువాత తదుపరి డ్రిల్లింగ్ ఎంతవరకు వీలయితే అంతవరకు మాత్రమే చేయగలము.
- Any collapsing due to sand, Black Stone, Boulders or any other reason, further work will not be possible.  
ఇసుక, గులకరాళ్ళు, నల్లరాయి, ఏనెరాయి, బంకమట్టి వచ్చినచో బోరు గ్యారంటీ ఉండదు మరియు తరువాత డ్రిల్లింగ్ చేయబడదు.
- Permission for drilling of Borewell shall be taken by the Customer.  
బోరు వేయుటకు కావలసిన అనుమతులన్నీ కస్టమర్ తెచ్చుకొనవలయును.
- No guarantee for Collapsing and Failure of Borewells.  
బోరు కొలాప్స్ అయినా మరియు ఫెయిల్ అయినా మా బాధ్యత లేదు. అప్పటికి బోరువేసినంత వరకు లెక్కచూసి డబ్బులు చెల్లించవలెను.

I have read the above printed terms & conditions and agree to abide by the same  
పైన ఉదహరించిన నియమ నిబంధనలను చదివి అర్థంచేసుకున్న తరువాతనే సంతకం చేసినాను.

For Sai Venkateshwara Borewells

Signature

Signature of the Customer  
కస్టమర్ సంతకము

• No order will be accepted without Advance.  
అడ్వాన్స్ లేకుండా ఆర్డర్ తీసుకొనబడదు.

## MEASUREMENT SHEET # 1

Company Name:		MRGV					Approved by		Madhu.T
Project:		BRGV					Sign:		
Work Description:		Borewell Digging and Casing							
Prepared By:		Pushpalatha							
Contractor Name:		Sai Venkateshwara Borewells							
Date:		20.06.2020							
S.No.	Item Head	Item Description	A Length	B Width	C Height	D Nos.	E Quantity	F Units	G=Sum of E Item Head Total
1	Borewell bill	Digging of Borewell at N W Corner of BRGV				1 to 100	100	ft	
						101 to 200	100	ft	
						201 to 300	100	ft	
						301 to 400	100	ft	
						401 to 500	100	ft	
						501 to 600	100	ft	
						601 to 700	100	ft	
						701 to 800	100	ft	
						801 to 825	25	ft	
		7" casing					50	ft	
		10" Casing					12	ft	

## ESTIMATE SHEET

Company Name:	MRGV				Approved by:		Madhu.T
Project:	BRGV				Sign:		
Work Description:	Borewell Digging and Casing						
Prepared By	Pushpalatha						
Contractor Name	Sai Venkateshwara Borewells						
Date:	20.06.2020						
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total
1	Digging of Borewell at N E corner of BRGV	1 to 100	100	FT	45.00	4,500.00	
		101 to 200	100	FT	55.00	5,500.00	
		201 to 300	100	FT	65.00	6,500.00	
		301 to 400	100	FT	85.00	8,500.00	
		401 to 500	100	FT	105.00	10,500.00	
		501 to 600	100	FT	135.00	13,500.00	
		601 to 700	100	FT	165.00	16,500.00	
		701 to 800	100	FT	205.00	20,500.00	
		801 to 825	25	FT	245.00	6,125.00	
						92,125.00	
	7" Casing		50	FT	350.00	17,500.00	
	10" Casing		12	FT	580.00	6,960.00	
						24,460.00	
	Labour+Transport				2,000.00		
	Grand Total					1,18,585.00	
Amount Inwords:-one lack eighteen thousand five eighty five							