

Bill for Labour Charges

Y.Ramesh,
4-1270,Marthanda Nagar, Hafeezpet,
Hyderabad.

Date: 05.12.19.

In favor of: G.V.R.C
Project / Site: Innopolis
Location: Genome Valley, Turkapally
Type of Work: Earthwork
Towards: Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Towards filling and compaction of Mud at landscape area on both sides of connection road from Unique Bio-tech to GVRC site entrance. Total Amount = Rs: 30,750/- Work done from date 01.11.19 to date 11.11.19.	Rs: 12,300/-

Amount in words: Twelve Thousand and Three Hundred Rupees only.

Sign: _____

Bill for Equipment Allowance

Y.Ramesh,
4-1270,Marthanda Nagar, Hafeezpet,
Hyderabad.

Date: 05.12.19.

In favor of: G.V.R.C
Project / Site: Innopolis
Location: Genome Valley, Turkapally
Type of Work: Earthwork

Towards: Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done: Towards filling and compaction of Mud at landscape area on both sides of connection road from Unique Bio-tech to GVRC site entrance. Total Amount = Rs: 30,750/- Work done from date 01.11.19 to date 11.11.19.	Rs: 12,300/-

Amount in words: Twelve Thousand and Three Hundred Rupees only.

Sign: _____

Allowance for Consumables

Y.Ramesh,
4-1270,Marthanda Nagar, Hafeezpet,
Hyderabad.

Date: 05.12.19.

In favor of: G.V.R.C
Project / Site: Innopolis
Location: Genome Valley, Turkapally
Type of Work: Earthwork


Towards: Allowance for Consumables.

S No.	Description	Amount
1.	Brief description of work done: Towards filling and compaction of Mud at landscape area on both sides of connection road from Unique Bio-tech to GVRC site entrance. Total Amount = Rs: 30,750/- Work done from date 01.11.19 to date 11.11.19.	Rs: 6,150 /-

Amount in words: Six Thousand One Hundred and Fifty Rupees only.


Sign: _____

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		06		Date - site bills Register		05/12/19	
Company Name:		GVRC		Site:		Bhopal	
Name of Contractor <p style="text-align: center;">Y. Ramesh</p>							
Nature of work <p style="text-align: center;">Excavation</p>							
Work done		From Date				To Date	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	cutting of excess mud	1,650	8.00	cft	13,200/-		
2.							
3.							
4.	filling of mud	4,350	1.50	cft.	6,525/-		
5.							
6.	compaction of mud	7,350	1.50	sft	11,025/-		
7.							
8.							
9.							
10.							
11.	Total:				30,750/-		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 05-12-19		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

MEASUREMENT SHEET:

Company Name:	GVRC	Approved By:		G. Venkatesh					
Project Name:	Innopolis								
Contractor Name:	Y. Ramesh								
Work Description:	Mud filling at Landscape area								
Prepared By:	B. Mallikarjun								
Date:	20.11.2019								
S.No	Item Head	Item Description	A Length	B Width	C Height	D No's	E Quantity	F Units	G Item Head Total
1	Cutting of excess mud		500.00	10.00	0.33	1.00	1,650.00	cft	
									1,650.00
2	Filling of mud		600.00	10.00	0.50	1.00	3,000.00	cft	
			400.00	2.00	1.00	1.00	800.00	cft	
			55.00	10.00	1.00	1.00	550.00	cft	
									4,350.00
3	Compaction of mud		600.00	10.00	1.00	1.00	6,000.00	sft	
			400.00	2.00	1.00	1.00	800.00	sft	
			55.00	10.00	1.00	1.00	550.00	sft	
									7,350.00

ESTIMATE SHEET:								
Company Name:		GVRC			Approved By:		G.Venkatesh	
Project Name:		Innopolis						
Contractor Name:		Y.Ramesh						
Work Description:		Mud filling at Landscape area						
Prepared By:		B.Mallikarjun						
Date:		20.11.2019						
S.No	Item Head	Item Description	Quantity	Units	Rate	Amount	Asking Rate	Amount
1	Cutting of excesss mud		1,650.00	cft	✓ 8.00	✓ 13,200.00	12.0	19,800.00
2	Filling of mud		4,350.00	cft	0.75	3,262.50	✓ 1.5	✓ 6,525.00
3	Compaction of mud		7,350.00	sft	1.00	7,350.00	(2.0) 1.50	(14,700.00) 10251-
Total:						23,812.50		41,025.00

30,750/-
 Approved
 31/12/19

37,350/-
 Approved.