

Construction division.  
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		03	Date - site bills Register		13.11.19		
Company Name:		GURC	Site:		Innopolis		
Name of Contractor							
Md. Khudoss							
Nature of work							
plumbing							
Work done		From Date	01.11.19	To Date	11.11.19		
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	laying of Hume pipe	1,190-0	23-0	RT	27,370-0		
2.							
3.							
4.							
5.							
6.							
7.							
8.							
9.							
10.							
11.	Total:				M 27,370-0		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 13.11.2019		Date:		Date:			
Sign: M. Ranyahulidha		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

MEASUREMENT SHEET:

Company Name:	GVRC								
Project Name:	Innopolis								
Contractor Name:	Md.Khudoos								
Work Description:	Laying of Hume pipe								
Prepared By:	B.Mallikarjun								
Date:	13.11.2019								
S.No	Item Head	Item Description	A Length	B Width	C Height	D No's	E Quantity	F Units	G Item Head Total
1	Laying of 8" Hume pipeline from Nala at South East corner of site	Existing nala	1190.00	1.00	1.00	1.00	1,190.00	Rft	1,190.00

ESTIMATE SHEET:						
Company Name:	GVRC					
Project Name:	Innopolis					
Contractor Name:	Md.Khudoos					
Work Description:	Laying of Hume pipe					
Prepared By:	B.Mallikarjun					
Date:	13.11.2019					
S.No	Item Head	Item Description	Quantity	Units	Rate	Amount
1		Laying of 8" Hume pipeline from Nala at South East corner of site to Existing nala	1,190.00	Cft	23.00	27,370.00

Bill for Labour Charges

Md.Khudoos,  
Balaji Nagar,  
Hyderabad.

Date: 13.11.19.

**In favor of:** G.V.R.C  
**Project / Site:** Innopolis  
**Location:** Genome Valley, Turkapally  
**Type of Work:** Plumbing.

**Towards:** Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Towards laying of 8" hume pipes from site entrance to existing nala. Total Amount = Rs: 27,370/- Work done from date 01.11.19 to date 11.11.19.	Rs: 10,948/-

Amount in words: Ten Thousand Nine Hundred and Fourty Eight Rupees only.

Sign: \_\_\_\_\_

## Bill for Equipment Allowance

Md.Khudoos,  
Balaji Nagar,  
Hyderabad.

Date: 13.11.19.

**In favor of:** G.V.R.C  
**Project / Site:** Innopolis  
**Location:** Genome Valley, Turkapally  
**Type of Work:** Plumbing.

**Towards:** Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done: Towards laying of 8" hume pipes from site entrance to existing nala. Total Amount = Rs: 27,370/- Work done from date 01.11.19 to date 11.11.19.	Rs: 10,948/-

Amount in words: Ten Thousand Nine Hundred and Fourty Eight Rupees only.

Sign: \_\_\_\_\_

**Allowance for Consumables**

Md.Khudoos,  
Balaji Nagar,  
Hyderabad.

Date: 13.11.19.

**In favor of:** G.V.R.C  
**Project / Site:** Innopolis  
**Location:** Genome Valley, Turkapally  
**Type of Work:** Plumbing.

**Towards:** Allowance for Consumables.

S No.	Description	Amount
1.	Brief description of work done: Towards laying of 8" hume pipes from site entrance to existing nala. Total Amount = Rs: 27,370/- Work done from date 01.11.19 to date 11.11.19.	Rs: 5,474 /-

Amount in words: Five Thousand Four Hundred and Seventy Four Rupees only.

Sign: \_\_\_\_\_

2019

YAHOO!

Find messages, documents, photos or people

Home

← Back   Archive   Move   Delete   Spam   ...

Inbox

- Unread
- Starred
- Drafts
- Sent
- Archive
- Spam
- Trash
- ^ Less

Views

- Photos
- Documents
- Deals
- Receipts
- Travel

Folders

- + New Folder

regarding the 8" Hume pipe line 2

gvrc . Respected Soham Sir, This mail is regarding the 8" Hume pipe laid outside the compi Nov 7 at 3:16 PM

**SM** Soham Modi <sohammodi@modiproperties.com> Nov 7 at 7:13 PM  
To: gvrc .  
Cc: Muralidhar ., sachin\_modiproperties.com

Approved

Regards,  
Soham Modi.

Hide original message

From: gvrc@modiproperties.com  
Sent: November 7, 2019 3:17 PM  
To: sohammodi@modiproperties.com  
Cc: muralidhar@modiproperties.com; sachin@modiproperties.com  
Subject: regarding the 8" Hume pipe line

Respected Soham Sir,

This mail is regarding the 8" Hume pipe laid outside the compound wall from GVRC Site to the existing nala. Earlier you have given approval for Rs: 20,000-00 for 900-00 rft (22.22/ rft) and the total pipeline laid is around 1080-00 rft and the plumber Mr.Khudoos is requesting to give Rs: 23-00/ rft as the pipes are very heavy.

Kindly look in to the above matter and do the needful.

Regards,  
Mallikarjun.B