


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		33	Date - site bills Register		08-06-2020	
Company Name:		GVRC	Site:		Jnnopolis	
Name of Contractor		R. Swapna				
Nature of work		Rock cutting				
Work done		From Date		To Date		
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	4545	1,306-35	- Rs -	cft	24,481	
2.	[part-3]					
3.						
4.						
5.						
6.						
7.						
8.						
9.						
10.						
11.	Total:				24,481	
Bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.
Measurement & estimate sheet:		<input type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed
PO/WO no.				PO/WO date:		
Remarks :						
Approved by Project Manager		Approved by Design Team		Approved by M.D.		
Date: 08/06/2020		Date:		Date:		
Sign: 		Sign:		Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

MEASUREMENT SHEET:

Company Name:		GVRC								
Project Name:		Inopolis								
Contractor Name:		R, Swapna								
Work Description:		Rock cutting in 4545								
Prepared By:		G venkatesh								
Date:		08-06-2020								
S.No	Item Head	Item Description	A Length	B Width	C Height/Depth	D No's	E Area as per CAD	F Quantity	G Units	H Item Head Total
1	Rock cutting area in 4545 block part 3 with compressor	From Grid no I-K 4-10			0.65		56.65	1,306.35	Cft	
		Total:						1,306.35	Cft	

ESTIMATE SHEET:						
Company Name:		GVRC				
Project Name:		Innopolis				
Contractor Name:		R.Swapna				
Work Description:		Rock cutting in 4545				
Prepared By:		G venkatesh				
Date:		08-06-2020				
S.No	Item Head	Item Description	Quantity	Units	Rate	Amount
1	Rock cutting area in 4545 block part 3 with compressor	From Grid no I-K 4-10	1,306	Cft		24,481
Note: Mentioned Rock quantity has been completed and it was fixed on lumpsum rate of 24,481/- as per MD sir instructions.						

Bill for Labour Charges

R.Swapna,
Ashok Nagar, Mallapur,
Hyderabad.

Date: 08.06.2020.

In favor of: G.V.R.C
Project / Site: Innopolis
Location: Genome Valley, Turkapally
Type of Work: Rock cutting part - 3 in 4545 Block.
Towards: Labour Charges.

S No.	Description	Amount
1.	Brief description of work done: Rock cutting in 4545 Block from Grid no's I-K 4-10 Total Amount = Rs: 24,481/- Work done from date 04.05.2020 to date 14.05.2020.	Rs: 9,792 /-

Amount in words: Nine Thousand Seven Hundred and Ninety Two only.

Sign: _____

Bill for Equipment Allowance

R.Swapna,
Ashok Nagar, Mallapur,
Hyderabad.

Date: 08.06.2020.

In favor of: G.V.R.C
Project / Site: Innopolis
Location: Genome Valley, Turkapally
Type of Work: Rock cutting part - 3 in 4545 Block.

Towards: Allowance for Equipment.

S No.	Description	Amount
1.	Brief description of work done:Rock cutting in 4545 Block from Grid no's I-K 4-10 Total Amount = Rs: 24,481/- Work done from date 04.05.2020 to date 14.05.2020.	Rs: 9,792 /-

Amount in words: Nine Thousand Seven Hundred and Ninety Two only.

Sign: _____

Allowance for Consumables

R.Swapna,
Ashok Nagar, Mallapur,
Hyderabad.

Date: 08.06.2020.

In favor of: G.V.R.C
Project / Site: Innopolis
Location: Genome Valley, Turkapally
Type of Work: Rock cutting part - 3 in 4545 Block.
Towards: Allowance for Consumables.

S No.	Description	Amount
1.	Brief description of work done: Rock cutting in 4545 Block from Grid no's I-K 4-10 Total Amount = Rs: 24,481/- Work done from date 04.05.2020 to date 14.05.2020.	Rs: 4,896 /-

Amount in words: Four Thousand Eight Hundred and Ninety Six only.

Sign: _____