


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. -- site bills register		32		Date - site bills Register		08-06-2020	
Company Name:		GVRC		Site:		Jnuopolis	
Name of Contractor		P. Swapna					
Nature of work		Rock cutting					
Work done		From Date				To Date	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	4545	344.31	-LS-	c.ft	6,452		
2.	[part-2]						
3.							
4.							
5.							
6.							
7.							
8.							
9.							
10.							
11.	Total:				6,452		
Bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 08/06/2020		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

MEASUREMENT SHEET:

Company Name:	GVRG									
Project Name:	Innopolis									
Contractor Name:	R. Swarna									
Work Description:	Rock cutting in 4545									
Prepared By:	G venkatesh									
Date:	08-06-2020									
S.No	Item Head	Item Description	A Length	B Width	C Height/Depth	D No's	E Area as per CAD	F Quantity	G Units	H Item Head Total
1	Rock cutting area in 4545 block part 2 with compressor	From Grid no K-L 4-10			0.10		97.50	344.31	CH	
	Total:							344.31	CH	

ESTIMATE SHEET:

Company Name:	GVRC						
Project Name:	Inppolis						
Contractor Name:	R. Swapna						
Work Description:	Rock cutting in 4545						
Prepared By:	G venkatesh						
Date:	08-06-2020						
S.No	Item Head	Item Description	Quantity	Units	Rate	Amount	
1	Rock cutting area in 4545 block part 2 with compressor	From Grid no K-L 4-10	344	Cft		6,452	

Note: Mentioned Rock quantity has been completed and it was fixed on lumpsum rate of 6,542/- as per MD sir instructions.

Bill for Labour Charges

R.Swapna,
Ashok Nagar, Mallapur,
Hyderabad.

Date: 08.06.2020.

In favor of: G.V.R.C
Project / Site: Innopolis
Location: Genome Valley, Turkapally
Type of Work: Rock cutting part - 2 in 4545 Block.
Towards: Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Rock cutting in 4545 Block from Grid no's From K-L 4-10 Total Amount = Rs: 6,452/- Work done from date 04.05.2020 to date 14.05.2020.	Rs: 2,580 /-

Amount in words: Two Thousand Five Hundred and Eighty only.

Sign: _____

Bill for Equipment Allowance

R.Swapna,
Ashok Nagar, Mallapur,
Hyderabad.

Date: 08.06.2020.

In favor of: G.V.R.C
Project / Site: Innopolis
Location: Genome Valley, Turkapally
Type of Work: Rock cutting part - 2 in 4545 Block.
Towards: Allowance for Equipment.

S No.	Description	Amount
1.	Brief description of work done: Rock cutting in 4545 Block from Grid no's From K-L 4-10 Total Amount = Rs: 6,452/- Work done from date 04.05.2020 to date 14.05.2020.	Rs: 2,580 /-

Amount in words: Two Thousand Five Hundred and Eighty only.

Sign: _____

Allowance for Consumables

R.Swapna,
Ashok Nagar, Mallapur,
Hyderabad.

Date: 08.06.2020.

In favor of: G.V.R.C
Project / Site: Innopolis
Location: Genome Valley, Turkapally
Type of Work: Rock cutting part - 2 in 4545 Block.
Towards: Allowance for Consumables.

S No.	Description	Amount
1.	Brief description of work done: Rock cutting in 4545 Block from Grid no's From K-L 4-10 Total Amount = Rs: 6,452/- Work done from date 04.05.2020 to date 14.05.2020.	Rs: 1,290 /-

Amount in words: One Thousand Two Hundred and Ninety only.

Sign: _____