


Construction division,
Advice for giving credit to contractors/suppliers.

| | | | | | | |
|---|---|----------------------------|-------------------------------|---|-------------|---------------------|
| Sl. No. - site bills register | 13 | Date - site bills Register | 05-02-20 | | | |
| Company Name: | GIVRC | Site: | Tnnpolls | | | |
| Name of Contractor | Y. Ramesh | | | | | |
| Nature of work | Red mud-tilling and levelling for lawn (4000sq) | | | | | |
| Work done | From Date | To Date | | | | |
| Sl. No. | Villa/Flat/block no. | Qty. | Rate | Units | Amount | Contractors bill no |
| 1. | Landscape Area | 15549.5 | 2.50 | S-ft | 46,648.60/- | |
| 2. | | | | | | |
| 3. | | | | | | |
| 4. | | | | | | |
| 5. | | | | | | |
| 6. | | | | | | |
| 7. | | | | | | |
| 8. | | | | | | |
| 9. | | | | | | |
| 10. | | | | | | |
| 11. | Total: | | | | 46,648.50/- | |
| Bill required | <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO. | | GST bill required | <input type="checkbox"/> YES <input type="checkbox"/> NO. | | |
| Measurement & estimate sheet: | <input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required | | Measurement & estimate sheet: | <input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed | | |
| PO/WO no. | | | PO/WO date: | | | |
| Remarks : | | | | | | |
| | | | | | | |
| | | | | | | |
| | | | | | | |
| Approved by Project Manager | | Approved by Design Team | | Approved by M.D. | | |
| Date: 25/2/2020 | | Date: | | Date: | | |
| Sign:  | | Sign: | | Sign: | | |

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

MEASUREMENT SHEET:

Company Name: GVRC

Project Name: Innopolis

Contractor Name: Y.Ramesh

Work Description: Red Mud filling at Landscape area

Prepared By: B.Mallikarjun

Date: 25.02.2020

Approved By:

G.Venkatesh

| S.No | Item Head | Item Description | A Length | B Width | C Height | D No's | E Quantity | F Units | G Item Head Total |
|------|---|------------------|-------------|------------|-------------|-----------|---------------|------------|----------------------|
| 1 | Red Mud Filling and levelling for lawn (4" thick) | | 32.00 | 66.00 | 1.00 | 1.00 | 2,112.00 | Sft | |
| | | | 86.00 | 59.00 | 1.00 | 1.00 | 5,074.00 | Sft | |
| | | | 34.00 | 39.00 | 1.00 | 1.00 | 1,326.00 | Sft | |
| | | | 38.50 | 29.00 | 1.00 | 1.00 | 1,116.50 | Sft | |
| | | | 71.00 | 55.00 | 1.00 | 1.00 | 3,905.00 | Sft | |
| | | | 63.00 | 32.00 | 1.00 | 1.00 | 2,016.00 | Sft | |
| | | | | | | | | | 15,549.50 |

ESTIMATE SHEET:

| | | | |
|-------------------|-----------------------------------|--------------|-------------|
| Company Name: | GVRC | Approved By: | G.Venkatesh |
| Project Name: | Innopolis | | |
| Contractor Name: | Y.Ramesh | | |
| Work Description: | Red Mud filling at Landscape area | | |
| Prepared By: | B.Mallikarjun | | |
| Date: | 25.02.2020 | | |

| S.No | Item Head | Item Description | Quantity | Units | Rate | Amount | Add 20% | Amount |
|------|-----------|---|-----------|-------|------|-----------|---------|-----------|
| 1 | | Red Mud Filling and levelling for lawn (4" thick) | 15,549.50 | Sft | 2.50 | 38,873.75 | | |
| | | Total: | | | | 38,873.75 | 7,774.8 | 46,648.50 |

Note: 20% added as site is very far from city limits

Bill for Labour Charges

Y.Ramesh,
4-1270,Marthanda Nagar, Hafeezpet,
Hyderabad.

Date: 25.02.20.

In favor of: G.V.R.C
Project / Site: Innopolis
Location: Genome Valley, Turkapally
Type of Work: Earthwork

Towards: Labour Charges

| S No. | Description | Amount |
|-------|--|--------------|
| 1. | Brief description of work done: Towards Red Mud Filling and levelling for lawn at landscape area at GVRC site entrance. Total Amount = Rs: 46,648/- Work done from date 01.02.20 to date 20.02.20. | Rs: 18,659/- |

Amount in words: Eighteen Thousand Six Hundred and Fifty Nine Rupees only.

Sign: _____

Allowance for Consumables

Y.Ramesh,
4-1270,Marthanda Nagar, Hafeezpet,
Hyderabad.

Date: 25.02.20.

In favor of: G.V.R.C
Project / Site: Innopolis
Location: Genome Valley, Turkapally
Type of Work: Earthwork

Towards: Allowance for Consumables.

| S No. | Description | Amount |
|-------|--|--------------|
| 1. | Brief description of work done: Towards Red Mud Filling and levelling for lawn at landscape area at GVRC site entrance. Total Amount = Rs: 46,648/- Work done from date 01.02.20 to date 20.02.20. | Rs: 9,329 /- |

Amount in words: Nine Thousand Three Hundred and Twenty Nine Rupees only.

Sign: _____

Bill for Equipment Allowance

Y.Ramesh,
4-1270,Marthanda Nagar, Hafeezpet,
Hyderabad.

Date: 25.02.20.

In favor of: G.V.R.C
Project / Site: Innopolis
Location: Genome Valley, Turkapally
Type of Work: Earthwork

Towards: Allowance for Equipment

| S No. | Description | Amount |
|-------|--|--------------|
| 1. | Brief description of work done: Towards Red Mud Filling and levelling for lawn at landscape area at GVRC site entrance. Total Amount = Rs: 46,648/- Work done from date 01.02.20 to date 20.02.20. | Rs: 18,659/- |

Amount in words: Eighteen Thousand Six Hundred and Fifty Nine Rupees only.

Sign: _____