


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		-80-		Date - site bills Register		01/7/20	
Company Name:		MR Mallapur LLP		Site:		GMR	
Name of Contractor		K. Krishna					
Nature of work		Scaffolding work done at A-Block Retaining wall.					
Work done		From Date		To Date			
		23/06/20		25/06/20			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	A-Block.	-1260-	7/-	sft	Rs. 8,820/-		
2.	east side						
3.	Retaining wall						
4.							
5.							
6.							
7.							
8.							
9.							
10.							
11.	Total:				Rs. 8,820/-		
Bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.		-		PO/WO date:		-	
Remarks :							
Approved by Project Manager		Approved by Design Team			Approved by M.D.		
Date: 01/07/2020		Date:			Date:		
Sign: 		Sign:			Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

MEASUREMENT SHEET									
Company Name:		MRMallapur LLP			Approved by:		Ramprasad		
Project:		Gulmohar Residency			Sign:				
Work Description:		Scaffolding work for Retaining wall east side at A-Block at site							
Contractor Name:		K Krishna							
Prepared By:		P.Sai Kumar							
Date:		1/7/2020							
S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos	E= AxBxCxD Quantity	F Units	G=Sum of E Item Head Total
1	Scaffolding work for Retaining wall east side at A-Block at site								
	Retaining wall Work Scaffolding		105.00	1.00	12.00	1.00	1260.00	Sft	1260.00
	Double Scaffolding and Removal							Sft	

Company Name:	MRMallapur LLP				Approved by:	Ramprasad		
Project	Gulmohar Residency				Sign:			
Work Description:	Scaffolding work for Retaining wall east side at A-Block at site							
Contractor Name:	K Krishna							
Prepared By	P.Sai Kumar							
Date:	1/7/2020							
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total	
1	Scaffolding work for Retaining wall east side at A-Block at site							
	Retaining wall Work Scaffolding		1260.00	Sft	7.00	8820.00		
					Total Amount :	8820.00		
	Total	Inwords: Eight Thousand Eight Twenty Rupees Only.						

Bill for Equipment Allowance

K. Krishna.
Mallapur
Hyderabad

Date: 01.06.20


In favor of: MR Mallapur LLP
Project / Site: Gulmohar Residency
Location: Mallapur

Type of Work: A-Block retaining wall at east side Scaffolding work
Towards: Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done: A-Block retaining wall at east side Scaffolding work done. Total Amount = 8,820 /- Work done from date 23.06.20 to date 25.06.20.	Rs.3,528/-

Amount in words: Three Thousand Five Hundred Two Eight Rupees Only.

Sign: _____



Allowance for Consumables

K. Krishna.
Mallapur
Hyderabad

Date: 01.06.20

In favor of: MR Mallapur LLP
Project / Site: Gulmohar Residency
Location: Mallapur

Type of Work: A-Block retaining wall at east side Scaffolding work
Towards: Allowance for Consumables.

S No.	Description	Amount
1.	Brief description of work done: A-Block retaining wall at east side Scaffolding work done. Total Amount = 8,820 /- Work done from date 23.06.20 to date 25.06.20.	Rs.3,528/-

Amount in words: Three Thousand Five Hundred Two Eight Rupees Only.

Sign: K. Krishna

Bill for Labour Charges

K. Krishna.
Mallapur
Hyderabad

Date: 01.06.20

In favor of: MR Mallapur LLP
Project / Site: Gulmohar Residency
Location: Mallapur

Type of Work: A-Block retaining wall at east side Scaffolding work
Towards: Labour Charges

S No.	Description	Amount
1.	Brief description of work done: A-Block retaining wall at east side Scaffolding work done. Total Amount = 8,820 /- Work done from date 23.06.20 to date 25.06.20.	Rs.1,764/-

Amount in words: One Thousand Seven Hundred Sixty Four Rupees Only.

Sign: _____

K. Krishna