


Construction division.  
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		42		Date - site bills Register		02/07/20	
Company Name:		GURC		Site:		Bunnopolis	
Name of Contractor		Kranthi constructions					
Nature of work		civil					
Work done		From Date				To Date	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	SE security block				78,053-00		
2.							
3.							
4.							
5.							
6.							
7.							
8.							
9.							
10.							
11.	Total:				78,053-00		
Bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team			Approved by M.D.		
Date: 02-07-2020		Date:			Date:		
Sign: 		Sign:			Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

## Compound wall.xlsx

MEASUREMENT SHEET:									
Company Name:		GVRC			Approved By:			G.Venkatesh	
Project Name:		Innopolis							
Contractor Name:		Kranthi Constructions							
Work Description:		Civil work at South East Security Kiosk							
Prepared By:		B.Mallikarjun							
Date:		02-07-2020							
S.No	Item Head	Item Description	A Length	B Width	C Height	D No's	E Quantity	F Units	G Item Head Total
1	PCC		11.00	11.00	1.00	1.00	121.00	Sft	121.00
2	Footings		5.00	5.00	1.50	1.00	37.50	Cft	
			5.75	4.00	1.50	1.00	34.50	Cft	72.00
3	Columns		1.00	1.25	12.00	2.00	30.00	Cft	30.00
4	Beams		10.00	1.25	1.75	2.00	43.75	Cft	
			6.75	1.25	1.75	3.00	44.30	Cft	88.05
5	Slab		10.00	9.50	0.50	1.00	47.50	Cft	47.50
6	Brickwork up to plinth level		10.00	1.33	4.00	2.00	106.40	Sft	
			6.75	1.33	4.00	2.00	71.82	Sft	178.22
7	PCC at plinth level		10.00	1.33	1.00	2.00	26.60	Sft	
			6.75	1.33	1.00	2.00	17.96	Sft	44.56
8	Brickwork with 6" solid blocks above plinth		15.25	1.00	4.00	1.00	61.00	Sft	
			7.50	1.00	10.00	1.00	75.00	Sft	
			4.00	1.00	10.00	1.00	40.00	Sft	176.00
9	Plastering		15.25	1.00	4.00	2.00	122.00	Sft	
			8.75	1.00	10.00	2.00	175.00	Sft	
			5.25	1.00	10.00	2.00	105.00	Sft	402.00
10	CC for fixing grill beside security kiosk		22.00	1.00	4.00	1.00	88.00	Cft	88.00

## Compound wall.xlsx

ESTIMATE SHEET:								
Company Name:		GVRC						
Project Name:		Innopolis			Approved By: G.Venkatesh			
Contractor Name:		Kranthi Constructions						
Work Description:		Civil work at South East Security Kiosk						
Prepared By:		B.Mallikarjun						
Date:		02-07-2020						
S.No	Item Head	Item Description	Quantity	Units	Labour Rate	Amount	Material Rate	Amount
1	PCC		121.00	Sft	5.00	605.00	36.77	4,449.17
2	Footings		72.00	Cft	35.00	2,520.00	96.32	6,935.04
3	Columns		30.00	Cft	42.00	1,260.00	96.32	2,889.60
4	Beams		88.05	Cft	42.00	3,697.97	96.32	8,480.68
5	Slab		47.50	Cft	42.00	1,995.00	93.48	4,440.30
6	Brickwork up to plinth level		178.22	Sft	10.00	1,782.20	22.99	4,097.28
7	PCC at plinth level		44.56	Sft	5.00	222.78	36.77	1,638.29
8	Brickwork with 6" solid blocks above plinth		176.00	Sft	10.00	1,760.00	22.99	4,046.24
9	Plastering		402.00	Sft	14.00	5,628.00	25.00	10,050.00
10	CC for fixing grill beside security kiosk		88.00	Cft	35.00	3,080.00	96.32	8,476.16
Total:						22,550.94		55,502.75
Grand Total:								78,053.69

Compound wall.xlsx

CALCULATION SHEET:						
Company Name:		GVRC				
Project Name:		Innopolis				
Contractor Name:		Kranthi Constructions				
Work Description:		Civil work at South East Security Kiosk				
Prepared By:		B.Mallikarjun				
Date:		02-07-2020				
						*one bag cement = 1.25 cft
S.No	Item Head	Item Description			Total	rate per cft
1	PCC (1:4:8)	Cement	Fine Aggregates	Coarse Aggregates	16.25	
		1.25	5.00	10.00		
	rate	265.00	122.50	210.00	597.50	36.77
2	Solid block 4"x8"x16"					rate per sft
		in sft	0.87			
	rate/each		20			22.99