


**Construction division.
Advice for giving credit to contractors/suppliers.**

| Sl. No. – site bills register | | 15 | Date - site bills Register | | 04/03/20 | | |
|---|----------------------|--|----------------------------|-------------------------------|----------|--|--|
| Company Name: | | GVRC | Site: | | TNDPOMs | | |
| Name of Contractor | | R. Anjaiah | | | | | |
| Nature of work | | Drilling of holes - for dowels | | | | | |
| Work done | | From Date | | To Date | | | |
| Sl. No. | Villa/Flat/block no. | Qty. | Rate | Units | Amount | Contractors bill no | |
| 1. | 2727 | 640 | 120 | NO's | 76,800/- | | |
| 2. | | | | | | | |
| 3. | | | | | | | |
| 4. | | | | | | | |
| 5. | | | | | | | |
| 6. | | | | | | | |
| 7. | | | | | | | |
| 8. | | | | | | | |
| 9. | | | | | | | |
| 10. | | | | | | | |
| 11. | Total: | | | | 76,800/- | | |
| Bill required | | <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO. | | GST bill required | | <input type="checkbox"/> YES <input type="checkbox"/> NO. | |
| Measurement & estimate sheet: | | <input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required | | Measurement & estimate sheet: | | <input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed | |
| PO/WO no. | | | | PO/WO date: | | | |
| Remarks : | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| Approved by Project Manager | | Approved by Design Team | | Approved by M.D. | | | |
| Date: 4/3/2020 | | Date: | | Date: | | | |
| Sign:  | | Sign: | | Sign: | | | |

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

MEASUREMENT SHEET:

| | | | |
|-------------------|---|--------------|-------------|
| Company Name: | GVRC | Approved By: | G.Venkatesh |
| Project Name: | Innopolis | | |
| Contractor Name: | R. Anjaiah | | |
| Work Description: | Drilling of holes for Dowels fixing at 2727 Block | | |
| Prepared By: | B.Mallikarjun | | |
| Date: | 04.03.2020 | | |

| S.No | Footing grid No | Footing type | A Length | B Width | C Height | D No's | E Quantity | F Units | G Item Head Total |
|---|-----------------|--------------|-------------|------------|-------------|-----------|---------------|------------|----------------------|
| Drilling of holes for Dowels fixing at 2727 Block upto a depth of 1 mtr | | | | | | | | | |
| 1 | A11 | F1 | 1.00 | 1.00 | 1.00 | 8.00 | 8.00 | No's | |
| 2 | A9 | F1 | 1.00 | 1.00 | 1.00 | 8.00 | 8.00 | No's | |
| 3 | A8 | F2 | 1.00 | 1.00 | 1.00 | 8.00 | 8.00 | No's | |
| 4 | A4 | F2 | 1.00 | 1.00 | 1.00 | 8.00 | 8.00 | No's | |
| 5 | B'1 | F1 | 1.00 | 1.00 | 1.00 | 8.00 | 8.00 | No's | |
| 6 | B'2 | F2 | 1.00 | 1.00 | 1.00 | 8.00 | 8.00 | No's | |
| 7 | B'3 | F2 | 1.00 | 1.00 | 1.00 | 8.00 | 8.00 | No's | |
| 8 | B'4 | F3 | 1.00 | 1.00 | 1.00 | 8.00 | 8.00 | No's | |
| 9 | B'7 | RAFT1 | 1.00 | 1.00 | 1.00 | 25.00 | 25.00 | No's | |
| 10 | B9 | F3 | 1.00 | 1.00 | 1.00 | 8.00 | 8.00 | No's | |
| 11 | B11 | F3 | 1.00 | 1.00 | 1.00 | 8.00 | 8.00 | No's | |
| 12 | B'13 | F3 | 1.00 | 1.00 | 1.00 | 8.00 | 8.00 | No's | |
| 13 | D13' | F3 | 1.00 | 1.00 | 1.00 | 8.00 | 8.00 | No's | |
| 14 | D11 | F2 | 1.00 | 1.00 | 1.00 | 8.00 | 8.00 | No's | |
| 15 | D9 | F3 | 1.00 | 1.00 | 1.00 | 8.00 | 8.00 | No's | |
| 16 | D8 | F1 | 1.00 | 1.00 | 1.00 | 8.00 | 8.00 | No's | |
| 17 | D5 | F3 | 1.00 | 1.00 | 1.00 | 8.00 | 8.00 | No's | |
| 18 | D2 | F3 | 1.00 | 1.00 | 1.00 | 8.00 | 8.00 | No's | |
| 19 | D1 | F1 | 1.00 | 1.00 | 1.00 | 8.00 | 8.00 | No's | |
| 20 | E1' | F4 | 1.00 | 1.00 | 1.00 | 8.00 | 8.00 | No's | |

| | | | | | | | | |
|----|---------|-------|------|------|------|-------|-------|------|
| 21 | D3,E3 | CF3 | 1.00 | 1.00 | 1.00 | 9.00 | 9.00 | No's |
| 22 | E6 | F5 | 1.00 | 1.00 | 1.00 | 8.00 | 8.00 | No's |
| 23 | E8 | F5 | 1.00 | 1.00 | 1.00 | 8.00 | 8.00 | No's |
| 24 | E12 | F7 | 1.00 | 1.00 | 1.00 | 8.00 | 8.00 | No's |
| 25 | D17 | F3/P2 | 1.00 | 1.00 | 1.00 | 8.00 | 8.00 | No's |
| 26 | E15 | F6/P3 | 1.00 | 1.00 | 1.00 | 8.00 | 8.00 | No's |
| 27 | F15 | F7/P3 | 1.00 | 1.00 | 1.00 | 8.00 | 8.00 | No's |
| 28 | F12 | F10 | 1.00 | 1.00 | 1.00 | 20.00 | 20.00 | No's |
| 29 | F6,8 | CF1 | 1.00 | 1.00 | 1.00 | 17.00 | 17.00 | No's |
| 30 | F3 | F10 | 1.00 | 1.00 | 1.00 | 20.00 | 20.00 | No's |
| 31 | F1 | F6 | 1.00 | 1.00 | 1.00 | 8.00 | 8.00 | No's |
| 32 | G1 | F6 | 1.00 | 1.00 | 1.00 | 8.00 | 8.00 | No's |
| 33 | G3 | F6 | 1.00 | 1.00 | 1.00 | 20.00 | 20.00 | No's |
| 34 | G6,8 | CF1 | 1.00 | 1.00 | 1.00 | 17.00 | 17.00 | No's |
| 35 | G12 | F10 | 1.00 | 1.00 | 1.00 | 20.00 | 20.00 | No's |
| 36 | G15 | F7/P3 | 1.00 | 1.00 | 1.00 | 8.00 | 8.00 | No's |
| 37 | H15 | F5/P3 | 1.00 | 1.00 | 1.00 | 8.00 | 8.00 | No's |
| 38 | H12 | F5 | 1.00 | 1.00 | 1.00 | 8.00 | 8.00 | No's |
| 39 | H10 | F4 | 1.00 | 1.00 | 1.00 | 8.00 | 8.00 | No's |
| 40 | H6,8' | CF2 | 1.00 | 1.00 | 1.00 | 18.00 | 18.00 | No's |
| 41 | H3 | F9 | 1.00 | 1.00 | 1.00 | 20.00 | 20.00 | No's |
| 42 | H2 | F4 | 1.00 | 1.00 | 1.00 | 8.00 | 8.00 | No's |
| 43 | H1 | F4 | 1.00 | 1.00 | 1.00 | 8.00 | 8.00 | No's |
| 44 | L1 | F2 | 1.00 | 1.00 | 1.00 | 8.00 | 8.00 | No's |
| 45 | L2' | F3 | 1.00 | 1.00 | 1.00 | 8.00 | 8.00 | No's |
| 46 | J10 | F4 | 1.00 | 1.00 | 1.00 | 8.00 | 8.00 | No's |
| 47 | I13,K13 | RAFT1 | 1.00 | 1.00 | 1.00 | 25.00 | 25.00 | No's |
| 48 | I15 | F3/P1 | 1.00 | 1.00 | 1.00 | 8.00 | 8.00 | No's |
| 49 | M15 | F3/P1 | 1.00 | 1.00 | 1.00 | 8.00 | 8.00 | No's |
| 50 | M14 | F1 | 1.00 | 1.00 | 1.00 | 8.00 | 8.00 | No's |
| 51 | M13 | F1 | 1.00 | 1.00 | 1.00 | 8.00 | 8.00 | No's |
| 52 | M10 | F2 | 1.00 | 1.00 | 1.00 | 8.00 | 8.00 | No's |
| 53 | M6 | F4 | 1.00 | 1.00 | 1.00 | 8.00 | 8.00 | No's |

| | | | | | | | | | |
|-----------------------------------|-----|-----|------|------|------|------|---------------|------|--|
| 54 | M8' | F3 | 1.00 | 1.00 | 1.00 | 8.00 | 8.00 | No's | |
| 55 | M3 | F4 | 1.00 | 1.00 | 1.00 | 8.00 | 8.00 | No's | |
| 56 | N2' | F1 | 1.00 | 1.00 | 1.00 | 8.00 | 8.00 | No's | |
| 57 | N1 | F1 | 1.00 | 1.00 | 1.00 | 8.00 | 8.00 | No's | |
| | | | | | | | 579.00 | | |
| Earlier as per Old drawing | | | | | | | | | |
| 1 | F8 | F1 | 1.00 | 1.00 | 1.00 | 8.00 | 8.00 | No's | |
| 2 | L2' | F4 | 1.00 | 1.00 | 1.00 | 4.00 | 4.00 | No's | |
| 3 | L1 | F2 | 1.00 | 1.00 | 1.00 | 5.00 | 5.00 | No's | |
| 4 | F14 | RF1 | 1.00 | 1.00 | 1.00 | 3.00 | 3.00 | No's | |
| 5 | H13 | F1 | 1.00 | 1.00 | 1.00 | 4.00 | 4.00 | No's | |
| 6 | I13 | F10 | 1.00 | 1.00 | 1.00 | 4.00 | 4.00 | No's | |
| 7 | F1 | F1 | 1.00 | 1.00 | 1.00 | 3.00 | 3.00 | No's | |
| 8 | F2 | F3 | 1.00 | 1.00 | 1.00 | 3.00 | 3.00 | No's | |
| 9 | H1 | F5 | 1.00 | 1.00 | 1.00 | 3.00 | 3.00 | No's | |
| 10 | B5 | F4 | 1.00 | 1.00 | 1.00 | 2.00 | 2.00 | No's | |
| 11 | N4 | F8 | 1.00 | 1.00 | 1.00 | 4.00 | 4.00 | No's | |
| 12 | A9 | F1 | 1.00 | 1.00 | 1.00 | 4.00 | 4.00 | No's | |
| 13 | A11 | F1 | 1.00 | 1.00 | 1.00 | 5.00 | 5.00 | No's | |
| 14 | B4 | F3 | 1.00 | 1.00 | 1.00 | 4.00 | 4.00 | No's | |
| 15 | B9 | F3 | 1.00 | 1.00 | 1.00 | 5.00 | 5.00 | No's | |
| | | | | | | | 61.00 | | |
| Total: | | | | | | | 640.00 | | |

| ESTIMATE SHEET: | | | | | | | |
|-------------------|---|---|----------|--------------|-------------|-------------|-----------------|
| Company Name: | GVRC | | | Approved By: | G.Venkatesh | | |
| Project Name: | Innopolis | | | | | | |
| Contractor Name: | R.Anjaiah | | | | | | |
| Work Description: | Drilling of holes for Dowels fixing at 2727 Block | | | | | | |
| Prepared By: | B.Mallikarjun | | | | | | |
| Date: | 04.03.2020 | | | | | | |
| S.No | Item Head | Item Description | Quantity | Units | Rate | Amount | Item Head Total |
| 1 | | Drilling of holes for Dowels fixing at 2727 Block upto a depth of 1 mtr | 640.00 | No's | ₹ 120.00 | ₹ 76,800.00 | |
| | | | | | | | ₹ 76,800.00 |

Bill for Labour Charges

R.Anjaiah,
Ashok Nagar, Mallapur,
Hyderabad.

Date: 04.03.2020.

In favor of: G.V.R.C
Project / Site: Innopolis
Location: Genome Valley, Turkapally
Type of Work: Plumbing.

Towards: Labour Charges

| S No. | Description | Amount |
|-------|---|-----------------|
| 1. | Brief description of work done: Towards Drilling of holes for Dowels fixing at 2727 Block upto a depth of 1 mtr Total Amount = Rs: 76,800.00/- Work done from date 20.10.19 to date 04.01.20. | Rs: 30,720.00/- |

Amount in words: Thirty Thousand Seven hundred and Twenty Rupees only.

Sign: _____

Bill for Equipment Allowance

R.Anjaiah,
Ashok Nagar, Mallapur,
Hyderabad.

Date: 04.03.2020.

In favor of: G.V.R.C
Project / Site: Innopolis
Location: Genome Valley, Turkapally
Type of Work: Plumbing.

Towards: Allowance for Equipment

| S No. | Description | Amount |
|-------|---|-----------------|
| 1. | Brief description of work done: Towards Drilling of holes for Dowels fixing at 2727 Block upto a depth of 1 mtr Total Amount = Rs: 76,800.00/- Work done from date 20.10.19 to date 04.01.20. | Rs: 30,720.00/- |

Amount in words: Thirty Thousand Seven hundred and Twenty Rupees only.

Sign: _____