


Construction division.  
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		24		Date - site bills Register		12/3/2020	
Company Name:		GVR		Site:		Tinnopolis	
Name of Contractor		R. Swapna					
Nature of work		Rock cutting in 4545					
Work done		From Date		To Date			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	4545	8,909.30		CPH	2,60,000/-		
2.							
3.							
4.							
5.							
6.							
7.							
8.							
9.							
10.							
11.	Total:				2,60,000/-		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 12/03/2020		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

ESTIMATE SHEET:						
Company Name:		GVRC				
Project Name:		Innopolis				
Contractor Name:		R.Swapna				
Work Description:		Rock cutting in 4545				
Prepared By:		G venkatesh				
Date:		12.03.2020				
S.No	Item Head	Item Description	Quantity	Units	Rate	Amount
1	Rock cutting area in 4545 block part 1	From Grid B17,18 to L17,18	8,909.30	Cft	₹	2,60,000.00

Note: Mentioned Rock quantity has been completed and it was fixed on lumpsum rate of 2,60,000/- as per respected MD sir instructions.

**APPROVED BY**  
  
**12 MAR 2020**  
**G. Venkatesh**  
**Project Manager**

MEASUREMENT SHEET:

Company Name:	GVRC
Project Name:	Innopolis
Contractor Name:	R.Swapna
Work Description:	Rock cutting in 4545
Prepared By:	G venkatesh
Date:	12.03.2020

S.No	Item Head	Item Description	A Length	B Width	C Height	D No's	E Quantity	F Units	G Item Head Total
1	Rock cutting area in 4545 block part 1	From Grid B17,18 to L17,18	125.41	15.6948	4.53	1.00	8,909.30	Cft	
Total:							8,909.30	Cft	

**APPROVED BY**  
  
**12 MAR 2020**  
**G. Venkatesh**  
**Project Manager**



Bill for Labour Charges

R.Swapna,  
Ashok Nagar, Mallapur,  
Hyderabad.

Date: 12.03.2020.

**In favor of:** G.V.R.C  
**Project / Site:** Innopolis  
**Location:** Genome Valley, Turkapally  
**Type of Work:** Rock cutting part -1 in 4545 Block.  
**Towards:** Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Rock cutting in 4545 Block from Grid no's B 17-18 to L17-18  Total Amount = Rs: 2,60,000/- Work done from date 04.02.2020 to date 04.03.2020.	Rs: 1,04,000 /-

Amount in words: One Lakh Four Thousand only.

Sign: \_\_\_\_\_

**Bill for Equipment Allowance**

R.Swapna,  
Ashok Nagar, Mallapur,  
Hyderabad

Date: 12.03.2020.

**In favor of:** G.V.R.C  
**Project / Site:** Innopolis  
**Location:** Genome Valley, Turkapally  
**Type of Work:** Rock cutting part -2 in 4545 Block.

**Towards:** Allowance for Equipment.

S No.	Description	Amount
1.	Brief description of work done:Rock cutting in 4545 Block from Grid no's B17-18 to L17-18	Rs: 1,04,000 /-
	Total Amount = Rs: 2,60,000/- Work done from date 04.02.2020 to date 04.03.2020.	

Amount in words: One Lakh Four Thousand only.

Sign: \_\_\_\_\_

## Allowance for Consumables

R.Swapna,  
Ashok Nagar, Mallapur,  
Hyderabad.

Date: 12.03.2020.

**In favor of:** G.V.R.C  
**Project / Site:** Innopolis  
**Location:** Genome Valley, Turkapally  
**Type of Work:** Rock cutting part -2 in 4545 Block.

**Towards:** Allowance for Consumables.

S No.	Description	Amount
1.	Brief description of work done:Rock cutting in 4545 Block from Grid no's B17-18 to L17-18  Total Amount = Rs: 2,60,000/- Work done from date 04.02.2020 to date 04.03.2020.	Rs: 52,000 /-

Amount in words: Fifty-two Thousand only.

Sign: \_\_\_\_\_