


Construction division.  
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		05	Date - site bills Register		05/12/19	
Company Name:		GURC		Site:		
Name of Contractor		Y. Ravi Shanker				
Nature of work		Civil				
Work done		From Date		To Date		
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	Bricks work				28,000/-	
2.	& manhole					
3.	chambers					
4.						
5.						
6.						
7.						
8.						
9.						
10.						
11.	Total:				28,000/-	
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed
PO/WO no.				PO/WO date:		
Remarks :						
Approved by Project Manager		Approved by Design Team		Approved by M.D.		
Date: 05.12.19		Date:		Date:		
Sign: 		Sign:		Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

MEASUREMENT SHEET:

Company Name: GVRC

Project Name: Imopolis

Contractor Name: Y Ravi Shanker

Work Description: Civil work at Landscape area

Prepared By: B.Mallikarjun

Date: 20.11.2019

Approved By:  G Venkatesh

S.No	Item Head	Item Description	A Length	B Width	C Height	D Nos	E Quantity	F Units	G Item Head Total
1	Brickwork with 8" solid blocks		33.00	1.00	3.00	1.00	99.00	Sft	
			32.00	1.00	4.00	1.00	128.00	Sft	
			32.00	1.00	3.75	1.00	120.00	Sft	
			34.00	1.00	4.00	1.00	136.00	Sft	
			85.00	1.00	4.00	1.00	340.00	Sft	
			50.00	1.00	5.00	1.00	250.00	Sft	
			30.00	1.00	5.00	1.00	150.00	Sft	
			33.00	1.00	4.00	1.00	132.00	Sft	
			33.00	1.00	3.50	1.00	115.50	Sft	
			33.00	1.00	3.00	1.00	99.00	Sft	
			39.00	1.00	3.00	1.00	117.00	Sft	
2	Manhole chambers		1.00	1.00	1.00	8.00	8.00	No's	1.686.50
									8.00

ESTIMATE SHEET:								
Company Name:		GVRC			Approved By:		G.Venkatesh	
Project Name:		Innopolis						
Contractor Name:		Y.Ravi Shanker						
Work Description:		Civil work at Landscape area						
Prepared By:		B.Mallikarjun						
Date:		20.11.2019						
S.No	Item Head	Item Description	Quantity	Units	Rate	Amount	Asking Rate	Amount
1	Brickwork with 8" solid blocks		1,686.50	Sft	10.00	16,865.00	15.00	25297.50
2	Manhole chambers		8.00	No's	500.00	4,000.00	600.00	4800.00
Total:						20,865.00		30,097.50

.. 28K

Bill for Labour Charges

Y.Ravi Shanker,  
4-1270,Marthanda Nagar, Hafeezpet,  
Hyderabad.

Date: 05.12.19.

**In favor of:** G.V.R.C  
**Project / Site:** Innopolis  
**Location:** Genome Valley, Turkapally  
**Type of Work:** Civil

**Towards:** Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Towards Construction of wall with 8" solid blocks and Manhole chambers at GVRC site entrance. Total Amount = Rs: 28,000/- Work done from date 01.11.19 to date 11.11.19.	Rs: 11,200/-

Amount in words: Eleven Thousand and Two Hundred Rupees only.

Sign: \_\_\_\_\_

## Bill for Equipment Allowance

Y.Ravi Shanker,  
4-1270,Marthanda Nagar, Hafeezpet,  
Hyderabad.

Date: 05.12.19.

**In favor of:** G.V.R.C  
**Project / Site:** Innopolis  
**Location:** Genome Valley, Turkapally  
**Type of Work:** Civil

**Towards:** Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done: Towards Construction of wall with 8" solid blocks and Manhole chambers at GVRC site entrance. Total Amount = Rs: 28,000/- Work done from date 01.11.19 to date 11.11.19.	Rs: 11,200/-

Amount in words: Eleven Thousand and Two Hundred Rupees only.

Sign: \_\_\_\_\_

## Allowance for Consumables

Y.Ravi Shanker,  
4-1270,Marthanda Nagar, Hafeezpet,  
Hyderabad.

Date: 05.12.19.

**In favor of:** G.V.R.C  
**Project / Site:** Innopolis  
**Location:** Genome Valley, Turkapally  
**Type of Work:** Civil

**Towards:** Allowance for Consumables.

S No.	Description	Amount
1.	Brief description of work done: Towards Construction of wall with 8" solid blocks and Manhole chambers at GVRC site entrance. Total Amount = Rs: 28,000/- Work done from date 01.11.19 to date 11.11.19.	Rs: 5,600 /-

Amount in words: Five Thousand and Six Hundred Rupees only.

Sign: \_\_\_\_\_