



**Construction division.**  
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		258		Date - site bills Register		23/6/2020	
Company Name:		MPPC		Site:		Hayflower Plot no	
Name of Contractor		K. Krishnan					
Nature of work		Heating / Scaffolding work					
Work done		From Date		29/5/2020		To Date	
						1/6/2020	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	C block G, G	8744.12	0.50	sq	4372.06		
2.	flts ceiling, beam						
3.	Heating work,						
4.	Scaffolding work	5538.61	5.00	sq	27693.05		
5.							
6.	Aluminum ceiling work	3220.00	7.00	sq	22540.00		
7.	Aluminum ceiling work	960.00	5.00	sq	4800.00		
8.							
9.							
10.							
11.	Total:				59605.00		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team			Approved by M.D.		
Date: 23/6/2020		Date:			Date:		
Sign: 		Sign:			Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Contractor sign: 

ESTIMATE SHEET							
Company Name:	MPL						
Project:	May Flower Platinum						
Work Description:	C block C5to C6 Flats ceiling,beams hacking&scaffoldingand west side scaffolding work.						
Contractor Name:	K.Krishna.						
Prepared by:	sobhanbabu						
Date:	23-06-2020						
S.No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Grand Total
1	C block C5to C6 Flats ceiling,beams hacking and scaffolding work.						
	Basement -1	C5,C6 FlatsCeiling&beams hacking	8744.12	sft	0.50	4372.06	
2	C blockC5to C6 Flats scaffolding work.						
		scaffolding work.	5538.61	sft	5.00	27693.05	
3	A block west side tiles & labour qarts walls plastering purpose scaffolding work						
		scaffolding work	3220.00	sft	7.00	22540.00	
			960.00	sft	5.00	4800.00	
			Total Amount				59405.11
	Total Amount in words-- Fifty nine Thousand four hundred and five only						

MEASUREMENT SHEET									
Company Name:	MPL	Approved By :	S.V. Subba Reddy						
Project:	May Flower Platinum								
Work Description:	C block C5to C6 Flats ceiling, beams hacking&scalloiding and west side scaffolding work								
Contractor Name:	K Krishna								
Prepared by:	sobhanbabu								
Date:	23-06-2020								
S.No	Item Head	Item Description	A Length	B Width	C Height	D nos	E Quantity	F Units	G Total Head
1	C block C5to C6 Flats ceiling beams hacking and scaffolding work.	Basement -1							
		C5 C6 Flats	78.25	65.25	1.00	1	5105.81	sft	
			12.25	35.33	1.00	1	432.79	sft	
		Beams	22.50	2.75	1.00	1	61.88	sft	
			35.33	2.75	1.00	1	97.16	sft	
			18.66	3.25	1.00	1	60.65	sft	
			15.75	2.75	1.00	3	129.94	sft	
			16.50	3.25	1.00	3	160.88	sft	
			28.66	2.75	1.00	1	78.82	sft	
			18.33	3.25	1.00	1	59.57	sft	
			43.75	2.75	1.00	2	240.63	sft	
			33.25	3.25	1.00	2	216.13	sft	
	B29 B58	43.75	2.75	1.00	2	240.63	sft		
		33.25	3.25	1.00	2	216.13	sft		
	B36	56.66	2.75	1.00	2	311.63	sft		
	B34, B38a, B49, B51	53.25	2.75	1.00	4	585.75	sft		
	B55	28.66	2.75	1.00	1	78.82	sft		
	B56	25.75	3.25	1.00	1	83.69	sft		
		28.66	2.75	1.00	1	78.82	sft		
		25.75	3.25	1.00	1	83.69	sft		
	B60	12.75	2.75	2.00	6	420.75	sft	8744.12	
2	C block C5to C6 Flats scaffolding work.		78.25	65.25	1.00	1	5105.81	sft	
			12.25	35.33	1.00	1	432.79	sft	
3	A block west side tiles & labour gants walls plastering purpose scaffolding work		161.00	1.00	20.00	1	3220.00	sft	
			48.00	1.00	20.00	1	960.00	sft	4180.00
								5538.61	

**Bill for Labour charges**  
**K.Krishna.**  
**Mallapur,Malkajgiri.**  
**Hyderabad**

**Date:23.06.2020**

**In favor of:** MPL  
**Project / Site:** MFP  
**Location:** 82/1. Mallapur.  
**Type of Work:** Cblock- Basement-01 C5& C6 flats ceiling,beams hacking&scaffolding work .  
**Towards:** Labour Charges

<b>S No.</b>	<b>Description</b>	<b>Amount</b>
1.	Brief description of work done: Cblock- Basement-01 C5 & C6 flats ceiling,beams hacking&scaffolding work . Total amount =Rs.59,405=00 Work done from date : 29.05.2020 to 01.06.2020	Rs.23,762=00

**Amount in words :**Twenty three Thousand seven hundred and sixty two only.

Sign: \_\_\_\_\_

**Bill for Consumable**  
**K.Krishna.**  
**Mallapur, Malkajgiri.**  
**Hyderabad**

Date::23.06.2020

**In favor of:** MPL  
**Project / Site:** MFP  
**Location:** 82/1. Mallapur  
**Type of Work:** Cblock- Basement-01 C5& C6 flats ceiling,beams hacking&scaffolding work .  
**Towards:** Allowance for Consumables.

S No.	Description	Amount
1.	Brief description of work done:Cblock- Basement-01 C5 & C6 flats ceiling,beams hacking&scaffolding work .. Total amount =Rs.59,405=00 from date : 29.05.2020 to 01.06.2020	Rs-11,881=00

Amount in words :Eleven thousand eight hundred and eighty one only.

Sign: \_\_\_\_\_

**Bill for Equipment Allowance**  
K.Krishna.  
Mallapur, Malkajgiri.  
Hyderabad

Date: 23.06.2020

**In favor of:** MPL  
**Project / Site:** MFP  
**Location:** 82/1. Mallapur  
**Type of Work:** Cblock- Basement-01 C5 & C6 flats ceiling, beams hacking & scaffolding work .  
**Towards:** Allowance for Equipment.

S No.	Description	Amount
1.	Brief description of work done: Cblock- Basement-01 C5 & C6 flats ceiling, beams hacking & scaffolding work . Total amount =Rs.59,405=00 Work done from date : 29.05.2020 to 01.06.2020	Rs. 23,762=00

Amount in words : Twenty three Thousand seven hundred and sixty two only.

Sign: \_\_\_\_\_