


Construction division.  
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		08		Date - site bills Register		02/01/20	
Company Name:		GURC		Site:		Eunopolis	
Name of Contractor		M. Praveen Babu					
Nature of work		Painting					
Work done		From Date				To Date	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Painting works				60,656-00		
2.	at GURC site						
3.							
4.							
5.							
6.							
7.							
8.							
9.							
10.							
11.	Total:				60,656-00		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team			Approved by M.D.		
Date: 02/01/20		Date:			Date:		
Sign: 		Sign:			Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

MEASUREMENT SHEET:

Company Name: GVRC  
 Project Name: Innopolis  
 Contractor Name: M.Praveen Babu  
 Work Description: Painting  
 Prepared By: B.Mallikarjun  
 Date: 31.12.2019

Approved By: G.Venkatesh

S.No	Item Head	Item Description	A Length	B Width	C Height	D No's	E Quantity	F Units	G Item Head Total
I	Primer:								
A	For compound wall		70.00	1.00	8.00	2.00	1,120.00	Sft	
			27.00	1.00	9.00	2.00	486.00	Sft	
			69.75	1.00	6.50	2.00	906.75	Sft	
			25.00	1.00	5.50	2.00	275.00	Sft	
			13.50	1.00	4.75	2.00	128.25	Sft	
			11.00	1.00	5.75	2.00	126.50	Sft	
			24.00	1.00	4.75	2.00	228.00	Sft	
			54.50	1.00	4.00	2.00	436.00	Sft	
			23.00	1.00	3.50	2.00	161.00	Sft	
			56.00	1.00	2.50	2.00	280.00	Sft	
		Top	373.75	1.00	1.00	1.00	373.75	Sft	4,521.25
B	For security kiosk		12.00	1.00	5.00	2.00	120.00	Sft	
			12.00	1.00	7.75	2.00	186.00	Sft	
			5.50	1.00	5.00	2.00	55.00	Sft	
			11.50	1.00	7.75	4.00	356.50	Sft	
			5.00	1.00	10.00	4.00	200.00	Sft	
			3.25	1.00	5.00	4.00	65.00	Sft	
			5.00	1.00	9.00	4.00	180.00	Sft	
			19.50	1.00	2.75	8.00	429.00	Sft	
			2.78	1.00	9.51	8.00	211.50	Sft	
			1.64	1.00	9.51	8.00	124.77	Sft	
			0.65	1.00	9.51	8.00	49.45	Sft	
			1.23	1.00	9.51	8.00	93.58	Sft	
									2,070.80

2	Enamel:								
A	For Box pipe on compound wall	0.75	1.00	6.00	690.00	3,105.00	Sft		3,105.00
B	For GI sheets around labour quarters	211.00	1.00	5.00	2.00	2,110.00	Sft		2,110.00
C	For Door frames at labour quarters	14.00	1.00	1.00	24.00	336.00	Rft		336.00
D	For Doors at labour quarters	5.00	1.00	2.00	24.00	240.00	Sft		240.00

## ESTIMATE SHEET:

Company Name: GVRC  
 Project Name: Innopolis  
 Contractor Name: M.Praveen Babu  
 Work Description: Painting  
 Prepared By: B.Mallikarjun  
 Date: 31.12.2019

Approved By:

G.Venkatesh

S.No	Item Head	Item Description	Quantity	Units	Rate	Amount
1	Primer:					
A		For compound wall (only primer)	4,521.25	Sft	1.50	6,781.88
B		For security kiosk (only primer)	2,070.80	Sft	1.50	3,106.21
2	Enamel:					
A		For Box pipe on compound wall (1st & 2nd coat)	3,105.00	Sft	7.50	23,287.50
B		For GI sheets around labour quarters (1st & 2nd coat)	2,110.00	Sft	7.50	15,825.00
C		For Door frames at labour quarters (1st & 2nd coat)	336.00	Rft	6.50	2,184.00
D		For Doors at labour quarters (1st & 2nd coat)	240.00	Sft	6.50	1,560.00
		Total:				52,744.58
		Add 15% as per MD sir Approval				7,911.69
		Grand Total:				60,656.27

RE: painter asking 20% extra - reg

From: sohammodi@modiproperties.com  
To: gvrc@modiproperties.com  
Date: Friday, December 13, 2019, 06:51 AM GMT+5:30

Pay 15% extra. Limited to these works.

Regards,

Soham Modi  
Managing Director | +91 40 6633 5556 | [sohammodi@modiproperties.com](mailto:sohammodi@modiproperties.com)  
Don't just buy a flat / villa! Buy a great lifestyle!  
Affordable flats / villas in gated communities.  
Modi Properties Pvt. Ltd. | [www.modiproperties.com](http://www.modiproperties.com)  
5-4-187/ 3 & 4, M G Road, Sec'bad -03 | Ph: +91 40 6633 5551

From: gvrc . <[gvrc@modiproperties.com](mailto:gvrc@modiproperties.com)>  
Sent: 12 12 2019 03:54 PM  
To: Soham Modi <[sohammodi@modiproperties.com](mailto:sohammodi@modiproperties.com)>  
Subject: Re: painter asking 20% extra - reg

Sir,

For compound wall primer, Box pipe Enamel paint at compound wall, labour quarters doors and frames painting and M.S sheets around labour quarters work they have done.

Regards,

Mallikarjun.B

On Thursday, December 12, 2019, 03:44:21 PM GMT+5:30, Soham Modi <[sohammodi@modiproperties.com](mailto:sohammodi@modiproperties.com)> wrote:

For which works?

Regards,  
Soham Modi.

**From:** [gvr@gmail.com](mailto:gvr@gmail.com)

**Sent:** December 12, 2019 3:36 PM

**To:** [sohammodi@modiproperties.com](mailto:sohammodi@modiproperties.com)

**Cc:** [sachin@modiproperties.com](mailto:sachin@modiproperties.com); [venkatesh@modiproperties.com](mailto:venkatesh@modiproperties.com)

**Subject:** painter asking 20% extra - reg

Respected Soham Sir,

This is to bring to your notice that Mr.Praveen Babu (Painter) is asking 20% extra on circular guideline rates to work at GVRC site as site is far from City limits.

Kindly suggest Sir,

Regards,

Mallikarjun.B