


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		309		Date - site bills Register		24/7/2020	
Company Name:		MPL		Site:		Hayflower platinum	
Name of Contractor		Afsar Begam (Mohd. Khair group)					
Nature of work		Cst-10. Shetty / Subsidy and Concreting work.					
Work done		From Date				To Date	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	7th floor A' Block	8396.00	52.50	SF	440790.00	/	
2.	8th floor A' Block						
3.	B' Block B, 1B5						
4.	8th Cst-10.						
5.	lift, staircases						
6.	W.R.						
7.							
8.							
9.							
10.							
11.	Total:				440790.00		
Bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 24/7/2020		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Contractor Sign: = MOHD. ISHAR

MEASUREMENT SHEET										
Company Name:		MPL	Approved By : S.V. Subba Reddy							
Project:		May Flower Platinum								
Work Description:		7th.Floor column-10 of A block 8 flats, B-block B-1 and B5, club house and lifts ,staircases.								
Contractor Name:		Afsar Begam								
Prepared by:		sobhanbabu								
Date:		24-07-2020								
S.No	Item Head	Item Description	A	B	C	D	E	F	G	
			Length	Width	Height	nos	Quantity	Units	Total Head	
1	Columns-10 shuttering of A block 8 flats, B-block B-1, B-5 and club house									
	0 grid	C1 Column	5.00	1.00	9.00	8	360.00	sft		
		C2 Column	5.00	1.00	9.00	4	180.00	sft		
	N grid	C2 Column	5.00	1.00	9.00	4	180.00	sft		
		C5 Column	6.50	1.00	9.00	8	468.00	sft		
	Mgrid	C3 Column	5.50	1.00	9.00	1	49.50	sft		
		C8 Column	6.50	1.00	9.00	4	234.00	sft		
		C4 Column	6.00	1.00	9.00	7	378.00	sft		
	L Grid	C1 Column	5.00	1.00	9.00	1	45.00	sft		
		C2 Column	5.00	1.00	9.00	2	90.00	sft		
		C3 Column	5.50	1.00	9.00	5	247.50	sft		
		C4 Column	6.00	1.00	9.00	3	162.00	sft		
	K Grid	C1 Column	5.00	1.00	9.00	7	315.00	sft		
		C2 Column	5.00	1.00	9.00	1	45.00	sft		
		C7 Column	6.50	1.00	9.00	1	58.50	sft		
		C6 Column	7.00	1.00	9.00	1	63.00	sft		
		C10 Column	7.50	1.00	9.00	2	135.00	sft		
	J Grid	C1 Column	5.00	1.00	9.00	6	270.00	sft		
		C2 Column	5.00	1.00	9.00	1	45.00	sft		
		C4 Column	6.00	1.00	9.00	1	54.00	sft		
		C5 Column	6.50	1.00	9.00	2	117.00	sft		

	I Grid	C1 Column	5.00	1.00	9.00	5	225.00	sft	
		C3 Column	5.50	1.00	9.00	1	49.50	sft	
		C4 Column	6.00	1.00	9.00	1	54.00	sft	
		C8 Column	6.50	1.00	9.00	1	58.50	sft	
	H Grid	C1 Column	5.50	1.00	9.00	2	99.00	sft	
		C3 Column	5.75	1.00	9.00	1	51.75	sft	
		C5 Column	6.25	1.00	9.00	4	225.00	sft	
		C8 Column	7.75	1.00	9.00	1	69.75	sft	
		C9 Column	6.00	1.00	9.00	2	108.00	sft	
	G Grid	C1 Column	5.00	1.00	9.00	2	90.00	sft	
		C2 Column	5.00	1.00	9.00	1	45.00	sft	
		C3 Column	5.50	1.00	9.00	1	49.50	sft	
		C4 Column	6.00	1.00	9.00	1	54.00	sft	
		C5 Column	6.50	1.00	9.00	3	175.50	sft	
		C6 Column	7.00	1.00	9.00	1	63.00	sft	
		C7 Column	6.50	1.00	9.00	1	58.50	sft	
	F Grid	C2 Column	5.00	1.00	9.00	1	45.00	sft	
		C3 Column	5.50	1.00	9.00	3	148.50	sft	
		C4 Column	6.00	1.00	9.00	2	108.00	sft	
		C8 Column	6.50	1.00	9.00	1	58.50	sft	
	E Grid	C1 Column	5.00	1.00	9.00	5	225.00	sft	

		C2 Column	5.00	1.00	9.00	1	45.00	sft	
		C5 Column	6.50	1.00	9.00	2	117.00	sft	
	D Grid	C1 Column	5.00	1.00	9.00	2	90.00	sft	
		C3 Column	5.50	1.00	9.00	1	49.50	sft	
		C4 Column	6.00	1.00	9.00	1	54.00	sft	
		C5 Column	6.50	1.00	9.00	1	58.50	sft	
		C6 Column	7.00	1.00	9.00	1	63.00	sft	
		C7 Column	6.50	1.00	9.00	1	58.50	sft	
	C Grid	C1 Column	5.00	1.00	9.00	1	45.00	sft	
		C2 Column	5.00	1.00	9.00	1	45.00	sft	
	B Grid	C1 Column	5.00	1.00	9.00	2	90.00	sft	
		C3 Column	5.50	1.00	9.00	1	49.50	sft	
		C4 Column	6.00	1.00	9.00	3	162.00	sft	
		C8 Column	6.50	1.00	9.00	1	58.50	sft	
	A Grid	C1 Column	5.00	1.00	9.00	4	180.00	sft	
		C2 Column	5.00	1.00	9.00	1	45.00	sft	
		C4 Column	6.00	1.00	9.00	1	54.00	sft	
		C5 Column	6.50	1.00	9.00	1	58.50	sft	
									6763.50
2	Lifts	service lift shear walls	58.00	1.00	9.00	2	522.00	sft	
		passengers lift shear walls	64.50	1.00	9.00	2	580.50	sft	
									1102.50
3	staircase	FS1	27.5	1	10.00	1	275.00	sft	
		FS2	25.5	1	10.00	1	255.00	sft	
									530.00
							Total Area in sft		8396.00

Bill for Equipment Allowance
Afsar Begam.
Seethapalmandi, Warasiguda
Hyderabad

Date:24-07-2020

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: col-10 of A block 8 flats, B-block B-1 and B5, club house and lifts ,staircases shuttering ,barbending and concreting work .
Towards: Allowance for Equipment.

S No.	Description	Amount
1.	Brief description of work done col-10 of A block 8 flats, B-block B-1 and B5, club house and lifts ,staircases shuttering ,barbending and concreting work . Total amount =Rs.4,40,790=00 Work done from date :20 -07-2020 to 24-07-2020.	Rs.3,52,632=00

Amount in words: Three lakhs fifty two thousand six hundred and thirty two only.

Sign: _____

Bill for Labour charges
Afsar Begam.
Seethapalmandi, Warasiguda
Hyderabad

Date:24-07-2020

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: col-10 of A block 8 flats, B-block B-1 and B5, club house and lifts ,staircases shuttering ,barbending and concreting work .

Towards: Labour Charges

S No.	Description	Amount
1.	Brief description of work done col-10 of A block 8 flats, B-block B-1 and B5, club house and lifts ,staircases shuttering ,barbending and concreting work . Total amount =Rs.4,40,790=00 Work done from date :20 -07-2020 to 24-07-2020.	Rs.88,158=00

Amount in words: Eighty eight Thousand one hundred and fifty eight only

Sign: _____