


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		21	Date - site bills Register		05/03/2020	
Company Name:		CVRC	Site:		Annopalis	
Name of Contractor		Kranthi constructions (venkat reddy)				
Nature of work		civil				
Work done		From Date		To Date		
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	Compound wall				23,73,502-0	
2.						
3.						
4.						
5.						
6.						
7.						
8.						
9.						
10.						
11.	Total:				Rs. 23,73,502-0	
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed
PO/WO no.				PO/WO date:		
Remarks :						
Approved by Project Manager		Approved by Design Team		Approved by M.D.		
Date: 05/03/2020		Date:		Date:		
Sign: 		Sign:		Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

MEASUREMENT SHEET:

Company Name: GVRG

Project Name: Innopolis

Contractor Name: Kranthi Constructions

Work Description: Compound wall construction

Prepared By: B.Mallikarjun

Date: 03.03.2020

Approved By: G.Venkatesh

S.No	Item Head	Item Description	A Length	B Width	C Height	D Nos	E Quantity	F Units	G Item Head Total
1	Earthwork: Excavation + back fill + PCC	For Column	1.00	1.00	1.00	124.00	124.00	No's	124.00
2	Footings		1.00	1.00	1.00	124.00	124.00	No's	124.00
3	Column - 0 (Below Plinth)	Upto 2'-0" height	1.00	1.00	1.00	124.00	124.00	No's	124.00
4	Column - 1 (Above Plinth)	Upto 5'-0" height	1.00	1.00	1.00	124.00	124.00	No's	124.00
5	Plinth beam		1294.00	1.00	1.00	1.00	1,294.00	Rft	124.00
6	PCC below brickwork		922.00	2.00	1.00	1.00	1,844.00	Sft	1,294.00
7	Brickwork with type 1 bricks (16" x 8" x 8") below plinth		162.25	1.00	7.25	1.00	1,176.31	Sft	1,844.00
			180.75	1.00	8.66	1.00	1,565.30	Sft	
			98.75	1.00	11.00	1.00	1,086.25	Sft	
			28.25	1.00	10.50	1.00	296.63	Sft	
			50.75	1.00	8.41	1.00	426.81	Sft	
			56.25	1.00	5.75	1.00	323.44	Sft	
			65.25	1.00	3.83	1.00	249.91	Sft	
			19.00	1.00	2.75	1.00	52.25	Sft	
			111.75	1.00	3.25	1.00	363.19	Sft	
			37.66	1.00	5.25	1.00	197.72	Sft	
			44.30	1.00	3.66	1.00	162.14	Sft	
			60.00	1.00	2.50	1.00	150.00	Sft	
			99.00	1.00	3.25	1.00	321.75	Sft	
			138.50	1.00	3.16	1.00	437.66	Sft	
			47.75	1.00	3.75	1.00	179.06	Sft	
									6,988.40

8	Brickwork with hollow bricks (16" x 8" x4") above plinth		162.25	1.00	5.25	1.00	851.81	SA	
			180.75	1.00	5.25	1.00	948.94	SA	
			98.75	1.00	5.25	1.00	518.44	SA	
			28.25	1.00	5.25	1.00	148.31	SA	
			50.75	1.00	5.25	1.00	266.44	SA	
			56.25	1.00	5.25	1.00	295.31	SA	
			65.25	1.00	5.25	1.00	342.56	SA	
			19.00	1.00	5.25	1.00	99.75	SA	
			111.75	1.00	5.25	1.00	586.69	SA	
			37.66	1.00	5.25	1.00	197.72	SA	
			44.30	1.00	5.25	1.00	232.58	SA	
			60.00	1.00	5.25	1.00	315.00	SA	
			99.00	1.00	5.25	1.00	519.75	SA	
			138.50	1.00	5.25	1.00	727.13	SA	
			47.75	1.00	5.25	1.00	250.69	SA	6,301.10
9	Excavation for Brickwork		922.00	2.00	2.00	1.00	3,688.00	CH	3,688.00
10	Column - 0 (Below Plinth)	beyond 2'-0" height	1.00	1.00	4.00	17.00	17.00	No's	17.00
			1.00	1.00	5.50	18.00	18.00	No's	18.00
			1.00	1.00	8.00	10.00	10.00	No's	10.00
			1.00	1.00	7.50	3.00	3.00	No's	3.00
			1.00	1.00	5.00	5.00	5.00	No's	5.00
			1.00	1.00	2.75	6.00	6.00	No's	6.00
			1.00	1.00	2.25	4.00	4.00	No's	4.00
11	Column - 1 (Above Plinth)	beyond 5'-0" height	1.00	1.00	0.75	124.00	93.00	Rft	93.00

ESTIMATE SHEET:

Company Name:

GVRC

Project Name:

Innopolis

Contractor Name:

Kranthi Constructions

Work Description:

Compound wall construction

Prepared By:

B.Mallikarjun

Date:

03.03.2020

Approved By:

G.Venkatesh

S.No	Item Head	Item Description	Quantity	Units	Rate	Amount
1	Earthwork: Excavation + back fill + PCC		124.00	No's	475.00	58,900.00
2	Footings		124.00	No's	1,850.00	2,29,400.00
3	Column - 0 (Below Plinth)	Upto 2'-0" height	124.00	No's	800.00	99,200.00
4	Column - 1 (Above Plinth)	Upto 5'-0" height	124.00	No's	1,350.00	1,67,400.00
5	Plinth beam		1,294.00	Rft	250.00	3,23,500.00
6	PCC below brickwork		1,844.00	Sft	35.00	64,540.00
7	Brickwork with type 1 bricks (16" x 8" x 8") below plinth		6988.40	Sft	138.00	9,64,398.92
8	Brickwork with hollow bricks (16" x 8" x 4") above plinth		6,301.10	Sft	45.00	2,83,549.61
9	Excavation for Brickwork		3,688.00	Sft	8.00	29,504.00
10	Column - 0 (Below Plinth) beyond 2'-0" height		4.00	No's	1,600.00	27,200.00
			5.50	No's	2,400.00	43,200.00
			8.00	No's	3,200.00	32,000.00
			7.50	No's	3,200.00	9,600.00
			5.00	No's	1,600.00	8,000.00
			2.75	No's	800.00	4,800.00
			2.25	No's	800.00	3,200.00
11	Column - 1 (Above Plinth)	beyond 5'-0" height	93.00	Rft	270.00	25,110.00
		Total:				23,73,502.54

Note: For S.No 10,11 the rate has been calculated as per prorate of above rates as per MD sir instruction