

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register	317	Date - site bills Register	05/8/2020			
Company Name:	MPP	Site:	Mayflower Platinum			
Name of Contractor	S. Narasimha. (Ch. Malleśam)					
Nature of work	Shuttij/bambadij/Concrete slab (B2/B3/B4) slb-04					
Work done	From Date	To Date				
	9/7/2020	4/8/2020				
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	B'Block B ₂ , B ₃ , B ₄	17388.57	36.80	sl	639897.54	
2.	ft5 ad 'c' Block					
3.	C to G ft5 slb-04					
4.	beams	17765.81	36.80	sl	653781.81	
5.	slps	60	120.00	sq	7200.00	
6.						
7.						
8.						
9.						
10.						
11.	Total:				1300879.00	
Bill required	<input type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required	<input type="checkbox"/> YES <input type="checkbox"/> NO.		
Measurement & estimate sheet:	<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:	<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed		
PO/WO no.			PO/WO date:			
Remarks :	please deduct 1,50,000/- to his loan all (the mduh loan all)					
	ndh					
Approved by Project Manager	Approved by Design Team	Approved by M.D.				
Date: 5/8/2020	Date:	Date:				
Sign: ndh	Sign:	Sign:				

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheet are not required for turnkey jobs where guideline rates are clearly given.

Contractor sign: 2 CH. MALLE SAM

MEASUREMENT SHEET									
Topic:		B-block 2,3,4Flats and C block C1 to C6 Flats slab- 04			Prepared by:		sobhanbabu		
company:		Mppl			Date:		05-Aug-20		
Project:		May Flower Platinum							
Contractor Name:		S.Narasimha							
S.No	Item Head	Item Description	A Length	B Width	C Height	Nos	Quantity	Units	Total Head
1	B-block 2,3,4Flats and C block C1 to C6 Flats slab- 04								
		C1 Flat	52.25	34.50	1.00	1	1802.63	sft	
		C2/C3/C4 Flats	40.75	34.50	1.00	3	4217.63	sft	
		C5/C6/B3 Flats	34.83	45.66	1.00	3	4771.01	sft	
		B4 Flat	34.83	45.66	1.00	1	1590.34	sft	
		B2 Flat	58.00	35.50	1.00	1	2059.00	sft	
		Corridor	134.33	7.66	1.00	1	1028.97	sft	
			34.33	7.66	1.00	1	262.97	sft	
			92.75	7.66	1.00	1	710.47	sft	
			9.75	9.75	1.00	1	95.06	sft	
			5.25	5.00	1.00	1	26.25	sft	
			4.50	5.00	1.00	1	22.50	sft	
			58.00	10.00	1.00	1	580.00	sft	
	Slab Projectins	C2 Flat	45.25	1.50	1.00	1	67.88	sft	
		C3 Flat	75.50	1.50	1.00	1	113.25	sft	
		C4 Flat	23.00	1.50	1.00	1	34.50	sft	
		C5 Flat	62.50	1.50	1.00	1	93.75	sft	
		B3/B4 Flats	35.00	1.50	1.00	2	105.00	sft	
		B2 Flat	56.50	1.50	1.00	1	84.75	sft	
									17665.94
	Deductions	ducts	7.50	2.66	1.00	4	79.80	sft	
			9.75	12.50	1.00	1	121.88	sft	
			6.50	0.75	1.00	10	48.75	sft	
			2.25	2.00	1.00	6	27.00	sft	
									277.43
							Total Slab Area in sft		17388.52
2	B2flat oppt,c1 flat oppt,Lift oppt stair cases .								
		B2flat staircase	1.00	1.00	1.00	20	20.00	nos	
		C1flat staircase	1.00	1.00	1.00	20	20.00	nos	
		Lift staircase	1.00	1.00	1.00	20	20.00	nos	60.00

3	Slab 03 Beams								
	Beams	B1,B2,B5	11.25	1.00	2.75	3	92.81	sft	
			25.5	1.00	3.75	3	286.88	sft	
		B1a	11.66	1.00	2.75	5	160.33	sft	
		B1b	6.25	1.00	2.75	18	309.38	sft	
		B3	14.25	1.00	2.75	1	39.19	sft	
		B3a	14.25	1.00	2.75	1	39.19	sft	
		B4	17.25	1.00	2.75	1	47.44	sft	
		B4a	15.50	1.00	2.75	1	42.63	sft	
		B5	12.25	1.00	2.75	1	33.69	sft	
			26.50	1.00	3.75	1	99.38	sft	
		B6	8.5	1.00	2.75	2	46.75	sft	
		B6a	11.66	1.00	2.75	2	64.13	sft	
		B 7/B10	11.66	1.00	2.75	2	64.13	sft	
		B 8	27.33	1.00	2.75	2	150.32	sft	
		B 9	27.33	1.00	2.75	3	225.47	sft	
		B 11	27.33	1.00	2.75	3	225.47	sft	
		B 12	40.33	1.00	2.75	1	110.91	sft	
		B 13	52.50	1.00	2.75	1	144.38	sft	
		B 14	34.50	1.00	2.75	1	94.88	sft	
		B 15	30.00	1.00	2.75	1	82.50	sft	
		B 15a	12.50	1.00	2.75	1	34.38	sft	
		B 16	11.50	1.00	2.75	1	31.63	sft	
		B 17	56.00	1.00	3.75	1	210.00	sft	
		B 18	26.00	1.00	2.75	1	71.50	sft	
			29.00	1.00	3.75	1	108.75	sft	
		B 19	14.25	1.00	2.75	1	39.19	sft	
		B 20	19.50	1.00	2.75	1	53.63	sft	
		B 21	17.25	1.00	2.75	1	47.44	sft	
		B 22	26.00	1.00	2.75	1	71.50	sft	
			29.50	1.00	3.75	1	110.63	sft	
		B 22a	9.50	1.00	2.75	3	78.38	sft	
		B 22b	9.50	1.00	2.75	3	78.38	sft	
		B 23	12.25	1.00	2.75	1	33.69	sft	
			22.25	2.00	3.75	1	166.88	sft	
		B 24	30.75	1.00	2.75	1	84.56	sft	
		B 25	19.75	1.00	2.75	1	54.31	sft	
			25.00	1.00	3.75	1	93.75	sft	
		B 26	35.50	1.00	2.75	1	97.63	sft	
		B 27	16.33	1.00	2.75	1	44.91	sft	

			30.25	1.00	3.75	1	113.44	sft	
		B 28	44.50	1.00	2.75	1	122.38	sft	
		B 30	22.75	1.00	2.75	1	62.56	sft	
			22.75	1.00	3.25	1	73.94	sft	
		B 31	22.75	1.00	2.75	1	62.56	sft	
			22.75	1.00	3.25	1	73.94	sft	
		B 32	22.75	1.00	2.75	3	187.69	sft	
			22.75	1.00	3.25	3	221.81	sft	
		B 33	36.50	1.00	2.75	1	100.38	sft	
		B 34	22.75	1.00	2.75	3	187.69	sft	
			22.75	1.00	3.25	3	221.81	sft	
		B 35	22.75	1.00	2.75	2	125.13	sft	
			22.75	1.00	3.25	2	147.88	sft	
		B 36	14.66	1.00	2.75	3	120.95	sft	
		B 37	23.75	1.00	3.25	3	231.56	sft	
		B 38	13.50	1.00	2.75	3	111.38	sft	
		B 39	19.75	1.00	3.25	1	6418.75	sft	
		B 39a	25.66	1.00	2.75	1	70.57	sft	
		B 40	9.25	1.00	2.75	2	50.88	sft	
		B 41	22.75	1.00	2.75	1	62.56	sft	
			22.75	2.00	3.25	1	147.88	sft	
		B 42	22.75	1.00	2.75	1	62.56	sft	
			22.75	2.00	3.25	1	147.88	sft	
		B 43	22.75	1.00	2.75	1	62.56	sft	
			22.75	2.00	3.25	1	147.88	sft	
		B 44	8.25	1.00	2.75	1	22.69	sft	
		B 44A	55.25	1.00	3.25	1	179.56	sft	
		B 45	43.25	1.00	2.75	1	118.94	sft	
		B 45A	24.25	1.00	2.75	2	133.38	sft	
		B 46	24.55	1.00	2.75	1	67.51	sft	
		B 47/48	16.75	1.00	2.75	2	92.13	sft	
		B 49	16.50	1.00	2.75	1	45.38	sft	
		B 50	32.50	1.00	2.75	1	89.38	sft	
		B 51	32.50	1.00	2.75	1	89.38	sft	
		B 52	41.5	1.00	2.75	1	114.13	sft	
		B 53	10.75	1.00	2.75	1	29.56	sft	
			32.75	1.00	3.25	1	106.44	sft	
		B 53a	10.75	1.00	2.75	1	29.56	sft	
			31.75	1.00	3.25	1	103.19	sft	
		B 54	10.75	1.00	2.75	1	29.56	sft	

Bill for Equipment Allowance
S.Narasimha.
Maruthi colony, chakripuram.
Hyderabad

Date:05.08.2020

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: B&C blocks slab-4 shuttering ,bar bending & concreting work
Towards: Allowance for Consumables

S No.	Description	Amount
1.	Brief description of work done:B&C blocks slab-4 shuttering ,bar bending & concreting work Total amount =Rs.13,00,879=00 Work done from date : 05.07.2020 to 04.08.2020	Rs.10,40,703=00

Amount in words : Ten lakhs fourty Thousand seven hundrad and three only

Sign: _____

Bill for Labour charges
S.Narasimha.
Maruthi colony, chakripuram.
Hyderabad.

Date:05.08.2020

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: B&C blocks slab-4 shuttering ,bar bending & concreting work
Towards: Labour Charges

S No.	Description	Amount
1.	Brief description of work done: B&C blocks slab-4 shuttering ,bar bending & concreting work. Total amount =Rs.13,00,879=00 Work done from date : 05.07.2020 to 04.08.2020	Rs. 2,60,175=00

Amount in words : Two lakhs sixty Thousand one hundred and seventy five only .

Sign: _____