




Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		08.		Date - site bills Register		
Company Name:		MRGV		Site:		BRGV
Name of Contractor		Venka Reddy				
Nature of work		Compound wall				
Work done		From Date		To Date		
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	Compound wall	01			2,94,748	
2.	work of BRGV					
3.						
4.						
5.						
6.						
7.						
8.						
9.						
10.						
11.	Total:				2,94,748	
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed
PO/WO no.		64263.		PO/WO date:		23/12/2019.
Remarks :						
Approved by Project Manager		Approved by Design Team		Approved by M.D.		
Date: 5/07/2020.		Date:		Date:		
Sign: 		Sign:		Sign:		



Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

MEASUREMENT SHEET # 1

Company Name:		MRGV					Approved by:		Madhu.T	
Project:		BRGV					Sign:			
Work Description:		Compound Wall								
Prepared By		Nikhil								
Contractor Name		Venkat Reddy								
Date:		05-07-2020								
S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos.	E Quantity	F Units	G=Sum of E Item Head Total	
1	Earthwork: Excavation+Backfill+PCC	For coloumn	1.00	1.00	1.00	29.00	29.00	Nos	29.00	
2	Footings		1.00	1.00	1.00	29.00	29.00	Nos	29.00	
3	Column-0(Below Plinth)	Above 2' height	1.00	1.00	5.00	6.00	30.00	ft		
			1.00	1.00	4.00	8.00	32.00	ft		
			1.00	1.00	6.00	2.00	12.00	ft		
			1.00	1.00	7.00	3.00	21.00	ft		
			1.00	1.00	10.00	8.00	80.00	ft		
			1.00	1.00	2.00	2.00	4.00	ft		
4	Plinth Beam		397.00	1.00	1.00	1.00	397.00	Rft	179.00	
5	Coloumn-1(Above plinth)		1.00	1.00	5.00	29.00	29.00	Nos	397.00	
6	Type 1 Brick work(16"x8"x8") below plinth		16.00	1.00	5.50	1.00	88.00	sft	29.00	
			13.50	1.00	5.50	1.00	74.25	sft		
			13.50	1.00	5.50	1.00	74.25	sft		
			12.00	1.00	5.50	1.00	66.00	sft		
			14.00	1.00	5.50	1.00	77.00	sft		
			13.50	1.00	4.00	3.00	162.00	sft		
			16.00	1.00	4.00	1.00	64.00	sft		
			15.00	1.00	3.00	1.00	45.00	sft		
			16.00	1.00	1.00	1.00	16.00	sft		
			16.50	1.00	4.00	1.00	66.00	sft		
			16.50	1.00	3.66	1.00	60.39	sft		
			16.50	1.00	3.41	1.00	56.27	sft		
			16.50	1.00	4.58	1.00	75.57	sft		
			16.50	1.00	5.00	1.00	82.50	sft		
			16.50	1.00	5.66	1.00	93.39	sft		
			16.00	1.00	6.00	1.00	96.00	sft		
			16.00	1.00	7.50	1.00	120.00	sft		


Certified by:


Project Manager
MODI REALTY GENOME VALLEY LLP

			16.00	1.00	7.50	1.00	120.00	sft	
			16.00	1.00	10.00	1.00	160.00	sft	
			16.00	1.00	10.00	1.00	160.00	sft	
			16.00	1.00	10.00	1.00	160.00	sft	
									1,932.62
7	Hollow brick work (16"x8"x4")		16.00	1.00	5.00	1.00	80.00	sft	
			13.58	1.00	5.00	1.00	67.90	sft	
			13.58	1.00	5.00	1.00	67.90	sft	
			12.25	1.00	5.00	1.00	61.25	sft	
			14.00	1.00	5.00	1.00	70.00	sft	
			13.50	1.00	5.00	1.00	67.50	sft	
			13.50	1.00	5.00	1.00	67.50	sft	
			12.50	1.00	5.00	1.00	62.50	sft	
			16.00	1.00	4.00	3.00	192.00	sft	
			15.00	1.00	4.00	1.00	60.00	sft	
									796.55
8	Deduction	Cement bags	1.00	1.00	1.00	155.00	155.00	Nos	155

Certified by:


Project Manager
MODI REALTY GENOME VALLEY LLP

ESTIMATE SHEET

Company Name:		MRGV	Approved by:		Madhu.T	
Project:		BRGV	Sign:			
Work Description:		Compound Wall				
Prepared By		Nikhil				
Contractor Name		Venkat Reddy				
Date:		05-07-2020				
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount
1	Earthwork: Excavation+Backfill+PCC		029.00	No's	475.00	13,775.00
2	Footings		029.00	No's	1,850.00	53,650.00
3	Column-0 (Below Plinth)	above	179.00	No's	400.00	71,600.00
4	Plinth Beam		397.00	Rft	250.00	99,250.00
5	Coloumn-1(Above plinth)		029.00	No's	1,350.00	39,150.00
6	Type 1 Brick work(16"x8"x8") below plinth		1,932.62	Sft	18.00	34,787.07
7	Hollow brick work (16"x8"x4")		796.55	Sft	10.00	7,965.50
Sub total A:-						3,20,177.57
8	Deduction	cement	155.00	nos	164.06	25,429.30
Sub total A:-						25,429.30
Grand total:-						2,94,748.27
Amount Inwords:- Two lakhs Ninety four thousand seven hundred and forty eight rupees only.						

Certified by:

Project Manager
MODI REALTY GENOME VALLEY LLP