

**MEASUREMENT SHEET**

Company Name:		Mooli Realty Malhapur LLP		Approved by:		Ram prasad			
Project:		Gulmohar Residency		Sign:					
Work Description:		labour quarters at B-block							
Contractor :		Usha Varma							
Prepared By		P.Sai Kumar							
Date:		19.08.20							
S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos	E = AxBxCxD Quantity	F Units	G=Sum of E Item Head Total
1	Labour quarters	4" hollow brick	22.00	1.00	10.00	1.00	220.00	Sft	
			22.00	1.00	10.00	2.00	440.00	Sft	
			19.58	1.00	10.00	1.00	195.80	Sft	
			19.58	1.00	10.00	2.00	391.60	Sft	
			45.00	1.00	10.00	1.00	450.00	Sft	
			45.00	1.00	10.00	2.00	900.00	Sft	
			19.50	1.00	10.00	5.00	975.00	Sft	
							3572.40	Sft	
		MS door frames	7.00	2.50	1.00	12.00	12.00	Sft	
		3' X 2' Ventilators	3.00	1.00	2.00	12.00	12.00	Sft	
		Deductions	7.00	2.50	1.00	12.00	84.00	Sft	
			3.00	1.00	2.00	12.00	36.00	Sft	
							120.00	Sft	
		Total Brickwork					3452.40	Sft	
		Shabud stone pointing	9.00	1.00	9.00	12.00	972.00	Sft	

**ESTIMATE SHEET**

<b>Company Name:</b>		Modi Realty MallapurLLP			<b>Approved by RAM PRASAD</b>	
<b>Project:</b>		Gulmohar Residency			<b>Sign:</b>	
<b>Work Description:</b>		labour quarters at B-block				
<b>Contractor:</b>		Usha Varma				
<b>Prepared By</b>		P.Sai Kumar				
<b>Date:</b>		19.08.20				
<b>S No.</b>	<b>Item Head</b>	<b>Item Description</b>	<b>Quantity</b>	<b>Units</b>	<b>Rate</b>	<b>Amount</b>
1	Labour quarters	4" hollow brick	3452.40	Sft	10.00	34524.00
		MS door frames	12.00	No's	140.00	1680.00
		3' X 2' Ventilators	12.00	No's	100.00	1200.00
		Shabad stone pointing	972.00	Sft	7.00	6804.00
						44208.00
		Adding 20% rate for small quantam of work				8841.60
		<b>Total amount :</b>				<b>53,050</b>
		Inwards: Fifty Three Thousand and Fifty Rupees Only.				
		Note: 1) Adding 20% rate for small quantam of work				
		2) Material shifting done by Contractor around 200ft distance.				

## Bill for Equipment Allowance

Usha Varma,  
Mallapur, Hyderabad.

Date: 19.08.20


**In favor of:** MRMLLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur

**Type of Work:** Civil work done at New labour Quarters at B-block.  
**Towards:** Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done: civil work done for New labour quarters at B-block@12rooms . Total Amount = 53,050/- Work done from date 01.06.20 to date 17.08.20.	Rs.21,220/-

Amount in words: Twenty-one Thousand Two Hundred and Twenty Rupees Only.

Sign: \_\_\_\_\_



## Allowance for Consumables

Usha Varma,  
Mallapur, Hyderabad.

Date: 19.08.20

**In favor of:** MRMallapurLLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur

**Type of Work:** Civil work done at New labour quarters at B-block.  
**Towards:** Allowance for Consumables.

S No.	Description	Amount
1.	Brief description of work done: civil work done for New labour quarters at B-block@12rooms . Total Amount = 53,050/- Work done from date 01.06.20 to date 17.08.20.	Rs.10,610/-

Amount in words: Ten Thousand Six Hundred and Ten Rupees Only.

Sign: Usha Varma

# Bill for labour charges

Usha Varma,  
Mallapur, Hyderabad.


Date: 19.08.20

**In favor of:** MR Mallapur LLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur


**Type of Work:** New labour quarters at B-block.  
**Towards:** labour charges

S No.	Description	Amount
1.	Brief description of work done: civil work done for New labour quarters at B-block@12 rooms. Total Amount = 53,050 /- Work done from date 01.06.20 to date 18.08.20.	Rs.21,220 /-

Amount in words: Twenty-One Thousand Two Hundred and Twenty Rupees Only.

Sign:   
\_\_\_\_\_

Construction division.  
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		- 93 -		Date - site bills Register		19/8/20	
Company Name:		MR Mallapur UP		Site:		GMR	
Name of Contractor		Usha Varma.					
Nature of work		Labour Quarters at B-Block.					
Work done		From Date		To Date			
		01/06/20		18/08/20			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	4" hallow brick	3452	10/-	Sft	34524/-		
2.	MS door frames	12	140/-	No's	1680/-		
3.	3'x2' Ventilator	12	100/-	No's	1200/-		
4.	shabad stone	972	7/-	Sft	6804/-		
5.	Pointing.						
6.							
7.							
8.							
9.							
10.							
11.	Total:				53,050/-		
Bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.		—		PO/WO date:		—	
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 19/08/2020		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.