


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		329	Date - site bills Register		25/8/2020		
Company Name:		MPL	Site:		Hay flower platform		
Name of Contractor		K. Krishna					
Nature of work		Scaffolding and Hacking work					
Work done		From Date	12/8/20	To Date	15/8/20		
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	B' Ashok Gr. floor	3291.15	0.50	sqft	1645.00		
2.	By flat Hacking work						
3.							
4.	Scaffolding work	1812.50	5.00	sqft	9062.50		
5.							
6.	B' Ashok diff Back	380.00	7.00	sqft	2660.00		
7.	Side Gr. to 2nd floor						
8.	single scaffolding work						
9.	A' Ashok - square work	936.00	5.00	sqft	4680.00		
10.	Scaffolding work						
11.	Total:				18048.00		
Bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 25/8/2020		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Contractor Sign: K. S. Jayaram

MEASUREMENT SHEET										
Topic:		Bblock-Gr.floor B4Flat ceiling ,beams hacking & scaffolding&Squash court scaffolding work.				Prepared by:		sobhanbabu		
company:		Mppl				Date:		25-Aug-20		
Project:		May Flower Platinum								
Contractor Name:		K.Krishna.								
S.No	Item Head	Item Description	A Length	B Width	C Height	D nos	E Quantity	F Units	G Total Head	
1	B block-Gr.floor B4 flat ceiling and beams	hacking work								
	Celling	celling hacking work	46.50	35.50	1.00	1	1650.75	sft		
	Beams	B30,31	23.50	1.00	2.75	2	129.25	sft		
			25.00	1.00	3.25	2	162.50	sft		
		B32,34	48.50	1.00	2.75	2	266.75	sft		
		B36,38	25.00	1.00	2.75	2	137.50	sft		
		B37	25.00	1.00	3.25	1	81.25	sft		
		B39	25.00	1.00	3.25	1	81.25	sft		
		B39A	32.60	1.00	2.75	1	89.65	sft		
		B39B	23.50	1.00	2.75	1	64.63	sft		
		B44	24.50	1.00	2.75	1	67.38	sft		
		B 44a	48.50	1.00	3.25	1	157.63	sft		
		B 53	13.75	1.00	2.75	1	37.81	sft		
			32.75	1.00	3.25	1	106.44	sft		
		B 54	13.75	1.00	2.75	1	37.81	sft		
			32.75	1.00	3.25	1	106.44	sft		
		B 22a	9.50	1.00	2.75	1	26.13	sft		
		B 22b	9.50	1.00	2.75	1	26.13	sft		
		B 22C	9.50	1.00	2.75	1	26.13	sft		
		B1b	6.50	1.00	2.75	2	35.75	sft		
							Total Area in sft		3291.15	
2	Bblock-Gr.floor B4 Flat scaffolding work									
		single scaffoling work	62.75	1.00	20.00	1	1255.00	sft		
			55.75	1.00	10.00	1	557.50	sft		
									1812.5	
3	B&C blocks lift back side shuttering purpose double scaffolding work									
		Gr. floor to 2nd floor double scaffolding work	19.00	1.00	20.00	1	380.00	sft		
4	A block- squash court brick work purpose single scaffolding work									
		single scaffoling work	52.00	1.00	18.00	1	936.00	sft		

Bill for Consumable
K.Krishna.
Mallapur,Malkajgiri.
Hyderabad

Date:25.08.2020

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: B block -Gr.floorB4 flathacking,scaffolding&squash court scaffolding work .
Towards: Allowance for Consumables.

S No.	Description	Amount
1.	Brief description of work done:B block -Gr.floorB4 flathacking,scaffolding&squash court scaffolding work . Total amount =Rs.18,048=00 from date : 12.08.2020 to 15.08.2020	Rs-3,609=00

Amount in words :Three thousand six hundrad and nine only.

Sign: _____

Bill for Equipment Allowance

K.Krishna.
Mallapur,Malkajgiri.
Hyderabad

Date::25.08.2020

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: B block -Gr.floorB4 flathacking,scaffolding&squash court scaffolding work .
Towards: Allowance for Equipment.

S No.	Description	Amount
1.	Brief description of work done:B block -Gr.floorB4 flathacking,scaffolding&squash court scaffolding work . Total amount =Rs.18,048=00 from date : 12.08.2020 to 15.08.2020	Rs. 7,219=00

Amount in words :Seven Thousand two hundrad and ninteen only.

Sign: _____

Bill for Labour charges
K.Krishna.
Mallapur,Malkajgiri.
Hyderabad

Date:25.08.2020

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur.
Type of Work: B block -Gr.floorB4 flathacking,scaffolding&squash court scaffolding work .
Towards: Labour Charges

S No.	Description	Amount
1.	Brief description of work done:B block -Gr.floorB4 flathacking,scaffolding&squash court scaffolding work . Total amount =Rs.18,048=00 from date : 12.08.2020 to 15.08.2020	Rs.7,219=00

Amount in words :Seven Thousand two hundrad and ninteen only.

Sign: _____