

<b>Estimation Sheet :</b>						
<b>Company Name:</b>	Modi Realty Mallapur LLP			<b>Approved by:</b>	Ram prasad	
<b>Project:</b>	Gulmohar Residency					
<b>Subject:</b>	Slab Shuttering work of h.t 4ft A block					
<b>Contractor Name:</b>	Y.Rakesh					
<b>Prepared By :</b>	Ram Prasad					
<b>Date:</b>	1-Sep-20					
<b>Sno</b>	<b>Description</b>	<b>Quantity in Sft</b>	<b>Units</b>	<b>Rate in Rs</b>	<b>Amount in Rs</b>	
1	Slab-2 Shuttering work of h.t 4ft at A-block flat no- 5	1,144	sft	18	20,000	
				<b>Total Amount :</b>	<b>20,000</b>	
<b>Amount in words : Twenty Two Thousand Rupees only.</b>						

Measurement Sheet :									
Company Name:		Modi Realty Mallapur LLP			Approved by:		Ram prasad		
Project:		Gulmohar Residency							
Subject:		Slab Shuttering work of h.t 4ft A block							
Contractor Name:		Y.Rakesh							
Prepared By :		Ram Prasad							
Date:		1-Sep-20							
Sno	Description	A Length Rft	B breadth in Rft	C Height	D No's	E Quantity in Sft	F Units	G=Sum of E Item Head Total	
1	Slab-2 Shuttering work of h.t 4ft at A-block flat no- 5	34.00	33.66	1.00	1.00	1.144	sft	1.144	

Company Name:		Modi Realty Mallapur LLP					
Project:		Gulnohar Residency					
Subject:		Slab Shuttering work of h.t 4ft A block					
Contractor Name:		Y.Rakesh					
		Date:		21-Aug-20			
Sno	Description	Length Rft	breadth in Rft	Quantity in Sft	Rate in Rs	Amount in Rs	
1	Only slab Shuttering work of h.t 4ft	34.00	33.66	1,144	20	22,889	
2	Monthly Rent for shuttering work for 1 month			1,144	5	5,722	
					Total Rs	28,611	
Contractor Asking rate Extra for monthly rental Rs 2/sft					Amount Rs	2,289	
Note:							
1 guide line rate for centring work including concreting Rs 35-10-5=20 barbending Rs 10 and concreting Rs 5.							
2 Monthly Rent for shuttering work rate fixed by MD sir Rs 5/sft.							

APPROVED BY  
21 AUG 2020  
PROJECT MANAGER

APPROVED FOR  
01 SEP 2020  
SCHAHA MCDI  
MANAGING DIRECTOR

20,000/-  
6,500/-  
P.M

**Allowance for Equipment.**

Y. Rakesh  
Mallapur,  
Hyderabad-500087.

Date: 01.09.2020

**In favor of:** MR Mallapur LLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur

**Type of Work:** Slab Shuttering work of h.t 4ft A block .  
**Towards:** Allowance for Equipment .

S No.	Description	Amount
1	Brief description of work done : Towards Slab-2 shuttering of h.t 4ft work done for flat no-5 at A-Block . Total Amount: 20,000/- Work done From: 15.06.20 to 19.06.20.	Rs.8,000/-

Amount in words: Eight thousand rupees only.

Sign: \_\_\_\_\_

*Rakesh.Y.*

**Allowance for consumables**

Kamles Varma  
Mallapur,  
Hyderabad-500087.

Date: 01.09.2020.

**In favor of:** MR Mallapur LLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur

**Type of Work:** Slab Shuttering work of h.t 4ft A block.  
**Towards:** Allowance for Consumables .

S No.	Description	Amount
1.	Brief description of work done : Towards Slab-2 shuttering of h.t 4ft work done for flat no-5 at A-Block . Total Amount: 20,000/- Work done From: 15.06.20 to 19.06.20.	Rs.4,000/-

Amount in words: Four thousand rupees only .

Sign: \_\_\_\_\_

*Rakesh. Y.*

**Labour charges**

Kamles Varma  
Mallapur,  
Hyderabad-500087.

Date: 01.09.2020

**In favor of:** MRMallapur LLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur


**Type of Work:** Slab Shuttering work of h.t 4ft A block.  
**Towards:** Allowance for labour charges .

S No.	Description	Amount
1	Brief description of work done : Towards Slab-2 shuttering of h.t 4ft work done for flat no-5 at A-Block . Total Amount: 20,000/- Work done From: 15.06.20 to 19.06.20.	Rs.8,000/-

Amount in words: Eight thousand rupees only.

Sign: Rakesh. Y.

Construction division.  
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		-99 -		Date - site bills Register		01/09/20	
Company Name:		MR Mallapur UP		Site:		GMR.	
Name of Contractor		Y. Rakesh					
Nature of work		slab shuttering work of h.t 4ft at A-Block.					
Work done		From Date		15/06/20		To Date	
						19/6/20	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	A-Block	-1144 -	18/-	sft	Rs. 20,000/-		
2.	flat no-5						
3.							
4.							
5.							
6.							
7.							
8.							
9.							
10.							
11.	Total:				Rs. 20,000/-		
Bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.		-		PO/WO date:		-	
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 02/09/2020		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.