

Construction division.  
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		56		Date - site bills Register		16-09-20	
Company Name:		G.V.R.C		Site:		Tinnopolis	
Name of Contractor		D. Shankar.					
Nature of work		Construction of 5600 E					
Work done		From Date		To Date			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	5600E		40	Sft	3,05,654		
2.							
3.							
4.							
5.							
6.							
7.							
8.							
9.							
10.							
11.	Total:				3,05,654		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks : Construction of 5600E upto column-1.							
Approved by Project Manager		Approved by Design Team			Approved by M.D.		
Date:		Date:			Date:		
Sign:		Sign:			Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, and turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Company Name:		GVRC		Electrical block 5600E.xlsx												
Project:		Innopolis		Footings and Columns upto GL												
Work Description:		Footings & columns concrete shuttering estimate of 5600E														
Prepared By:		G Venkatesh														
Date:		16-09-2020														
Footings, Pedestals and Columns:				Number of footings, pedestals, columns in each grid.												
S No.	Item	Type	Size	Shuttering Qty units	Shuttering Concrete qty in cft	Grid A	Grid B	Grid C	Grid D	Grid E	Grid F	Grid G	Grid H	Total numbers	Total Centering qty	Total concrete qty
1	Footing	F1	4'11" x 4'11" x 1'6"	29 sft	36	1	-	-	-	-	-	-	2	3	87	107
2	Footing	F2	5'11" x 5'11" x 2'	46 sft	69	2	2	2	2	2	2	2	1	15	694	1,050
3	Footing	F3	8'x8'x2'6"	79 sft	159	-	1	-	1	-	1	-	-	3	237	477
4	Subtotal A- for Footings			154 sft	263	3	3	2	3	2	3	2	3	21	1,018	1,614
5	Col 0	C1	9" x 16" x 3'	41 sft	10	3	-	-	-	-	-	-	-	3	123	31
6	Col 0	C2	1'x2'x3'	54 sft	18	-	2	2	2	2	2	2	3	15	814	267
7	Col 0	C3	1'3" x 2'6" x 3'	68 sft	28	-	1	-	1	-	-	-	-	3	203	83
8	Subtotal B- for Col 0 upto GL			163 sft	56	3	3	2	3	2	3	2	3	21	1,140	381
9	Col 1	C1	9" x 16" x 12'8"	59 sft	15	3	-	-	-	-	-	-	-	3	176	44
10	Col 1	C2	1'x2'x12'8"	78 sft	25	-	2	2	2	2	2	2	3	15	1,163	381
11	Col 1	C3	1'3" x 2'6" x 12'8"	97 sft	40	-	1	-	1	-	1	-	-	3	291	119
12	Subtotal C- for Col 1 upto 1st floor			233 sft	80	3	3	2	3	2	3	2	3	21	1,629	544


**APPROVED BY**  
  
 16 SEP 2020  
 G. Venkatesh  
 Project Manager

  
 16 SEP 2020  
 SACHIN MALVE



Company Name:	GVRC					
Project:	Imopolis					
Work Description:	payment summary of 5600E BLOCK					
Prepared By	G Venkatesh					
Date:	44,090					
SHUTTERING AREAS					801(E)	
SL NO	BLOCK	TYPE OF STRUCTURE	QTY	UOM	CIRCULAR RATE	CIRCULAR-AMOUNT
1	5600E	footings	1,018	sft	40	40,707
2	5600E	column0	1,140	sft	40	45,607
	5600E	Plinth Beam	3,855	sft	40	1,54,188
	5600E	Column1	1,629	sft	40	65,152
3	5600E	Total	2,158	sft		3,05,654

**APPROVED BY**  
  
~~16 SEP 2020~~  
G. Venkatesh  
Project Manager

**APPROVED BY**  
  
16 SEP 2020  
SACHIN MALVE