

Construction division.
Advice for giving credit to contractors/suppliers.


Sl. No. – site bills register	56	Date - site bills Register	16-09-20			
Company Name:	G.V.R.C	Site:	Innopolis			
Name of Contractor	D. Shankar.					
Nature of work	Construction of 5600 E					
Work done	From Date	To Date				
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	5600E	7642	40	Sft	3,05,654	
2.						
3.						
4.						
5.						
6.						
7.						
8.						
9.						
10.						
11.	Total:				3,05,654	
Bill required	<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:	<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.			PO/WO date:			
Remarks : Construction of 5600E up to Column-1.						
Approved by Project Manager		Approved by Design Team		Approved by M.D.		
Date: 16 SEP 2020		Date:		Date:		
Sign:		Sign:		Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, joint work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Company Name:		GVRC		Electrical bidk 5600E.xlsx														
Project:		Innopolis		Footings and Columns upto GL														
Work Description:		Footings & columns concrete shuttering estimate of 5600E																
Prepared By:		G Venkatesh																
Date:		16-09-2020																
Footings, Pedestals and Columns.																		
				Number of footings, pedestals, columns in each grid.														
S No.	Item	Type	Size	Shuttering Qty units	Shuttering in cft	Concrete qty	Grid A	Grid B	Grid C	Grid D	Grid E	Grid F	Grid G	Grid H	Total numbers	Total Centering qty	Total concrete qty	
1	Footing	F1	4'11"x4'11"x1'6"	29 sft	36	1	1	-	-	-	-	-	-	-	2	3	87	107
2	Footing	F2	5'11"x5'11"x2'	46 sft	69	2	2	2	2	2	2	2	2	2	1	15	694	1,030
3	Footing	F3	8'8"x2'6"	79 sft	159	-	-	-	-	-	-	1	-	-	-	3	237	477
4	Subtotal A- for footings			154 sft	263	3	3	2	2	3	2	3	2	3	21	1,018	1,614	
5	Col 0	C1	9"x1'6"x3'	41 sft	10	3	-	-	-	-	-	-	-	-	3	123	31	
6	Col 0	C2	1'x2'x3'	54 sft	18	-	-	2	2	2	2	2	2	2	15	814	267	
7	Col 0	C3	1'3"x2'6"x3'	68 sft	28	-	-	-	-	1	-	-	-	-	3	203	83	
8	Subtotal B- for Col 0 upto GL			163 sft	56	3	3	2	2	3	2	3	2	3	21	1,140	381	
9	Col 1	C1	9"x1'6"x12'8"	59 sft	15	3	-	-	-	-	-	-	-	-	3	176	44	
10	Col 1	C2	1'x2'x12'8"	78 sft	25	-	-	2	2	2	2	2	2	2	15	1,163	381	
11	Col 1	C3	1'3"x2'6"x12'8"	97 sft	40	-	-	-	-	1	-	-	-	-	3	291	119	
12	Subtotal C- for Col 1 upto 1st floor			233 sft	80	3	3	2	2	3	2	3	2	3	21	1,629	544	

APPROVED BY

 16 SEP 2020
 G. Venkatesh
 Project Manager


 16 SEP 2020
 SACHIN MALVE

Company Name:	GVRC								
Project:	Innopolis								
Work Description:	Basement Slab & Beams Concrete estimate of 5600E								
Prepared By	G venkatesh								
Date:	16-09-2020								
Beam Size in mm	230 x 450	230 x 525	300 x 525	300 x 600					
Beam Size in inch	9" x 15"	9" x 21"	12" x 21"	12" x 24"					
Centering area in sft per rft	3.25	4.25	4.50	5.00					
Concrete area in cft per rft	0.94	1.31	1.75	2.00					
S no	Floor	Grid No	Beam length in rft	Beam length in rft	Beam length in rft	Beam length in rft	Centering area in sft	Concreting qty in cft	
1	Plinth beam	A	40.34				131	37.82	
2	Plinth beam	B	40.34				131	37.82	
3	Plinth beam	B'	40.34				131	37.82	
3	Plinth beam	C	40.34				131	37.82	
4	Plinth beam	D	40.34				131	37.82	
5	Plinth beam	E	40.34				131	37.82	
6	Plinth beam	F	40.34				131	37.82	
7	Plinth beam	G	40.34				131	37.82	
8	Plinth beam	H	40.34				131	37.82	
15	Plinth beam	1	86.82		28.65	108.83	955	349.19	
17	Plinth beam	2		86.82		23.98	489	161.91	
18	Plinth beam	3				189.67	1,231	460.73	
Subtotal A - Plinth Beam							3,855	1,312	

APPROVED BY
~~16 SEP 2020~~
G. Venkatesh
Project Manager

APPROVED BY
16 SEP 2020
SACHIN MALVE

Company Name:	GVRC					
Project:	Innopolis					
Work Description:	payment summary of 5600E BLOCK					
Prepared By	G Venkatesh					
Date:	44,090					
SHUTTERING AREAS	801(E)					
SL NO	BLOCK	TYPE OF STRUCTURE	QTY	UOM	CIRCULAR RATE	CIRCULAR-AMOUNT
1	5600E	footings	1,018	sft	40	40,707
2	5600E	column0	1,140	sft	40	45,607
	5600E	Plinth Beam	3,855	sft	40	1,54,188
	5600E	Column1	1,629	sft	40	65,152
3	5600E	Total	2,158	sft		3,05,654

APPROVED BY
~~16 SEP 2020~~
G. Venkatesh
Project Manager

APPROVED BY
16 SEP 2020
SACHIN MALAVE