


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		360		Date - site bills Register		23/09/20.	
Company Name:		MPPL		Site:		may flower platinum.	
Name of Contractor M.D. Azar							
Nature of work core cutting							
Work done		From Date		28/08/20		To Date	
						21/09/20	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	core cutting c-101 to -106, B-102-103						
2.	3"Ø hole for 4" slab	02 nos	225/-	no	450=00		
3.	3"Ø hole for 6" wall	08 nos	225/-	no	1800=00		
4.	4"Ø hole for 4" slab	16 nos	250/-	no	4000=00		
5.	4"Ø hole for 9" beam	26 nos	325/-	no	8450=00		
6.	5"Ø hole for 4" slab	56 nos	275/-	no	15,400=00		
7.	5"Ø hole for 9" beam	20 nos	350/-	no	7000=00		
8.							
9.							
10.							
11.	Total:				37,100=00		
Bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 23/9/2020		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Contractor Sign :- M.D. AZAR

ESTIMATE SHEET									
Company Name:		MPL		Approved by - S.V.Subba Reddy					
Project:		May Flower Platinum							
Work Description:		Core cutting C-101 to C-106, B-102, B-103 - 8 flats							
Name of the Contractor		Mohd Azar							
Prepared By		K. Narendar Reddy							
Date:		23-09-2020							
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total		
1	Core cutting - C-101	Core cutting							
		3" Dia hole for 4" slab	0	nos	225	0			
		3" Dia hole for 6" wall	1	nos	225	225			
		4" Dia hole for 4" slab	2	nos	250	500			
		4" Dia hole for 9" beam	2	nos	325	650			
		5" Dia hole for 4" slab	6	nos	275	1650			
		5" Dia hole for 9" beam	2	nos	350	700			
2	Core cutting - C-102	Core cutting							
		3" Dia hole for 4" slab	0	nos	225	0			
		3" Dia hole for 6" wall	1	nos	225	225			
		4" Dia hole for 4" slab	2	nos	250	500			
		4" Dia hole for 9" beam	2	nos	325	650			
		5" Dia hole for 4" slab	6	nos	275	1650			
		5" Dia hole for 9" beam	2	nos	350	700			
3	Core cutting - C-103	Core cutting							
		3" Dia hole for 4" slab	1	nos	225	225			
		3" Dia hole for 6" wall	1	nos	225	225			
		4" Dia hole for 4" slab	2	nos	250	500			
		4" Dia hole for 9" beam	3	nos	325	975			
		5" Dia hole for 4" slab	6	nos	275	1650			
		5" Dia hole for 9" beam	2	nos	350	700			
							3725		
							4275		

4	Core cutting - C-104	Core cutting							
		3" Dia hole for 4" slab	1	nos	225	225			
		3" Dia hole for 6" wall	1	nos	225	225			
		4" Dia hole for 4" slab	2	nos	250	500			
		4" Dia hole for 9" beam	3	nos	325	975			
		5" Dia hole for 4" slab	6	nos	275	1650			
		5" Dia hole for 9" beam	2	nos	350	700		4275	
5	Core cutting - C-105	Core cutting							
		3" Dia hole for 4" slab	0	nos	225	0			
		3" Dia hole for 6" wall	1	nos	225	225			
		4" Dia hole for 4" slab	2	nos	250	500			
		4" Dia hole for 9" beam	4	nos	325	1300			
		5" Dia hole for 4" slab	8	nos	275	2200			
		5" Dia hole for 9" beam	3	nos	350	1050		5275	
6	Core cutting - C-106	Core cutting							
		3" Dia hole for 4" slab	0	nos	225	0			
		3" Dia hole for 6" wall	1	nos	225	225			
		4" Dia hole for 4" slab	2	nos	250	500			
		4" Dia hole for 9" beam	4	nos	325	1300			
		5" Dia hole for 4" slab	8	nos	275	2200			
		5" Dia hole for 9" beam	3	nos	350	1050		5275	
7	Core cutting - B-102	Core cutting							
		3" Dia hole for 4" slab	0	nos	225	0			
		3" Dia hole for 6" wall	1	nos	225	225			
		4" Dia hole for 4" slab	2	nos	250	500			
		4" Dia hole for 9" beam	4	nos	325	1300			
		5" Dia hole for 4" slab	8	nos	275	2200			
		5" Dia hole for 9" beam	3	nos	350	1050		5275	

Bill for Equipment Allowance

Mohd Azar
H,No 11-1-624/7/A, Mylargadds, Chilkalguda,
Secunderabad

Date :23-09-2020

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: Core cutting C-101 to C-106, B-102, B-103 - 8 flats
Towards: Allowance for Equipments

S No.	Description	Amount
1.	Brief description of work done:Core cutting C-101 to C-106, B-102, B-103 - 8 flats Total amount =Rs 37,100=00 Work done from date : 28-08-2020 to 21-09-2020	Rs.14,840=00

Amount in words: Fourteen Thousand Eight Hundred and Fourty rupees only

Sign: _____

Bill for Labour charges
Mohd Azar
H.No 11-1-624/7/A, Mylargadds, Chilkalguda,
Secunderabad

Date :23-09-2020

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: Core cutting C-101 to C-106, B-102, B-103 - 8 flats
Towards: Labour Charges

S No.	Description	Amount
1.	Brief description of work done:Core cutting C-101 to C-106, B-102, B-103 - 8 flats Total amount =Rs 37,100=00 Work done from date : 28-08-2020 to 21-09-2020	Rs.14,840=00

Amount in words: Fourteen Thousand Eight Hundred and Fourty rupees only

Sign: _____

Bill for Consumables

~ Mohd Azar

H.No 11-1-624/7/A, Mylargadds, Chilkalguda,
Secunderabad

Date :23-09-2020

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: Core cutting C-101 to C-106, B-102, B-103 - 8 flats
Towards: Allowance for consumables

S No.	Description	Amount
1.	Brief description of work done:Core cutting C-101 to C-106, B-102, B-103 - 8 flats Total amount =Rs 37,100=00 Work done from date : 28-08-2020 to 21-09-2020	Rs.7,420=00

Amount in words: Seven Thousand Four Hundred and Twenty rupees only

Sign: _____