

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		370		Date - site bills Register		30/9/2020	
Company Name:		MPL		Site:		MFP	
Name of Contractor		K. Krishna					
Nature of work		Civil work.					
Work done		From Date		20/8/2020.		To Date	
						15/9/2020	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	A block of flats	}	5/-	sqft	38033.50/-		
2.	B. to B. by club						
3.	house 2nd floor						
4.	permanent Safety						
5.	net tying work						
6.							
7.							
8.							
9.							
10.							
11.	Total:				38033.50/-		
Bill required		<input checked="" type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 30/9/2020		Date:		Date:			
Sign:		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Contractor sign: K. Sd

MEASUREMENT SHEET

Topic:		Ablock 8flats, B1,B5flats&club house 2nd floor permanent(fixed) safety network .			Prepared by:	sobhanbabu			
company:		Mppi			Date:	30-Sep-20			
Project:		May Flower Platinum							
Contractor Name:		K.Krishna.							
S.No	Item Head	Item Description	A Length	B Width	C Height	D nos	E Quantity	F Units	G Total Head
1	Ablock 8flats, B1,B5flats&club house 2nd floor permanent(fixed) safety network.	safety net tying work							
		west side	142.33	10.00	1.00	1	1423.30	sft	
		north side	136.00	10.00	1.00	1	1360.00	sft	
		south side	135.33	10.00	1.00	1	1353.30	sft	
		East side	159.25	10.00	1.00	1	1592.50	sft	
		Flats middle OTS	36.33	10.00	1.00	1	363.30	sft	
			39.00	10.00	1.00	4	1560.00	sft	
			43.81	10.00	1.00	3	1314.30	sft	
									7606.70

Bill for Labour charges
K.Krishna.
Mallapur,Malkajgiri.
Hyderabad

Date:30.09.2020

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur.
Type of Work: Ablock 8flats, B1,B5flats&club house 2nd floor permanent(fixed) safety network .
Towards: Labour Charges

S No.	Description	Amount
1.	Brief description of work done:Ablock 8flats, B1,B5flats&club house 2nd floor permanent(fixed) safety network . Total amount =Rs.38,033=00 from date : 20.08.2020 to 15.09.2020	Rs.15,213=00

Amount in words :Fifteen Thousand two hundrad and thirteen only.

Sign: _____

Bill for Equipment Allowance

K.Krishna.
Mallapur,Malkajgiri.
Hyderabad

Date::30.09.2020

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: Ablock 8flats, B1,B5flats&club house 2nd floor permanent(fixed) safety network .
Towards: Allowance for Equipment.

S No.	Description	Amount
1.	Brief description of work done:Ablock 8flats, B1,B5flats&club house 2nd floor permanent(fixed) safety network . Total amount =Rs.38,033=00 from date : 20.08.2020 to 15.09.2020	Rs. 15,213=00

Amount in words :Fifteen Thousand two hundrad and thirteen only.

Sign: _____

Bill for Consumable
K.Krishna.
Mallapur,Malkajgiri.
Hyderabad

Date:30.09.2020

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: Ablock 8flats, B1,B5flats&club house 2nd floor permanent(fixed) safety network .
Towards: Allowance for Consumables.

S No.	Description	Amount
1.	Brief description of work done:Ablock 8flats, B1,B5flats&club house 2nd floor permanent(fixed) safety network . Total amount =Rs.38,033=00 from date : 20.08.2020 to 15.09.2020	Rs-7,606=00

Amount in words :Seven thousand six hundrad and six only.

Sign: _____