


Construction division.  
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register	371	Date - site bills Register	30/9/2020			
Company Name:	MDDL	Site:	May Flower Platinum			
Name of Contractor	Abdul Aziz					
Nature of work	False ceiling work					
Work done	From Date	To Date				
	20/7/2020	26/9/2020				
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	A-305 - Design Ceiling Gypsum False Ceiling	801	39	SFT	31,239 = R	
2.	Plaster Ceiling	445	34	SFT	15,130 = R	
3.	A-306 - Design Ceiling	1075	39	SFT	41,925 = R	
4.	Plaster Ceiling	436	34	SFT	14,824 = R	
5.	A-307 - Design Ceiling	1075	39	SFT	41,925 = R	
6.		436	34	SFT	14,824 = R	
7.	Total				1,59,867 = R	
8.	A.S.T - 18%				28,776 = R	
9.						
10.						
11.	Total:				1,88,643 = R	
Bill required	<input type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required	<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		
Measurement & estimate sheet:	<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:	<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed		
PO/WO no.	68705	PO/WO date:	7/7/2020			
Remarks :						
Approved by Project Manager		Approved by Design Team		Approved by M.D.		
Date: 30/9/2020		Date:		Date:		
Sign: 		Sign:		Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3: Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Contractor sign: ABDUL AZIZ

**ESTIMATE SHEET**

<b>ESTIMATE SHEET</b>		Company Name:	MPL					Approved	
Project:		May Flower Patinum							
Work Description:		Designer And Plain ceiling False Ceiling Work at A-305, A 306, A-307							
Name of the Contractor		Mohd Aziz							
Prepared By		K. Narender Reddy							
Date:		30-09-2020							
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total		
<b>Designer And Plain ceiling False Ceiling Work at A-305, A 306, A-307</b>									
1	Designer false ceiling	Designer Gypsum ceiling flat no A-305	801.00	sft	39.00	31,239.00			
		Plain false ceiling	445.00	sft	34.00	15,130.00	46369		
		GST				8,346.42			
		Total					54715		
2	Designer false ceiling	Designer Gypsum ceiling flat no A-306	1,075.00	sft	39.00	41,925.00			
		Plain false ceiling	436.00	sft	34.00	14,824.00	56749		
		GST				10,214.82			
		Total					66964		
3	Designer false ceiling	Designer Gypsum ceiling flat no A-307	1,075.00	sft	39.00	41,925.00			
		Plain false ceiling	436.00	sft	34.00	14,824.00	56749		
		GST				10,214.82			
		Total					66964		
		Total Amount					188643		
		<b>Amount in words One Lakh Eighty Eight Thousand Six Hundred and Six Hundred Fourty Three rupees only</b>							

MEASUREMENT SHEET										
Company Name:		MPP1				Approved				
Project:		May Flower Patinum								
Work Description:		Designer And Plain ceiling False Ceiling Work at A-305, A-306, A-307								
Name of the Contractor		Mohd Aziz								
Prepared By		K. Narendar Reddy								
Date:		30-09-2020								
S No.	Item Head	Item Description		A	B	C	D	E=AxBxCxD	F	G=Sum of E
		Length	Width	Height	Nos.	Quantity	Units	Item Head Total		
1	Designer And Plain ceiling False Ceiling Work at A-306, A-307, A-305									
	Flat No. A-306									
	Drawing	14.25	10.75	1.00	1.00	153 sft				
	Cut out	5.50	2.25	1.00	1.00	12 sft				
	Vertical	120.00	1.00	1.00	1.00	120 Rft				286
	Passage	14.50	5.00	1.00	1.00	73 sft				
	vertical	75.00	1.00	1.00	1.00	75 Rft				148
	Living	17.00	11.00	1.00	1.00	187 sft				
	vertical	226.00	1.00	1.00	1.00	226 Rft				
	Rafters	36.00	1.00	1.00	1.00	36 Rft				449
	Dining	9.75	8.25	1.00	1.00	80 sft				
	Cut out	4.00	1.50	1.00	1.00	6 sft				
	vertical	82.00	1.00	1.00	1.00	82 Rft				
	Rafters	24.00	1.00	1.00	1.00	24 Rft				192
	Total Design Area									1075
	Master Bed Room	12.25	11.50	1.00	1.00	141 sft				
	Dressing	5.50	5.00	1.00	1.00	28 sft				
	Children Bed Room	12.00	9.75	1.00	1.00	117 sft				
	Guest Bed Room	12.00	11.00	1.00	1.00	132 sft				
	Puja	4.75	4.00	1.00	1.00	19 sft				
	Total Plane Ceiling Area									436
2	Flat No. A-307									
	Drawing	14.25	10.75	1.00	1.00	153 sft				
	Cut out	5.50	2.25	1.00	1.00	12 sft				
	Vertical	120.00	1.00	1.00	1.00	120 Rft				286
	Passage	14.50	5.00	1.00	1.00	73 sft				
	vertical	75.00	1.00	1.00	1.00	75 Rft				

Approved by

Date:

Signature:

Initials

