


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		375	Date - site bills Register		05/10/2020	
Company Name:		MPPPL	Site:		May Flower Platinum	
Name of Contractor N. Krishna						
Nature of work civil work - compound wall (on A/C)						
Work done		From Date	6/9/2020	To Date	28/9/2020	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	South side					
2.	Compound wall					
3.	Brick work	863	10/-	sft	8630=00	
4.	Plastering I Coat	1944	10/-	sft	19440=00	
5.	Total				28070=00	
6.	Add 10%				2807=00	
7.					30,877=00	
8.	AST 18%				5558=00	
9.						
10.						
11.	Total:				36,435=00	
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed
PO/WO no.				PO/WO date:		
Remarks :						
Approved by Project Manager		Approved by Design Team		Approved by M.D.		
Date: 05/10/2020		Date:		Date:		
Sign: 		Sign:		Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Contractor sign: N. KRISHNA

ESTIMATE SHEET

Company Name:	MPL							
Project:	May Flower Platinum							
Work Description:	South side compound wall BW and Plastering							
Contractor Name:	N. Krishna							
prepared by:	K. Narendra Reddy							
Date:	05-10-2020							
S.No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Grand Total	
	South side compound wall BW and Plastering							
1	Brickwork	Brickwork at south side compound wall on sump & s track side	863.00	sft	10.00	8630.00		
2	Plastering 1 coat	Plastering one coat to south side compound wall	1944.00	sft	10.00	19440.00		
		Total					28070	
		Add 10% for difficulty of work	1.00	LS	2807.00	2807.00	2807	
		GST 18%					30877	
		Total					5558	
							36435	
Amount in words Thirty Six Thousand Four Hundred and Thirty Five Rupees only								

MEASUREMENT SHEET

MEASUREMENT SHEET		MPL											
Company Name:		May Flower Platinum											
Project:		South side compound wall BMW and Plastering											
Work Description:		K. Narender Reddy											
Contractor Name:		05-10-2020											
Prepared by:													
Date:													
S.No	Item Head	Item Description	A Length	B Width	C Height	D Nos.	E Quantity	F Units	G Total Head sft				
1	Brickwork	South side compound wall BMW and Plastering Brickwork at south side compound wall on sump & septic tank track side	150.00	1.00	7.00	1	1050	sft					
		Deductions for opening railing	9.33	1.00	5.00	4	187	sft		863			
2	Plastering coat	Plastering one coat to south side compound wall	150.00	1.00	7.00	2	2100	sft					
		Wall top	150.00	1.00	1.00	1	150	sft					
		Jams	0.75	1.00	3.00	10	23	sft					
		Jams	0.75	1.00	4.00	10	30	sft					
		Jams	0.75	1.00	5.00	4	15	sft		2318			
		Deductions for opening railing	9.33	1.00	5.00	8	373	sft		1944			

Bill for Consumables

N.Krishna

H.no. 8-34/5/2, Balaji Nagar,vJawarhar nagar,
Malkajgiri, Medhchal

Date:05-10-2020

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: South side compound wall B/W and Plastering
Towards: Allowance for Consumables

S No.	Description	Amount
1.	Brief description of work done:South side compound wall B/W and Plastering Total amount = Rs 36435=00 Work done from date 06-09-2020-2020 to 28-09-2020	Rs.7287=00

Amount in words: Seven Thousand Two Hundred and Eighty Seven rupees only.

Sign: _____

Bill for Equipment Allowance
N.krishna.

H.no. 8-34/5/2, Balaji Nagar, vJawarhar nagar,
Malkajgiri, Medhchal

Date:05-10-2020

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: South side compound wall B/W and Plastering
Towards: Allowance for equipment

S No.	Description	Amount
1.	Brief description of work done:South side compound wall B/W and Plastering Total amount = Rs 36435=00 Work done from date 06-09-2020-2020 to 28-09-2020	Rs.14574=00

Amount in words: Fourteen Thousand Five Hundred and Seventy Four rupees only

Sign: _____

Bill for Labour charges

N.Krishna.

H.no. 8-34/5/2, Balaji Nagar, Jawarhar nagar,
Malkajgiri, Medhchal

Date:05-10-2020

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: South side compound wall B/W and Plastering
Towards: Allowance for labour charges

S No.	Description	Amount
1.	Brief description of work done:South side compound wall B/W and Plastering Total amount = Rs 36435=00 Work done from date 06-09-2020-2020 to 28-09-2020	Rs.14574=00

Amount in words: Fourteen Thousand Five Hundred and Seventy Four rupees only.

Sign: _____